

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1509		Date - site bills Register		19/2/2022	
Company Name:		M.P.M.L.P		Site:		S.M.R	
Name of Contractor		Mahender Kumar Gujral					
Nature of work		Tile laying work done at F-Block					
Work done		From Date		To Date			
		10/8/22		10/9/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards F-303						
2.	Tile laying work						
3.	done						
4.	SRQA 1360 (18")	911	20/-	sft	18,220/-		
5.	skirting (18")	245	20/-	sft	4,900/-		
6.	200 sft per toilet	400	18/-	sft	7,200/-		
7.	kitchen 80 sft	80	18/-	sft	1,440/-		
8.							
9.							
10.							
11.	Total:						
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works completed.							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	MRMLLP						Approv	Ramprasad	
Project:	Gulmohar Residency						Sign:		
Work Description:	Flooring and Bathroom tiles in F-303 flat								
Contractor Name:	Mahendra kumar Gujjar								
Prepared By	K.Srikanth								
Date:	19.09.22								

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	F-103 Flat							
	2'x2' flooring	SBUA 1360sft(67%)	911	1.00	1.00	1.00	911.00	Sft
	2'x2' Skirting	Skirting 18%	245	1.00	1.00	1.00	245.00	Rft
		(200 sft per toilet)	200	1.00	1.00	2.00	400.00	Sft
	Kitchen&Utility	(80 sft per flat)	80	1.00	1.00	1.00	80.00	Sft
	2'x4'	SBUA 1360sft(67%)	911	1.00	1.00	1.00	911.00	Sft
		Skirting 18%	245	1.00	1.00	1.00	245.00	Rft

ESTIMATE SHEET						
Company Name:	MRMLLP					Approved by Ramprasad
Project:	Gulmohar Residency					Sign:
Work Description:	Flooring and Bathroom tiles in F-303 flat					
Contractor Name:	Mahendra kumar Gujjar					
Prepared By	G.Rajesh					
Date:	19.09.22					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Vetrified tiles	SBUA 1360sft(67%)	911.00	Sft	16.00	14576.00
	2'x4'	Skirting 18%	245.00	Rft	16.00	3920.00
		(200 sft per toilet)	400.00	Sft	18.00	7200.00
		(80 sft per flat)	80.00	Sft	18.00	1440.00
		SBUA 1360sft(67%)	911.00	Sft	4.00	3644.00
		Skirting 18%	245.00	Rft	4.00	980.00
						31760.00

Bill for Labour Charges

Mahendra kumar Gujjar
mallapur
Hyderabad.

Date: 19.09.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tile laying Fixing at F-Block
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Tile Fixing work at F-Block flat.no:303 Total Amount = 31,760/- Work done from date 10.08.22 to date 10.09.22	Rs.12,704/-

Amount in words: Twelve Thousand Seven Hundred Four Rupees Only.

Sign: _____



Bill for Equipment Allowance

Mahendra kumar Gujjar
mallapur,
Hyderabad..

Date: 19.09.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tile laying work at F-Block
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Tile Laying work at F-Block flat.no:303 Total Amount = 31,760/- Work done from date 10.08.22 to date 10.09.22	Rs.12,704 /-

Amount in words: Twelve Thousand Seven Hundred Four Rupees Only.

Sign 

Allowance for Consumables

Mahendra kumar Gujjar,
Mallapur,
Hyderabad.

Date: 19.09.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tile laying work at F-Block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tile Fixing work at F-Block flat.no:303 Total Amount = 31,760/- Work done from date 10.08.22 to date 10.09.22	Rs.6,352/-

Amount in words: Six Thousand Three Hundred Fifty Rupees Only.

Sign

