

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		695		Date - site bills Register		22/09/22	
Company Name:		GVRC		Site:		Innapalis	
Name of Contractor		M. Lalitha					
Nature of work		Dg Stack aluminium painting					
Work done		From Date		To Date			
		15/09/22		18/9/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	DG Stack						
1.	zinc paint coat	2567.77	1.75	Sft	4,493.60		
2.	zinc primer coat	2567.77	1.75	Sft	4,493.60		
3.	aluminium paint	2567.77	5.50	Sft	14,122.79		
4.	silicon paint end coat	2567.77	2.70	Sft	6,932.88		
5.							
6.							
7.							
8.							
8.							
9.							
10.							
11.							
Total:							36,057.49
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 22/09/22		Date:		Date:			
Sign: Mully		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Measurement Sheet  
DG Stack painting

Measurement sheet									
Company Name:		GVRC		Approved By : T. Madhu					
Project:		Innapolis		Sign					
Work Description :		DG Stack aluminum painting		Work start date: 15-09-2022					
Contractor:		M.Lalitha		Work end date: 18-09-2022					
Prepared By:		V.Akhil murthy		Date: 20-09-2022					
S No.	Item Head	Item Description	A Width	B Height	C Nos.	AxBxC Quantity	Units	Item Head Total	Sum of B
1	DG stack painting	zink primer paint coat 1st	0.50	38.00	4.00	2,567.77	sft		
2	DG stack painting	zink primer paint coat 2nd	0.50	38.00	4.00	2,567.77	sft		
3	DG stack painting	silcone aluminum paint coat 1st	0.50	38.00	4.00	2,567.77	sft		
4	DG stack painting	silcone aluminum paint coat 2nd	0.50	38.00	4.00	2,567.77	sft		
<b>Total Quantity</b>							10,271.07	sft	



Estimate Sheet  
DG Stack painting

<b>Estimation</b>						
<b>Company Name</b>	GVRC					
<b>Project:</b>	Innopolis			<b>Approved By : T. Madhu</b>		
<b>Work Description:</b>	DG Stack aluminium painting			<b>Sign</b>		
<b>Name of the contractor</b>	M.Lalitha			<b>Work start date: 15-09-2022</b>		
<b>Prepared By</b>	V.Akhil murthy			<b>Work end date: 18-09-2022</b>		
				<b>Date:</b>	20-09-2022	
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>circular Rate</b>	<b>Amount</b>
1	DG stack painting	zink primer paint coat 1st	2,567.77	sft	1.75	4,493.60
2	DG stack painting	zink primer paint coat 2nd	2,567.77	sft	1.75	4,493.60
3	DG stack painting	silicone aluminium paint coat 1st	2,567.77	sft	5.50	14,122.74
4	DG stack painting	silicone aluminium paint coat 2nd	2,567.77	sft	2.70	6,932.98
						30,042.91
					<b>ADD 20% as site is far</b>	6,008.58
					<b>TOTAL</b>	36,051.49