

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		692		Date - site bills Register		21/09/22	
Company Name:		GVRCL		Site:		Ponnopolis	
Name of Contractor		Eshwar Rao					
Nature of work		Scaffolding work.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	2727 west	7200.00	3.50	Sft	25,200.00		
2.	side						
3.							
4.							
5.							
6.							
7.							
8.							
9.	Add 10.5, Extoa.				2520		
10.							
11.	Total:				27,720.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Malley</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		GVRC	Approved by: T. Madhu					
Project:		Innapolis	Sign:					
Work Description :		2727 West Side Scaffolding Work	Work start date: 20-07-2022					
Contractor:		Eshwar Rao	Work end date: 29-09-2022					
Prepared By:		V.Ramesh	Date: 11-09-2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total	
1	2727 West Side	Scaffolding Erection Work	7,200.00	sft	3.50	25,200.00		
	Amount					2,520.00		
	Adding 10% extra as site is far from city							
	Total Amount					27,720.00		

Measurement Sheet
Eshwar Rao

Company Name	GVRC				Approved By : T. Madhu			
Project:	Innopolis				Sign:			
Work Description :	2727 West Side Scaffolding				Work start date:20-07-2022			
Contractor:	Eshwar Rao				Work end date:29-09-2022			
Prepared By:	V.Ramesh				Date:11-09-2022			
			A	B	C	D	E	F
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units
1	2727 West Side	Scaffolding Erection Work	80.00	1.00	90.00	1.00	7,200.00	sft
	Total						7,200.00	