

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		693		Date - site bills Register		22/09/22	
Company Name:		GVRC		Site:		Innapalig	
Name of Contractor		M. Lalitha.					
Nature of work		Painting					
Work done		From Date	1-09-22	To Date	17-09-22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	columns	7266	4	sqft	29,064		
2.	Caps	2862	4	sqft	11,448		
3.	Slab-2(Ceiling)	24540	4	sqft	98,160		
4.	Beams	2648	4	sqft	10,592		
5.	Sher walls	1215	4	sqft	4,860		
6.	Lift walls	1371	4	sqft	5,484		
7.	"Brick wall (Internl)	2299	4	sqft	9,196		
8.							
9.							
10.		Add 10% -			16,880		
11.	Total:				1,85,684		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 22/09/22		Date:		Date:			
Sign: <i>M. Lalitha</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							Approved By
Company Name:	GVRC						Madhu .T
Project:	Innopolis						<i>[Signature]</i>
Work Description:	Painting (4545 ub)						
Name of the Contractor	M.lalitha						
Prepared By	Md.sahman						
Work Date	1-9-2022 to 17-9-2022						
Bill Date:	19-09-2022						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4545(1 coat primer + 1 poat paint)	column 2	7266	sft	4	29064	
2	4545(1 coat primer + 1 poat paint)	caps	2862	sft	4	11448	
3	4545(1 coat primer + 1 poat paint)	slab2	24540	sft	4	98160	
4	4545(1 coat primer + 1 poat paint)	Beams	2648	sft	4	10592	
5	4545(1 coat primer + 1 poat paint)	sher wall(internal)	1215	sft	4	4860	
6	4545(1 coat primer + 1 poat paint)	lift external	1371	sft	4	5484	
7	4545(1 coat primer + 1 poat paint)	total brick work area	2299	sft	4	9196	
						168804	1,68,804.00
			Note: Add 10% extra becoz site is far				16880
						Grand total	1,85,684.00

nd. *[Signature]*

MEASUREMENT SHEET

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=ArxLxCxD Quantity	F Units	G=Sum of E Item Head Total
1	4545 GRID-A	COLUMNS 02							
	4545	c2	1.0	6.0	16.0	3.0	288.0	Sft	
	4545	c3	1.0	7.0	16.0	6.0	672.0	Sft	
	4545GRID-D	c2	1.0	6.0	16.0	1.0	96.0	Sft	
	4545	c3	1.0	7.0	16.0	4.0	448.0	Sft	
	4545	c5	1.0	7.9	16.0	1.0	125.8	Sft	
	4545GRID-F	c2	1.0	6.0	16.0	2.0	192.0	Sft	
	4545	c5	1.0	7.9	16.0	7.0	884.8	Sft	
	4545GRID-G	c9	1.0	8.0	16.0	4.0	512.0	Sft	
	4545	c12	1.0	12.0	16.0	2.0	384.0	Sft	
	4545GRID I	c9	1.0	8.0	16.0	4.0	512.0	Sft	
		c12	1.0	10.8	16.0	2.0	345.6	Sft	
	4545 GRID-K	c9	1.0	8.0	16.0	4.0	512.0	Sft	
		c12	1.0	10.8	16.0	2.0	345.6	Sft	
	4545 GRID-M	c5	1.0	7.9	16.0	5.0	632.0	Sft	
		c9	1.0	8.0	16.0	1.0	128.0	Sft	
		c12	1.0	10.8	16.0	1.0	172.8	Sft	
	4545 GRID N	c2	2.0	6.0	16.0	1.0	192.0	Sft	
	4545GRID-Q	c5	1.0	7.9	16.0	1.0	126.4	Sft	
	4545GRID-S	c2	1.0	6.0	16.0	2.0	192.0	Sft	
		c8	1.0	7.9	16.0	4.0	505.6	Sft	
									7266.6

Muly

Samuel

