

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1070		Date - site bills Register		23/9/22	
Company Name:		SOVUP		Site:		SOV-11.	
Name of Contractor		Kasunkas Reddy.					
Nature of work		Cladding work					
Work done		From Date		To Date		11/8/22	
						19/9/22.	
Sl. No.	Villa Flat block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	V. 20 - H0, 191, 182, 155.	1816	105/-	sft	1,90,680/-		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,90,680/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Engineer		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice should be given within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey jobs etc. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:	Silver Oak Villas LLP						
Project:	Silver Oak Villas						
Work Description:	Cladding Work						
Name of the Contractor	Karunakar Reddy						
Prepared By	B.Meenakshi						
Date:	22-09-2022						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Cladding Work	V.No 180,181,182,155	1816.00	Sft	105.00	1,90,680.00	
	East facing(3btk Villa)						
	Po no:91515						
						Total:	1,90,680.00
Total Amount in words: One Lakhs Ninety Thousand Six Hundred Eighty Rupees Only							

APPROVED BY

 24 SEP 2022
 K. PURSHOTHAM
 Project Manager (Silver Oak Villas Part-III)

MEASUREMENT SHEET

Company Name: Silver Oak Villas LLP

Project: Silver Oak Villas-III

Work Description: Cladding Work

Contractor Name: Karunakar Reddy

Prepared By: B. Meenakshi

Date: 22-09-2022

Approved by:
Sign:

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Cladding Work East facing(3bhk Villa)	V.No 180,181,182,155	12.50	1.00	22.00	4.00	1,100.00	Sft	2,024.00
	Po no:91515		10.50	1.00	22.00	4.00	924.00	Sft	
		Deduction of window &	2.50	1.00	7.00	4.00	70.00	Sft	
		Elevation Beam	3.00	1.00	3.50	4.00	42.00	Sft	
			6.00	1.00	4.00	4.00	96.00	Sft	208.00
Total:									1,816.00