


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1357		Date - site bills Register		28-09-22	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		Tirupathi Singh					
Nature of work		carpentry work					
Work done		From Date		To Date			
		20-08-22		10-09-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	doors with						
2.	aluminium &						
3.	5mm glass	50	450	sft	22,500=00		
4.							
5.	doors with alum						
6.	-nium & 5mm glass						
7.	(wall unit)	54	450	sft	24,300=00		
8.	doors with alum						
9.	-nium & 5mm glass						
10.	(Bottom unit)	54	450	sft	24,300=00		
11.	Total:				71,100=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 28/9/22		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

Company Name:	MPL						
Project:	May Flower Platinum						
Work Description:	Aluminium glass glazing work at Club House						
Name of the Contractor	Tirupathi Singh						
Prepared By	K. Narendar Reddy						
Date:	27-09-2022						
					KBD rate		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
	<b>Kitchen unit</b>						
1	Bar wall units	Doors with aluminium and 5mm glass	50.00	sft	450.00	22,500.00	
2	Library units	Doors with aluminium and 5mm glass (Wall Unit) Doors with aluminium and 5mm glass (Bottom Unit)	54.00	sft	450.00	24,300.00	
			54.00	sft	450.00	24,300.00	
	<b>Total Amount</b>					71,100.00	
	<b>Amount in words Rupees Seventy One Thousand One Hundred only</b>						

MEASUREMENT SHEET									
Company Name:		MPL		Approved					
Project:		May Flower Platinum							
Work Description:		Aluminium glass glazing work at Club House							
Name of the Contractor		Tirupathi Singh							
Prepared By		K. Narendra Reddy							
Date:		27-09-2022							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
<b>Aluminium glass glazing work</b>									
1	Bar wall units	Doors with aluminium and 5mm glass	2.00	1.00	2.50	10.00	50.00	sft	
2	Library units	Doors with aluminium and 5mm glass (Wall Unit)	9.00	1.00	1.00	6.00	54.00	sft	
		Doors with aluminium and 5mm glass (Bottom Unit)	9.00	1.00	1.00	6.00	54.00	sft	

**Bill for Labour charges**

Thirupathi singh  
Mallapur,  
Hyderabad

Date:27-09-2022

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Aluminium glass glazing work at Club House  
**Towards:** Allowance for Labour charges

<b>S No.</b>	<b>Description</b>	<b>mount</b>
1.	Brief description of work done: Aluminium glass glazing work at Club House Total amount =Rs 71,000=00 Work done from date :04-09-2022 to 15-09-2022	Rs.28,400=00

Amount in words: Twenty Eight Thousand Four Hundred rupees only

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**

Thirupathi singh  
Mallapur,  
Hyderabad

Date:27-09-2022

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Aluminium glass glazing work at Club House  
**Towards:** Allowance for Equipment

S No.	Description	mount
1.	Brief description of work done: Aluminium glass glazing work at Club House Total amount =Rs 71,000=00 Work done from date :04-09-2022 to 15-09-2022	Rs.28,400=00

Amount in words: Twenty Eight Thousand Four Hundred rupees only

Sign: \_\_\_\_\_

**Bill for Consumables**

Thirupathi singh  
Mallapur,  
Hyderabad

Date:27-09-2022

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Aluminium glass glazing work at Club House  
**Towards:** Allowance for Consumables

<b>S No.</b>	<b>Description</b>	<b>mount</b>
1.	Brief description of work done: Aluminium glass glazing work at Club House Total amount =Rs 71,000=00 Work done from date :04-09-2022 to 15-09-2022	Rs.14,200=00

Amount in words: Fourteen Thousand Two Hundred rupees only

Sign: \_\_\_\_\_