


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		99	Date - site bills Register		3/10/22		
Company Name:		MRPLLP		Site: NGH.			
Name of Contractor SVC CONSTRUCTION							
Nature of work R.C.C. WORK							
Work done		From Date	05.09.2022	To Date	10.09.2022		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	BLOCK - A	5,177.52	49.60	Sqft	2,56,805/-		
2.	Column - 6						
3.			GST - 18%.		46,224.90		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				3,03,029.90		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 3/10/2022.		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Bill for Equipment Allowance

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10

Date: 01.10.2022.

**In favor of:** MRPLL,  
**Project / Site:** Nilgiri Heights,  
**Location:** Pocharam,  
**Type of Work:** Centering Works,  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 4th Floor Columns ( Column - 6 ) Work - Centering, Rodbending,Concreting Works. Total Amount = 2,56,805/- Work done from date 05.09.2022 to 30.09.2022	Rs. 2,05,444/-

Amount in words: Two Lakh Five Thousand Four Hundred and Forty Four Rupees Only.

Sign: \_\_\_\_\_

Bill for Labour Charges

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10.

Date: 01.10.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 4th Floor Columns ( Column - 6 ) Work - Centering, Rodbending, Concreting Works. Total Amount = 2,56,805/- Work done from date 05.09.2022 to 10.09.2022	Rs.51,361/-

Amount in words: Fifty One Thousand Three Hundred and Sixty One Rupees Only.

Sign: \_\_\_\_\_

Block - A - Columns - 6 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET							
Company Name:		MRPLLP	Prepared by:		Vijay Raj		
Project:	Nilgiri Heights						
Work Description:	Block - A - Columns - 6 (4th floor Columns ) - Centering, Rodbending and Concreting Works						
Contractor Name:	SVC Constructions						
Date:	01-10-2022						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Block - A - Columns - 6 (4th floor Columns ) - Centering, Rodbending and Concreting Works						
1	Block - A - Columns - 6 4th Floor Columns	Column - 6	5,177.52	Sft	49.60	2,56,804.99	
		Total Amount					2,56,805
Amount in words :- Two Lakh Fifty Six Thousand Eight Hundred and Five Rupees Only							

b.

Block - A - Columns - 6 - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET									
Company Name:		MRPLLP	Prepared by:		Vijay Raj				
Project:		Nilgiri Heights							
Work Description:		Block - A - Columns - 6 (4th floor Columns) - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		01-10-2022							
S.No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units	Total Head
	Block - A - Columns - 6 (4th floor Columns) - Centering, Rodbending and Concreting Works								
1	Block - A - Columns - 6	C1 (9" x 18")	4.50	1.00	8.16	5.00	183.60	Sft	
	4th Floor Columns	C1A (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
		C2 (9" x 21")	5.00	1.00	8.16	8.00	326.40	Sft	
		C2A (9" x 21")	5.00	1.00	8.16	6.00	244.80	Sft	
		C2B (9" x 21")	5.00	1.00	8.16	7.00	285.60	Sft	
		C3 (9" x 24")	5.50	1.00	8.16	2.00	89.76	Sft	
		C3A (9" x 24")	5.50	1.00	8.16	4.00	179.52	Sft	
		C4 (9" x 30")	6.50	1.00	8.16	15.00	795.60	Sft	
		C4A (9" x 30")	6.50	1.00	8.16	14.00	742.56	Sft	
		C4B (9" x 30")	6.50	1.00	8.16	19.00	1,007.76	Sft	
		C4C (9" x 30")	6.50	1.00	8.16	2.00	106.08	Sft	
		C5 (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C5A (9" x 36")	7.50	1.00	8.16	4.00	244.80	Sft	
		C5B (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C6 (9" x 42")	8.50	1.00	8.16	4.00	277.44	Sft	
		C6A (9" x 42")	8.50	1.00	8.16	2.00	138.72	Sft	
		C7 (9" x 15")	4.00	1.00	8.16	5.00	163.20	Sft	
		C8 (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
									5,177.52