

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 01.10.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 401 to 403, 405 to 409 - 4th Floor Slab Roof Beam and Slab Work - Centering, Rodbending, Concreting Works (Slab - 6). Total Amount = 10,51,195/- Work done from date 15.09.2022 to 30.09.2022	Rs. 2,10,239/-

Amount in words: Two Lakh Ten Thousand Two Hundred and Thirty Nine Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 01.10.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 401 to 403, 405 to 409 - 4th Floor Slab Roof Beam and Slab Work - Centering, Rodbending, Concreting Works (Slab - 6). Total Amount = 10,51,195/- Work done from date 15.09.2022 to 30.09.2022	Rs. 8,40,956/-

Amount in words: Eight Lakhs Forty Thousand Nine Hundred and Fifty Six Rupees Only.

Sign: _____

Block - A - 4th Floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 6)

ESTIMATE SHEET							
Company Name:	MRP LLP	Prepared by:		Vijay Raj			
Project:	Nilgiri Heights						
Work Description:	Block - A - 4th Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 6)						
Contractor Name:	SVC Constructions						
Date:	01-10-2022						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	Block - A - Flat no - 401 to 409 (Except Flat No - 404)	Beams Area	8,823.68	Sft	48.36	4,26,712.92	
2	Block - A - Flat no - 401 to 409 (Except Flat No - 404)	Slab Area	12,219.09	Sft	48.36	5,90,915.12	
3	Block - A - Staircases 4th Floor	Staircase - 2 Staircase - 3	317.75 376.36	Sft Sft	48.36 48.36	15,366.39 18,200.53	
		Total Amount					10,51,195
Amount in words :- Ten Lakh Fifty One Thousand One Hundred and Ninety Five Rupees Only							
Note: - Deducted Rs/- for using RMC							


5.

Block - A - 4th floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 6)

PRELIMINARY SHEET									
Contract Name:	MRPLP	Prepared by:	Vijay Raj						
Contract Description:	Nilgiri Heights								
Contractor Name:	Block - A - 4th Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 6)								
Date:	SVC Constructions								
	01-10-2022								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
1	Block - A - Flat no - 401 to 409 (Except Flat No - 404)								
	B1		33.50	1.00	3.75	1.00	125.63	Sft	
	B2		23.33	1.00	3.75	1.00	87.49	Sft	
	B3		21.33	1.00	3.25	1.00	69.32	Sft	
	B4		13.50	1.00	2.75	1.00	37.13	Sft	
	B5		42.66	1.00	3.25	1.00	138.65	Sft	
	B6		15.25	1.00	2.75	1.00	41.94	Sft	
	B7		25.58	1.00	2.75	1.00	70.35	Sft	
	B8		42.42	1.00	3.25	1.00	137.87	Sft	
	B9		17.17	1.00	2.75	1.00	47.22	Sft	
	B10		20.33	1.00	3.25	1.00	66.07	Sft	
	B11		42.66	1.00	3.25	1.00	59.35	Sft	
	B12		25.17	1.00	3.25	1.00	138.65	Sft	
	B13		16.08	1.00	2.75	1.00	81.80	Sft	
	B14		22.58	1.00	3.25	1.00	44.22	Sft	
	B15		40.33	1.00	3.25	1.00	73.39	Sft	
	B16		20.66	1.00	3.25	1.00	131.07	Sft	
			16.08	1.00	2.75	1.00	67.15	Sft	
			21.83	1.00	3.25	1.00	44.22	Sft	
			40.33	1.00	3.25	1.00	70.95	Sft	
			21.83	1.00	3.25	1.00	131.07	Sft	
			33.08	1.00	2.75	1.00	70.95	Sft	
							90.97	Sft	

Approved

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		101		Date - site bills Register		3/10/22	
Company Name:		MRPLLP		Site:		NGH	
Name of Contractor		SVC CONSTRUCTION					
Nature of work		R.C.C. WORK					
Work done		From Date		15/09/22		To Date	
						30.09.22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Block-A-Flat	8823.68	48.36	SJK	4,26,712.92		
2.	A-401-409)-Bcm						
3.							
4.	Slab Area	12,219	48.36	SJK	5,90,915.12		
5.	Stair case - 2	317.25	48.36	SJK	15,366.39		
6.	Stair case - 3	376.36	48.36	SJK	18,200.53		
7.					10,51,195		
8.							
9.			G.S.T - 18%		1,89,215.11		
10.					-		
11.	Total:				12,40,410.10		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 03/10/2022		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.