


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1340		Date - site bills Register		14-09-22	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		AZIZ					
Nature of work		false ceiling.					
Work done		From Date		20-06-22		To Date	
						25-7-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	False ceiling work at B-303						
2.	plain false ceiling	439	36.00	SFL	17,748=00		
3.	verticals	577	36.00	SFL	20,772=00		
4.	AST				6,933.60		
5.	C-506						
6.	plain false ceiling	493	36.00	SFL	17,748=00		
7.	verticals	577	36.00	SFL	20,772=00		
8.	AST				6,933.60		
9.							
10.							
11.	Total:				90,907=00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		91512		PO/WO date:		01/09/2022	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 14/9/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET						Approved	
Company Name:	MPPL						
Project:	May Flower Patinum						
Work Description:	False Ceiling Work at Flats - B-303, C-506-Luxury Flats						
Name of the Contractor	Aziz						
Prepared By	K. Narender Reddy						
Date:	14-09-2022						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	<b>False Ceiling Work at Flats - B-303, C-506-Luxury Flats</b>						
1	false ceiling	Plain false ceiling	493.00	sft	36.00	17,748.00	
	B-303	verticals	577.00	sft	36.00	20,772.00	
			1,070.00				38520
		GST				6,933.60	
		Total					45454
2	false ceiling	Plain false ceiling	493.00	sft	36.00	17,748.00	
	C-506	verticals	577.00	sft	36.00	20,772.00	
			1,070.00				38520
		GST				6,933.60	
		Total					45454
		Grand Total					90907
<b>Amount in words Ninety Thousand Nine Hundred and Seven rupees only</b>							

MEASUREMENT SHEET			Approved						
Company Name:		MPPL							
Project:		May Flower Patinum							
Work Description:		False Ceiling Work at Flats - B-303, C-506-Luxury Flats							
Name of the Contractor		Aziz							
Prepared By		K. Narender Reddy							
Date:		14-09-2022							
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
			Length	Width	Height	Nos.	Quantity	Units	Item Head Total
<b>False Ceiling Work at Flats - B-303, C-506-Luxury Flats</b>									
1	Flat No.B-303 1800 sft	Drawing	14.25	10.75	1.00	1.00	153	sft	
		Passage	14.50	5.00	1.00	1.00	73	sft	
		Living	17.00	11.00	1.00	1.00	187	sft	
		Dining	9.75	8.25	1.00	1.00	80	sft	
		Total Area							493
	Verticals	Drawing							
		Cut out	5.00	2.00	1.00	1.00	10	Rft	
		Vertical	120.00	1.00	1.00	1.00	120	Rft	
		vertical	75.00	1.00	1.00	1.00	75	Rft	
		Living							
		vertical	226.00	1.00	1.00	1.00	226	Rft	
		Rafters	36.00	1.00	1.00	1.00	36	Rft	
		Dining							
		Cut out	4.00	1.00	1.00	1.00	4	Rft	
		vertical	82.00	1.00	1.00	1.00	82	Rft	
		Rafters	24.00	1.00	1.00	1.00	24	Rft	
									577
2	Flat No.C-506 1800 sft	Drawing	14.25	10.75	1.00	1.00	153	sft	
		Passage	14.50	5.00	1.00	1.00	73	sft	
		Living	17.00	11.00	1.00	1.00	187	sft	
		Dining	9.75	8.25	1.00	1.00	80	sft	
		Total Area							493
	Verticals	Drawing							
		Cut out	5.00	2.00	1.00	1.00	10	Rft	
		Vertical	120.00	1.00	1.00	1.00	120	Rft	
		vertical	75.00	1.00	1.00	1.00	75	Rft	
		Living							
		vertical	226.00	1.00	1.00	1.00	226	Rft	
		Rafters	36.00	1.00	1.00	1.00	36	Rft	
		Dining							
		Cut out	4.00	1.00	1.00	1.00	4	Rft	
		vertical	82.00	1.00	1.00	1.00	82	Rft	
		Rafters	24.00	1.00	1.00	1.00	24	Rft	
									577