

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	700	Date - site bills Register	08/10/22
Company Name:	GVRc	Site:	Innoparis
Name of Contractor	MD. Ishaq.		
Nature of work	Barbanding, shuttering, concreting		
Work done	From Date	To Date	
	05-06-22	16-08-22	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	4545-column-05	72.66	94.38	sqm	6,85,765.08	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				6,85,765.08	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	


Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign: <i>Mulay</i>	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	GVRC	Approved by	Madhu.T	Sign					
Project:	Imnopolis								
Work Description:	4545 column 5								
Name of the Contractor	Ishaq								
Prepared By	Salman Md								
Date:	24-08-2022								
work date	5-6-2022 to 16-8-2022								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	4545 GRID-A	COLUMNS 03							
	4545	c2	1.00	6.00	16.00	3.00	288.00	Sft	
	4545	c3	1.00	7.00	16.00	6.00	672.00	Sft	
	4545GRID-D	C2	1.00	6.00	16.00	1.00	96.00	Sft	
	4545	c3	1.00	7.00	16.00	4.00	448.00	Sft	
	4545	C5	1.00	7.86	16.00	1.00	125.76	Sft	
	4545GRID-F	C2	1.00	6.00	16.00	2.00	192.00	Sft	
	4545	C5	1.00	7.90	16.00	7.00	884.80	Sft	
	4545GRID-G	c9	1.00	8.00	16.00	4.00	512.00	Sft	
	4545	c12	1.00	12.00	16.00	2.00	384.00	Sft	
	4545GRID I	C9	1.00	8.00	16.00	4.00	512.00	Sft	
		c12	1.00	10.80	16.00	2.00	345.60	Sft	
	4545 GRID-K	C9	1.00	8.00	16.00	4.00	512.00	Sft	
		C12	1.00	10.80	16.00	2.00	345.60	Sft	
	4545 GRID-M	C5	1.00	7.90	16.00	5.00	632.00	Sft	
		C9	1.00	8.00	16.00	1.00	128.00	Sft	
		C12	1.00	10.80	16.00	1.00	172.80	Sft	
	4545 GRID N	C2	2.00	6.00	16.00	1.00	192.00	Sft	
	4545GRID-Q	C5	1.00	7.90	16.00	1.00	126.40	Sft	
	4545GRID-S	C2	1.00	6.00	16.00	2.00	192.00	Sft	
		C8	1.00	7.90	16.00	4.00	505.60	Sft	
									7266.56



ESTIMATE SHEET

Company Name:	GVRC						Approved By	
Project:	Innopolis						Madhu .T	
Work Description:	4545 column 5							
Name of the Contractor	Ishaq							
Prepared By	Salman							
Date:	24-08-2022							
Work date	5-6-2022 to 16-8-2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	4545	COLUMN-5	7266.00	SFT	94.38	685765.08	6,85,765.08	

Salman