


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		102		Date - site bills Register		10-10-22	
Company Name:		MRP/HP		Site:		A9h	
Name of Contractor		M. Narsing Rao					
Nature of work		Painting					
Work done		From Date		10-9-22		To Date	
						13-09-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block						
2.	103, 105	1425	11.02 (35%)	sqft	15,703.50/-		
3.	C69E-II)	1325	11.02 (35%)	sqft	14,601.50/-		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				30,305/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks: work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10/10/22		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
	Company Name:	MRP LLP							Approved by: Vijay raj
	Project:	Nilgiri Heights							
	Work Description:	Painting work							
	Contractor:	M.Narsing Rao							
	Prepared By:	A.Sravani							
	Date:	07.10.2022							
S No.	Item Head	Item Description	Quantity	Units	% of work done	Rate	Amount	Item Head Total	
1	A-Block Flat no 103 & 35 % painting work	A-103 flat (Stage II) A-105 flat (Stage II)	1425 1325	sft sft	35% 35%	11.02 11.02	15,703.50 14,601.50		
							Total Amount :	30,305	
Note : As per circular no 844(F) total painting work in flat Rate is Rs.32/- per sft.									

b.

Bill for Consumable charges
M.Narsing Rao,
Mallapur
Hyderabad

Date: 07.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam
Type of Work: CIVIL work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards stage II painting work done for flat no A-103 & 105 at A-Block. Total Amount = 30,305/- Work done from date: 10-09-22 to date: 13-09-2022	Rs.6,061/-

Amount in words: Six thousand sixty One rupees only.

Sign: _____

Bill for labour charges

M.Narsing Rao,
Mallapur
Hyderabad

Date.07.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: CIVIL work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards stage II painting work done for flat no A-103 & 105 at A-Block. Total Amount = 30,305/- Work done from date: 10-09-22 to date: 13-09-2022	Rs. 12,122/-

Amount in words: Twelve thousand one hundred and Twenty Two rupees only.

Sign: _____

Bill for Allowance for equipment

M.Narsing Rao,
Mallapur
Hyderabad

Date: 07.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: CIVIL work
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards stage II painting work done for flat no A-103 & 105 at A-Block. Total Amount = 30,305/- Work done from date: 10-09-22 to date: 13-09-2022	Rs. 12,122/-

Amount in words: Twelve thousand one hundred and Twenty Two rupees only.

Sign: _____