


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		105	Date - site bills Register		10-10-22		
Company Name:		MRP LLP	Site:		N9h		
Name of Contractor		B. Basappa					
Nature of work		Painting					
Work done		From Date	15-9-22	To Date	25-09-22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block						
2.	Flat - 108	1425	8/- (25%)	544	11,400/-		
3.	stage - III						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				11,400/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10/10/22		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



ESTIMATE SHEET										
	Company Name:	MRRPLLP				Approved by: Vijay raj				
	Project:	Nilgiri Heights								
	Work Description:	Painting work								
	Contractor:	B Basappa								
	Prepared By:	A. Sravani								
	Date:	07.10.2022								
S No.	Item Head	Item Description	Quantity	Units	% of work done	Rate	Amount	Item Head Total		
1	A-Block flat no 108 25 % painting work	A-108 flat (Stage III)	1425	sft	25%	8.00	11,400.00			
							Total Amount :	11,400		
	Note : As per circular no 844(F) total painting work in flat Rate is Rs.32/- per sft.									

h.

**Bill for Consumable charges**

B.Basappa ,  
Mallapur  
Hyderabad

Date.07.10.2022

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** CIVIL work  
**Towards:** Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards stage III painting work done for flat no A-108 at A-Block.  Total Amount = 11400/- Work done from date: 15-09-22 to date: 25-09-2022	Rs.2280/-

Amount in words: Two thousand Two Hundred Eighty rupees only.

Sign: \_\_\_\_\_

**Bill for labour charges**

B.Basappa ,  
Mallapur  
Hyderabad

Date.07.10.2022

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** CIVIL work  
**Towards:** Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards stage III painting work done for flat no A-108 at A-Block.  Total Amount = 11400/- Work done from date: 15-09-22 to date: 25-09-2022	Rs.4,560/-

Amount in words: Four thousand Five hundred Sixty rupees only.

Sign: \_\_\_\_\_

**Bill for Allowance for equipment**

B.Basappa ,  
Mallapur  
Hyderabad

Date.07.10.2022

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** CIVIL work  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards stage III painting work done for flat no A-108 at A-Block.  Total Amount = 11400/- Work done from date: 15-09-22 to date: 25-09-2022	Rs.4,560/-

Amount in words: Four thousand Five hundred Sixty rupees only.

Sign: \_\_\_\_\_