




Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10501		Date - site bills Register		10/10/2022	
Company Name:		M/MAK-UP		Site:		GHT	
Name of Contractor		MEWALAL DALLU					
Nature of work		TILE WORK					
Work done		From Date		07/10/2022		To Date	
						10/10/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	7th flr	1091	16	sq ft	171456		
2.	floor Corni	970	20	sq ft	19,400		
3.	door tile						
4.	706 to 709						
5.	Corridor						
6.	B-Blau						
7.							
8.							
9.							
10.							
11.	Total:				36,1556		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10/10/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, to make civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

10 OCT 2022
A. SURESH
PROJECT MANAGER

Measurement Sheet									
Company Name:		MMR Kowkur LLP							
Project:		GHT							
Description :		B Block Corridor tile laying work done details							
Prepared By:		A Suresh							
Date :		10 October 2022							
Name of the Contractor :		Mewalal dallu							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Heat Remarks
1	B Block	Corridor tile							
	709	Corridor tile work	173.5	1.50	1.00	2.00	520.5	Sft	
		Skerting	160.0	1.00	1.00	1.00	160.0	Rft	
	Flat no707 to 708	Corridor tile work	34.5	1.50	1.00	2.00	103.5	Sft	
		Skerting	65.0	1.00	1.00	1.00	65.0	Rft	
	Staircase lobby no1	flooring	12.0	9.33	1.00	1.00	112.0	Sft	
		Skerting	24.0	1.00	1.00	2.00	48.0	Rft	
	Staircase lobby no2	flooring	4.0	9.33	1.00	2.00	74.6	Sft	
		Skerting	8.0	1.00	1.00	1.00	8.0	Rft	
								Sft	1091.60
2	Flat no706 to707	Large tile	173.5	4.00	1.00	1.00	694.00	Sft	
	Flat no707 to 708	Large tile	34.5	4.00	1.00	1.00	138.00	Sft	
	Flat no708709	Large tile	34.5	4.00	1.00	1.00	138.00	Sft	
								Sft	970.00


 10 OCT 2022


Estimate Sheet			Approved by:				
Company Name:	MMR KOWKUR LLP		Sign:				
Project:	GHT						
work description:	B Block Corridor tile laying work done details						
Prepared By :	A Suresh		Work done to date :07-10-2022				
Contractor Name :	Mewalal dallu		work done from date : 10-10-2022				
Date:	10-Oct-2022						
	A		D=AxC E=Sum of D				
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
	7th Floor						
1	Virtrified tiles	1,091	Sft	16	17,456		
	Large tile	970	Sft	20	19,400		
						36,856	


 APPROVED BY
 10 OCT 2022
 A. SURESH
 PROJECT MANAGER

Bill For Labour Charges

Mewalal Dallu
Plot no 37/93/45/1 Madura nagar, Sainik puri,
Secenderbad
Telegana 500072

Date:10-10-2022

in favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Completion of B Block 7 th floor corridor tile laying work done Total Amount is Rs :36,856/- Work Done from date 07-10-2022 date:10-10-2022	Rs. 14,742/-

Amount in words: Fourteen thousand Seven hundred Forty Two Only/-



Sign: _____

Bill For Hire Equipment Charges

Mewalal Dallu
Plot no 37/93/45/1Madura nagar,Sainik puri,
Secenderbad
Telagana 500072


Date:10-10-2022


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for Hire EquipmentCharges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Completion of B Block 7 th floor corridor tile laying work done Total Amount is Rs :36,856/- Work Done from date 07-10-2022 date:10-10-2022	Rs. 14,742/-

Amount in words: Fourteen thousand Seven hundred Forty Two Only/-



Sign: 

Bill For Consumable Charges

Mewalal Dally
Plot no 37/93/45/1Madura nagar,Sainik puri,
Secenderbad
Telegana 500072


Date:10-10-2022

in favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Completion of B Block 7 th floor corridor tile laying work done Total Amount is Rs :36,856/- Work Done from date 07-10-2022 date:10-10-2022	Rs. 7,371/-

Amount in words: Seven thousand Seven hundred One Only/-



Sign: Mewalal Dally