

Construction division.
Advice for giving credit to contractors/suppliers.

L. No. - site bills register	- 1542 -	Date - site bills Register	11.10.22
Company Name:	MR. HIR	Site:	GMR
Name of Contractor	G. Srinitha		
Nature of work	Painting		
Work done	From Date	To Date	
	20.08.22	28.08.22	

S. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	B-Block texture	13377	4/-	Sft	53,508/-	
2.	exterior coat dash					
3.	colour extra B'					
4.	B/Bk pretty texture	6046	2/-	Sft	12,092/-	
5.	1657 EMU P/O					
6.						
7.						
8.						
9.						
10.						
11.	Total:				65,600/-	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 11.10.22	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for site charges, earth work, temporary civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guidelines rates are clearly given.

MEASUREMENT SHEET							Approved by:	Ramprasad	
Company Name:		MR Mallapur LLP					Sign:		
Project:		Gulmohar Residency.							
Work Description:		B-block External painting extra coat							
Contractor Name:		G Sunitha							
Prepared By:		Rajshetr							
Date:		07.09.22							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	
1	B Block	Internal ducts texture							
	Texture work	Flat no 1 & 8 north side	123.50	1.00	20.00	1.00	2470.00	sft	
		Flat no 1 & 8 south side	81.00	1.00	20.00	1.00	1620.00	sft	
		Ducts East,west of 1 & 8	9.83	1.00	20.00	1.00	196.60	sft	
		Flat no 2 & 7 North side	77.83	1.00	20.00	1.00	1556.60	sft	
		Flat no 2 & 7 south side	69.32	1.00	20.00	1.00	1386.40	sft	
		Ducts East,west of 2 & 7	9.83	1.00	3.50	2.00	68.81	sft	
		North side 3 & 6 flats	76.00	1.00	20.00	1.00	1520.00	sft	
		south side 3 & 6 flats	68.83	1.00	20.00	1.00	1376.60	sft	
		Ducts East,west of 3 & 6	9.83	1.00	3.50	2.00	68.81	sft	
		Ducts between 3 & 4	9.83	1.00	20.00	1.00	196.60	sft	
		Ducts between 5 & 6	9.83	1.00	3.50	1.00	34.41	sft	
		North side 4 & 5 flats	86.60	1.00	20.00	1.00	1732.00	sft	
		south side 4 & 5 flats	101.00	1.00	20.00	1.00	2020.00	sft	
		duct at flat no 5	33.00	1.00	9.00	1.00	297.00	sft	
		east and west of flat 1 & 8	34.66	1.00	20.00	2.00	1386.40	sft	
		east and west of flat 2 & 7	34.66	1.00	20.00	2.00	1386.40	sft	
		east and west of flat 3 & 6	34.66	1.00	20.00	2.00	1386.40	sft	
		east and west of flat 4 & 5	34.66	1.00	22.00	2.00	1525.04	sft	
	Deductions	Windows 6' x 4'	-6.00	1.00	4.00	32.00	-768.00	sft	
		Ventilators 2' 6" x 2' 0"	-2.50	1.00	4.00	24.00	-240.00	sft	
		Kitchen Window	-4.00	1.00	2.00	8.00	-64.00	sft	
		Utility	-4.00	1.00	3.00	8.00	-96.00	sft	
		cera board area	-6.00	1.00	420.00	2.00	-5040.00	sft	
		balcony	-9.75	1.00	8.25	8.00	-643.50	sft	
							13376.57		
2	Birla Wall care putty + Exterior emulsion	Flat no 1 & 8 north side	123.50	1.00	3.00	1.00	370.50	sft	
		Flat no 1 & 8 south side	81.00	1.00	3.00	1.00	243.00	sft	
		Ducts East,West of 1&8	9.83	1.00	3.00	1.00	29.49	sft	
		Flat no 2 & 7 North side	77.83	1.00	3.00	1.00	233.49	sft	
		Flat no 2 & 7 south side	69.32	1.00	3.00	1.00	207.96	sft	
		Ducts East,West 2&7	9.83	1.00	3.00	2.00	58.98	sft	
		North side 3 & 6 flats	76.00	1.00	3.00	1.00	228.00	sft	
		south side 3 & 6 flats	68.83	1.00	3.00	1.00	206.49	sft	
		Ducts East,west of 3 & 6	9.83	1.00	3.00	2.00	58.98	sft	
		Ducts between 3 & 4	9.83	1.00	3.00	1.00	29.49	sft	
		Ducts between 5 & 6	9.83	1.00	3.00	1.00	29.49	sft	
		North side 4 & 5 flats	86.60	1.00	3.00	1.00	259.80	sft	
		south side 4 & 5 flats	101.00	1.00	3.00	1.00	303.00	sft	
		duct at flat no 5	33.00	1.00	3.00	1.00	99.00	sft	
		east and west of flat 1 & 8	34.66	1.00	3.00	1.00	103.98	sft	
		east and west of flat 2 & 7	34.66	1.00	3.00	2.00	207.96	sft	
		east and west of flat 3 & 6	34.66	1.00	3.00	2.00	207.96	sft	
		east and west of flat 4 & 5	34.66	1.00	3.00	2.00	207.96	sft	
		Flat no 1 & 8 ceraboard pins	22.00	1.00	1.50	4.00	132.00	sft	
		Flat no 4 & 5 ceraboard pins	22.00	1.00	1.50	4.00	132.00	sft	
		windows 6' x 4' in Ducts	20.00	1.00	1.50	48.00	1440.00	sft	
		windows 6' x 4' in outer	11.00	1.00	1.50	48.00	792.00	sft	
		N/S side 6' x 4'	11.00	1.00	1.50	16.00	264.00	sft	
		kitchen window 3' x 4'	8.00	1.00	1.50	8.00	96.00	sft	
							6046.00		

Bill for Equipment Allowance

G Sunitha.
Hyderabad.

Date: 07.09.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: B block texture and Putty painting work upto second floor extra coat Total Amount= 65,600 /- Work done from date : 02.08.22 to 28.08.22	Rs.26,240/-

Amount in words: Twenty six thousand two hundred and forty Rupees Only.

Sign: Tejithirani

Allowance for Consumables

G Sunitha.
Hyderabad.

Date: 07.09.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: B block texture and Putty painting work upto second floor extra coat Total Amount= 65,600 /- Work done from date : 02.08.22 to 28.08.22	Rs.13,120/-

Amount in words: Thirteen thousand one hundred and twenty Rupees Only.

Sign: Tyotiram

Bill for Labour Charges

G Sunitha.
Hyderabad.

Date: 07.09.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: B block texture and Putty painting work upto second floor extra coat Total Amount= 65,600 /- Work done from date : 02.08.22 to 28.08.22	Rs.26,240/-

Amount in words: Twenty six thousand two hundred and forty Rupees Only.

Sign: *Sunitha*