

Construction division.
Advice for giving credit to contractors/suppliers.

L No. -- site bills register	-1543-	Date - site bills Register	11.10.22
Company Name:	MRMHP	Site:	GMR
Name of Contractor	G. Smitha		
Nature of work	Painting		
Work done	From Date	To Date	
	2.08.22	29.08.22	

S. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	B-block	52645	2/-	S&T	1,05,290/-	
2.	external extra					
3.	coat painting					
4.	work done					
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				1,05,290/-	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 11.10.22	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for site charges, earth work, temporary civil construction. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	MRMallapur L.L.P	Approved by:	Ramprasad
Project:	Gulmohar Residency,	Sign:	
Work Description:	B-block External painting extra cont		
Contractor Name:	G Sunitha		
Prepared By	Rajasekhar/Madhu		
Date:	07.09.22		

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E- AxBxCxD Quantity	F Units				
1	Flat no 1	North Side Flat No 1	38.25	1.00	39.50	1.00	1510.88	Sft				
		Deductions Windows	-6.00	1.00	4.00	8.00	-192.00	Sft				
	North Side	Deductions	Lower Pins	2.00	1.00	39.50	2.00	158.00	Sft			
		Window Projection Patties	13.00	1.50	1.00	8.00	156.00	Sft				
		North Side Stair Case Area	23.83	1.00	39.50	1.00	941.29	Sft				
		Deductions	Staircase windows	-6.00	1.00	6.50	8.00	-312.00	Sft			
		4 ' Projection(Bottom)	-2.50	6.00	1.00	4.00	-60.00	Sft				
		Parapet Wall	46.25	1.00	4.50	1.00	208.13	Sft				
		West Of Flat no 1	38.25	1.00	8.50	1.00	325.13	Sft				
		North Side staircase	11.50	1.00	8.50	1.00	97.75	Sft				
		East of Flat no 8	23.83	1.00	8.50	1.00	202.56	Sft				
		2 Feet projection	11.50	1.00	8.50	1.00	97.75	Sft				
		2	Flat no 8	North Side Flat No 8	46.83	1.00	2.50	1.00	117.08	Sft		
				Deductions Windows	38.25	1.00	39.50	1.00	1510.88	Sft		
North Side	Deductions		Lower Pins	-6.00	1.00	4.00	8.00	-192.00	Sft			
	Window Projection Patties		2.00	1.00	39.50	2.00	158.00	Sft				
	4 ' Projection(Bottom)		13.00	1.50	1.00	8.00	156.00	Sft				
	Parapet Wall		46.25	1.00	4.50	1.00	208.13	Sft				
	3		Flat no 4	South Side Flat No 4	38.25	1.00	8.50	1.00	325.13	Sft		
				Deductions Windows	55.66	1.00	39.50	1.00	2198.57	Sft		
			North Side	Deductions	Lower Pins	-6.00	1.00	4.00	4.00	-96.00	Sft	
				Window Projection Patties	2.00	1.00	39.50	2.00	158.00	Sft		
				4 ' Projection(Bottom)	13.00	1.50	1.00	4.00	78.00	Sft		
				Parapet Wall	62.16	1.00	4.50	1.00	279.72	Sft		
				4	Flat no 4	South Side Flat No 4	55.75	1.00	8.50	1.00	473.88	Sft
						Deductions Windows	-6.00	1.00	6.50	4.00	-156.00	Sft
Duct Between 4&5		Deduction of Opening			U Shape	32.82	1.00	39.50	1.00	1296.39	Sft	
		Deduction			-6.00	1.00	6.50	4.00	-156.00	Sft		
		2 Feet projection			32.82	1.00	2.50	1.00	82.05	Sft		
		Parapet Wall			32.82	1.00	8.50	1.00	278.97	Sft		
		5			Flat no 5	South Side Flat No 5	38.25	1.00	39.50	1.00	1510.88	Sft
						Deductions Windows	-6.00	1.00	4.00	4.00	-96.00	Sft
	North Side		Deductions Utility		-4.50	1.00	5.00	4.00	-90.00	Sft		
			Lower Pins		2.00	1.00	39.50	2.00	158.00	Sft		
			Window Projection Patties		13.00	1.50	1.00	4.00	78.00	Sft		
			4 ' Projection(Bottom)		44.75	1.00	4.50	1.00	201.38	Sft		
			6		Flat nos 1 & 4	Parapet Wall	38.25	1.00	8.50	1.00	325.13	Sft
						East Side	34.66	1.00	39.50	2.00	2738.14	Sft
Duct Between 4&5				Deductions Balcony	-10.00	1.00	7.50	8.00	-600.00	Sft		
				Kitchen window	-4.00	1.00	3.00	8.00	-96.00	Sft		
				Bed room Window	-6.00	1.00	6.00	8.00	-288.00	Sft		
				Window Projection Patties (K/W)	9.50	1.00	1.50	8.00	114.00	Sft		
				Window Projection Patties(B/W)	12.50	1.00	1.50	8.00	150.00	Sft		
				4 Feet Projection	85.32	1.00	4.50	2.00	767.88	Sft		
	Parapet Wall	34.66		1.00	8.50	2.00	589.22	Sft				
	7	Flat nos 5 & 8		East Side	34.66	1.00	39.50	2.00	2738.14	Sft		
				Deductions Balcony	-10.00	1.00	7.50	8.00	-600.00	Sft		
		Duct Between 4&5		Kitchen window	-4.00	1.00	3.00	8.00	-96.00	Sft		
				Bed room Window	-6.00	1.00	6.00	8.00	-288.00	Sft		
				Window Projection Patties (K/W)	9.50	1.00	1.50	8.00	114.00	Sft		
Window Projection Patties(B/W)			12.50	1.00	1.50	8.00	150.00	Sft				
4 Feet Projection			85.32	1.00	4.50	2.00	767.88	Sft				
Parapet Wall			34.66	1.00	8.50	2.00	589.22	Sft				
8			Flat nos 2&3	East Side	34.66	1.00	39.50	2.00	2738.14	Sft		
				Deductions Balcony	-10.00	1.00	7.50	8.00	-600.00	Sft		
			Duct Between 4&5	Kitchen window	-4.00	1.00	3.00	8.00	-96.00	Sft		
				Bed room Window	-6.00	1.00	6.00	8.00	-288.00	Sft		
				Window Projection Patties (K/W)	9.50	1.00	1.50	8.00	114.00	Sft		
				Window Projection Patties(B/W)	12.50	1.00	1.50	8.00	150.00	Sft		
	4 Feet Projection	85.32		1.00	4.50	2.00	767.88	Sft				
	Parapet Wall	34.66		1.00	8.50	2.00	589.22	Sft				
	9	Flat nos 6 & 7		East Side	34.66	1.00	39.50	2.00	2738.14	Sft		
				Deductions Balcony	-10.00	1.00	7.50	8.00	-600.00	Sft		
		Duct Between 4&5		Kitchen window	-4.00	1.00	3.00	8.00	-96.00	Sft		
				Bed room Window	-6.00	1.00	6.00	8.00	-288.00	Sft		
				Window Projection Patties (K/W)	9.50	1.00	1.50	8.00	114.00	Sft		
				Window Projection Patties(B/W)	12.50	1.00	1.50	8.00	150.00	Sft		
4 Feet Projection			85.32	1.00	4.50	2.00	767.88	Sft				
Parapet Wall			34.66	1.00	8.50	2.00	589.22	Sft				

		Window Projection Patties (K/W)	9.50	1.00	1.50	8.00	114.00	Sft
		Window Projection Patties(B/W)	12.50	1.00	1.50	8.00	150.00	Sft
		4 Feet Projection	85.32	1.00	4.50	2.00	767.88	Sft
9	Ducts	Parapet Wall	34.66	1.00	8.50	2.00	589.22	Sft
		Duct Between 1&2	80.08	1.00	39.50	1.00	3163.16	Sft
		Parapet wall	80.08	1.00	8.50	1.00	680.68	Sft
	Deduction	2 Feet projection	80.08	1.00	2.50	1.00	200.20	Sft
		Utility	-4	1.00	4.50	4.00	-72.00	Sft
		Bedroom Windows	-6	1.00	4.00	12.00	-288.00	Sft
		Ventilators	-2.5	3.00	2.00	8.00	-120.00	Sft
10		Window Projection Patties (K/W)	9.50	1.00	1.50	12.00	171.00	Sft
		Duct Between 2&3	86.33	1.00	39.50	1.00	3410.04	Sft
		Parapet wall	86.33	1.00	8.50	1.00	733.81	Sft
	Deduction	2 Feet projection	86.33	1.00	2.50	1.00	215.83	Sft
		Utility	-4	1.00	4.50	4.00	-72.00	Sft
		Bedroom Windows	-6	1.00	4.00	12.00	-288.00	Sft
		Ventilators	-2.5	3.00	2.00	8.00	-120.00	Sft
11		Window Projection Patties (K/W)	9.50	1.00	1.50	12.00	171.00	Sft
		Duct Between 6&7	86.33	1.00	39.50	1.00	3410.04	Sft
		Parapet wall	86.33	1.00	8.50	1.00	733.81	Sft
		2 Feet projection	86.33	1.00	2.50	1.00	215.83	Sft
		Utility	-4	1.00	4.50	4.00	-72.00	Sft
		Bedroom Windows	-6	1.00	4.00	12.00	-288.00	Sft
		Ventilators	-2.5	3.00	2.00	8.00	-120.00	Sft
12		Window Projection Patties (K/W)	9.50	1.00	1.50	12.00	171.00	Sft
		Duct Between 3&4	80.08	1.00	39.50	1.00	3163.16	Sft
		Parapet wall	80.08	1.00	8.50	1.00	680.68	Sft
		2 Feet projection	80.08	1.00	2.50	1.00	200.20	Sft
		Utility	-4	1.00	4.50	4.00	-72.00	Sft
		Bedroom Windows	-6	1.00	4.00	12.00	-288.00	Sft
		Ventilators	-2.5	3.00	2.00	8.00	-120.00	Sft
13		Window Projection Patties (K/W)	9.50	1.00	1.50	12.00	171.00	Sft
		Duct Between 5 & 6	95.08	1.00	39.50	1.00	3755.66	Sft
		Parapet wall	95.08	1.00	8.50	1.00	808.18	Sft
		2 Feet projection	95.08	1.00	2.50	1.00	237.70	Sft
		Utility	-4	1.00	4.50	4.00	-72.00	Sft
		Bedroom Windows	-6	1.00	4.00	12.00	-288.00	Sft
		Ventilators	-2.5	3.00	2.00	8.00	-120.00	Sft
14		Window Projection Patties (K/W)	9.50	1.00	1.50	12.00	171.00	Sft
		Duct Between 7 & 8	95.08	1.00	39.50	1.00	3755.66	Sft
		Parapet wall	95.08	1.00	8.50	1.00	808.18	Sft
		2 Feet projection	95.08	1.00	2.50	1.00	237.70	Sft
		Utility	-4	1.00	4.50	4.00	-72.00	Sft
		Bedroom Windows	-6	1.00	4.00	12.00	-288.00	Sft
		Ventilators	-2.5	3.00	2.00	8.00	-120.00	Sft
		Window Projection Patties (K/W)	9.50	1.00	1.50	12.00	171.00	Sft
15	Deduction	of Cera Board	-3018.00	1.00	1.00	1.00	49999.07	
							-3018.00	
16		Painting of Pipes for balcony ,Utility, Rain water, and all external pipes	96.00	1.00	59.00	1.00	46981.07	
							5664.00	
							52645.07	

Bill for Equipment Allowance

G Sunitha.
Hyderabad.

Date: 07.09.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards External extra coat painting work Total Amount = 1,05,290 /- Work done from date : 02.08.22 to 29.08.22	Rs.42,116/-

Amount in words: Fourty two thousand one hundred and sixteen Rupees Only.

Sign: T. Jyotirmay

Allowance for Consumables

G Sunitha.
Hyderabad.

Date: 07.09.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards External extra coat painting work Total Amount = 1,05,290 /- Work done from date : 02.08.22 to 29.08.22	Rs.21,058/-

Amount in words: Twenty one thousand and fifty eight Rupees Only.

Sign: Jyotsnam

Bill for Labour Charges

G Sunitha.
Hyderabad.

Date: 07.09.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards External extra coat painting work Total Amount = 1,05,290 /- Work done from date : 02.08.22 to 29.08.22	Rs.42,116/-

Amount in words: Fourty two thousand one hundred and sixteen Rupees Only.

Sign: Jyothsna