

Construction division.
Advice for giving credit to contractors/suppliers.

I. No. - site bills register	-1544-	Date - site bills Register	11.10.22
Company Name:	MRRIP	Site:	GMR
Name of Contractor	G. Sunita		
Nature of work	Painting		
Work done	From Date	To Date	
	12.8.22	6.9.22	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	B-block ext/room	1832	5	Sft	11,664/-	
2.	extra coat					
3.	paint.					
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				11,664/-	

Bill required	<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 11.10.22	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for site charges, earth work, temporary civil construction. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MR/Mallapur LLP		Approved by:		Ramprasad		
Project:		Guhnohar Residency.		Sign:				
Work Description:		B-block External painting						
Contractor Name:		G Smittha						
Prepared By:		Rajshekar						
Date:		07/09/22						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AXBxCxD Quantity	F Units
	B Block	head room						
		walls	14.00	6.00	1.00	2.00	168.00	sft
		walls	14.00	7.00	1.00	2.00	196.00	sft
		roof	7.00	6.00	1.00	1.00	42.00	sft
1	Elevation	south side						
		walls	15.00	7.00	1.00	1.00	105.00	sft
		walls	8.00	7.00	1.00	1.00	56.00	sft
		beams	3.00	7.00	1.00	1.00	21.00	sft
		walls	15.00	20.66	1.00	2.00	619.80	sft
			15.00	11.00	1.00	2.00	330.00	sft
			24.00	8.00	1.00	1.00	192.00	sft
			8.00	7.50	1.00	2.00	120.00	sft
			17.00	7.50	1.00	2.00	255.00	sft
			7.00	5.00	1.00	2.00	70.00	sft
2	Electric duct	ceiling	7.00	7.00	1.00	4.00	196.00	sft
		walls	5.00	7.00	1.00	2.00	70.00	sft
		ceiling	16.00	14.50	1.00	5.00	1160.00	sft
3	projections	ceiling	29.00	1.50	1.00	5.00	217.50	sft
		beams	12.00	3.00	1.00	4.00	144.00	sft
		column	5.00	6.00	1.00	4.00	120.00	sft
		ceiling	8.00	13.00	1.00	1.00	104.00	sft
4	water tank	ceiling	15.00	78.00	1.00	2.00	1170.00	sft
		walls	13.00	7.00	1.00	2.00	182.00	sft
			8.00	7.00	1.00	2.00	112.00	sft
			13.00	7.00	1.00	2.00	182.00	sft
							5832.30	

Bill for Equipment Allowance

G Sunitha.
Hyderabad.

Date: 07.09.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards External painting and tanks work done extra coat in B-block Total Amount = 11,664 /- Work done from date : 02.08.22 to 06.09.22	Rs.4665/-

Amount in words: Four thousand six hundred and sixty five Rupees Only.

Sign: Jyothsna

Allowance for Consumables


G Sunitha.
Hyderabad.

Date: 07.09.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards External painting and tanks work done extra coat in B-block Total Amount = 11,664 /- Work done from date : 02.08.22 to 06.09.22	Rs.2332/-

Amount in words: Two thousand three hundred and thirty two Rupees Only.

Sign: 

Bill for Labour Charges

G Sunitha,
Hyderabad.

Date: 07.09.22

In favor of: MRMallapurLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards External painting and tanks work done extra coat in B-block Total Amount = 11,664 /- Work done from date : 02.08.22 to 06.09.22	Rs.4665/-

Amount in words: Four thousand six hundred and sixty five Rupees Only.

Sign: 