

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register	1556	Date - site bills Register	15-10-22
Company Name:	M B M L L P	Site:	G m R
Name of Contractor	Surasani Infra		
Nature of work	Civil work		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-block stilt	6778	24.92	sqft	16,8932/-	
2.	Floor plastering	4570	24.92	sqft	113898/-	
3.	wall plastering	432	24.92	sqft	10765/-	
4.	5, 6, 7, 8, 9	1548	24.92	sqft	38576/-	
5.	Columns	562	12.00	sqft	6755/-	
6.	brick work					
7.						
8.						
9.						
10.						
11.	Total:				338928/-	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.	-	PO/WO date:	-

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 15.10.22	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET								
Company Name:	MRMallapurLLP			Approved by:		Ram prasad		
Project:	Gulmohar Residency			Sign:				
Work Description:	A-block stilt floor plastering work							
Contractor :	Surasani infra							
Prepared By	P.Sai Kumar							
Date:	14.10.22							
			A	B	C	D	E= AxBxCxD	F
S No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
1	A-block stilt floor plastering work							
		flat no-5,6,7,8,9	34.66	31.41	1.00	10.00	1088.67	sft
		slab & Beams	34.66	2.75	1.00	10.00	953.15	sft
			31.41	2.75	1.00	2.00	172.76	sft
			10.75	2.75	1.00	25.00	739.06	sft
			34.66	9.81	1.00	4.00	1360.06	sft
			9.00	2.75	1.00	5.00	123.75	sft
			132.81	2.75	1.00	2.00	730.46	sft
	Flat no-05	Plastering	33.41	1.00	10.58	2.00	706.96	sft
	flat no-09		31.41	1.00	3.25	1.00	102.08	sft
			19.58	1.00	10.58	2.00	414.31	sft
			21.41	1.00	10.58	1.00	226.52	sft
			14.33	1.00	11.25	1.00	161.21	sft
							6778.98	sft
		Columns	6.00	1.00	10.58	72.00	4570.56	sft
		4" Patti	6.00	1.00	1.00	72.00	432.00	sft
		3" Patti	10.75	1.00	1.00	144.00	1548.00	sft
	Flat no-05	Brickwork	33.41	1.00	10.58	1.00	353.48	sft
		lift brickwork	19.80	1.00	10.58	1.00	209.48	sft
							562.96	sft