

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1559		Date - site bills Register		15/10/22	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		SBM Centring Contractors.					
Nature of work		RCC.					
Work done		From Date		4/8/22		To Date	
						25/9/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Driveway Column	180	40	sft	7200		
2.	Driveway Column						
3.	Parapets	108	40	sft	4,320		
4.	Parapet beams	662	40	sft	26,480		
5.	Slab at D block	109	40	sft	4350		
6.	Retaining wall	792	40	sft	31,680		
7.	Slab b/w Bk	1090	40	sft	43,600		
8.	Beams Bk	304	40	sft	12,155		
9.							
10.							
11.	Total:				1,29,765		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: All work done							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 15/10/22		Date:			Date:		
Sign: <i>[Signature]</i>		Sign:			Sign:		

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, tanking civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for tanking jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MR Mallapur LLP		Approved by:		Ramprasad			
Project:		Gulmohar Residency		Sign:					
Work Description:		RCC							
Contractor Name:		SBM Centring contractors							
Prepared By:		D. Narendar							
Date:		15.10.22							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = A x B x C x D Quantity	F Units	G = Sum of E Item Head Total
1	C block driveway 2 parapet Column	Column	1	3	3	20	180	sft	
1	C block driveway 1 parapet Column	Column	1.00	2.00	3.00	18.00	108	sft	
	C block Driveway Beams	Beams	441.00	1.50	1.00	1.00	662	sft	
	D block driveway Slab	Slab	14.50	7.50	1.00	1.00	109	sft	
	D block driveway retaining	Retaining wall	34.00	2.50	1.00	1.00	85	sft	
			46.00	6.50	1.00	1.00	299	sft	
			51.00	8.00	1.00	1.00	408	sft	
							792		792
	B & C block slab	Slab	35.00	17.00	1.00	1.00	595	sft	
			45.00	11.00	1.00	1.00	495	sft	
		Beams					1090		1090
			13.00	2.75	1.00	3.00	107	sft	
			7.50	2.75	1.00	4.00	83	sft	
			11.00	2.75	1.00	1.00	30	sft	
			10.00	2.75	1.00	1.00	28	sft	
			10.75	2.75	1.00	1.00	30	sft	
			9.75	2.75	1.00	1.00	27	sft	
							304		304

ESTIMATE SHEET

Company Name:		MRMallapur LLP				Approved by		Rampasad	
Project:		Gulmohar Residency				Sign:			
Work Description:		RCC							
Contractor Name:		SBM Centring contractors							
Prepared By		D. Nagendar							
Date:		15.10.22							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	C block driveway 2 parapet Column	Column	180	sf	40.00	7,200			
	C block driveway 1 parapet Column		108	sf	40.00	4,320			
	C block Driveway Beams	Beams	662	sf	40.00	26,460			
	D block driveway Slab	Slab	109	sf	40.00	4,350			
	D block driveway retaining	Retaining wall	792	sf	40.00	31,680			
	B & C block slab	Slab	1090	sf	40.00	43,600			
	Beams	Beams	304	sf	40.00	12,155			
						1,29,765			
	In words	One lakh twenty nine thousand seven hundred sixty five rupees only							

Allowance for Consumables

SBM centring contractors
Chekripuram
Hyderabad


Date: 15.10.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC
Towards: Allowance for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards C block driveway 1& 2 columns, beams on parapet, slab& retaining wall at D block . Total Amount = 129765/- Work done from date 04.8.2022 to date 25.09.2022	Rs.25953/-

Amount in words: Twenty five thousand nine hundred fifty three Rupees Only.

Sign: _____



Allowance for Equipment

SBM centring contractors
Chekripuram
Hyderabad


Date: 15.10.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC
Towards: Allowance for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards C block driveway 1& 2 columns, beams on parapet, slab& retaining wall at D block . Total Amount = 129765/- Work done from date 04.8.2022 to date 25.09.2022	Rs.51906/-

Amount in words: Fifty one thousand nine hundred six Rupees Only.

Sign: _____



Allowance for Labour charges

SBM centring contractors
Chekripuram
Hyderabad

Date: 15.10.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards C block driveway 1& 2 columns, beams on parapet, slab& retaining wall at D block . Total Amount = 129765/- Work done from date 04.8.2022 to date 25.09.2022	Rs.51906/-

Amount in words: Fifty one thousand nine hundred six Rupees Only.

Sign: _____

Mallapur