


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	- 106 -	Date - site bills Register	18/10/22.			
Company Name:	MRPLLP	Site:	NGH			
Name of Contractor	Chaudhary Prasad.					
Nature of work	Civil works (Misc).					
Work done	From Date	To Date				
	20/9/22	15/10/22.				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Stair Case Concrete	80	120/-	sft.	9600/-	
2.	Material shifting	1300	2/-	sft	2600/-	
3.	Skirting finishing	304	16/-	sft.	4864/-	
4.	x staircase finishing					
5.	Brick laying work	9265	13/-	sft	12083/-	
6.	Rcc Plat form	48	9/-	sft	432/-	
7.	Brick laying	216	13/-	sft	2808/-	
8.	Under granite					
9.						
10.						
11.						
	Total:				32,387/-	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.			
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.	-	PO/WO date:	-			
Remarks :						
Approved by Project Manager			Approved by Design Team		Approved by M.D.	
Date: 18/10/22			Date:		Date:	
Sign: 			Sign:		Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET		Approved by: Vijay raj					
Company Name: MRPLLP Project: Nilgiri Heights Work Description: Civil work Contractor: CHoudary prasad Prepared By: Anil.M Date: 18.10.2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Staircase steps Concreting	Staircase-I&II steps concreting from 4th and 5th floor	80.0	Sft	120.00	9,600.00	
2	Material shifting	material shifting for staircase steps concrete	1300.0	Sft	2.00	2,600.00	
3	Skirting finishing	Skirting finishing from lower to upper basement for staircase-1	144.0	Sft	16.00	2,304.00	
4	Staircase side finishing	Staircase -I&II sides finishing	160.0	Sft	16.00	2,560.00	
5	Brick laying work	Brick laying work near office ,labour quarters and steps at lift backside	507.0	Sft	13.00	6,591.00	
6	Brick laying work	Brick under granite at security kiosk	422.5	Sft	13.00	5,492.50	
7	RCC platform	RCC platform for Laying granite at security kiosk	48.0	Sft	9.00	432.00	
8	Brick laying under granite	Brick laying under granite	216.0	Sft	13.00	2,808.00	
						Total amount:	32,387.50

h

MEASUREMENT SHEET									
Company Name: MRPLLP									
Project: Nilgiri Heights									
Work Description: Civil work									
Contractor: Choudary prasad									
Prepared By: Anil.M									
Date: 18.10.2022									
Approved by: Vijay raj									
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Staircase steps Concreting	Staircase-I&II steps concreting from 4th and 5th floor	20.0	1.0	1.0	4.0	80.0	Sft	
2	Material shifting	Material shifting for staircase steps concrete	325.0	1.0	1.0	4.0	1,300.0	Sft	
3	Skirting finishing	Skirting finishing from lower to upper basement for staircase-1	36.0	1.0	1.0	4.0	144.0	Sft	
4	Staircase side finishing	Staircase -I&II sides finishing	80.0	1.0	1.0	2.0	160.0	Sft	
5	Brick laying work	Brick laying work near office, labour quarters and steps at lift backside	169.0	3.0	1.0	1.0	507.0	Sft	
6	Brick laying work	Brick under granite at security kiosk	169.0	2.5	1.0	1.0	422.5	Sft	
7	RCC platform	RCC platform for Laying granite at security	48.0	1.0	1.0	1.0	48.0	Sft	
8	Brick laying under granite	Brick laying under granite	12.0	2.0	1.0	9.0	216.0	Sft	

Bill for Equipment charges

Choudary prasad
Address:H.no-325,balajinagar
Hyderabad

Date: 18.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Civil work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards stair case concreting , material shifting , skirting finishing , brick work , RCC platform works done . Total Amount = 32,387/- Work done from date: 20-09-22 to date: 15-10-2022	Rs.12,955/-

Amount in words: Twelve thousand Nine hundred and Fifty Five rupees only.

Sign: _____

Bill for labour charges

Choudary prasad
Address:H.no-325,balajinagar
Hyderabad

Date.18.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: CIVIL work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards stair case concreting , material shifting , skirting finishing , brick work , RCC platform works done . Total Amount = 32,387/- Work done from date: 20-09-22 to date: 15-10-2022	Rs.12,955/-

Amount in words: Twelve thousand Nine hundred and Fifty Five rupees only.

Sign: _____

Bill for Allowance for Consumables

Choudary prasad
Address:H.no-325,balajinagar
Hyderabad

Date.18.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam
Type of Work: CIVIL work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards stair case concreting , material shifting , skirting finishing , brick work , RCC platform works done Total Amount = 32,387/- Work done from date: 20-09-22 to date: 15-10-2022	Rs 6,477/-

Amount in words: Six thousand Four Hundred and Seventy Seven rupees only.

Sign: _____