

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		1564		Date - site bills Register	21-9-22		
Company Name:		MRMLLP		Site:	SMR		
Name of Contractor Padma Krishna							
Nature of work Landscaping work							
Work done		From Date	5-6-22	To Date	17-9-22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Amphitheatre	609	-6-	sqft	3658/-		
2.	Plants &	4792	-3-	sqft	14376/-		
3.	Carpet	80	-20	nos	1600/-		
4.	Grass	125	-20-	nos	2500/-		
5.	Tree	50	-320-	nos	16000/-		
6.	Plantation	-25-	-20-	nos	500/-		
7.		34	20	nos	680/-		
8.		16	20	nos	320/-		
9.		8	320	nos	2560/-		
10.		50	-20-	nos	1000/-		
11.	Total:				43,194/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23/09/22		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name		Project		Approved by		Remarks		
MRMallapur LLP		Gulmohar Residency		Sign				
Work Description		Trees Plantation						
Contractor :		Radha Krishna						
Prepared By :		P. San Kumar						
Date :		20/09/22						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	B-block	Shade grass	134.00	1.00	5.00	1.00	670.00	sf
		Shade grass	134.00	1.00	2.00	1.00	268.00	sf
		Shade grass	27.00	1.00	33.00	1.00	891.00	sf
At A-block Southwest Side		Shade grass					609.67	sf
Planter boxes		Cestiphenia	80.00	1.00	1.00	80.00	80.00	No's
At A-block Still floor		Nerium	125.00	1.00	1.00	125.00	125.00	No's
At main Road Side		Thecma	50.00	1.00	1.00	50.00	50.00	No's
At Amphib Theatre		Plumaria pudica	50.00	1.00	1.00	50.00	50.00	No's
		Pentas	25.00	1.00	1.00	25.00	25.00	No's
		Cupia	34.00	1.00	1.00	34.00	34.00	No's
		Arcapalmis	16.00	1.00	1.00	16.00	16.00	No's
		Acalipha	60.00	1.00	1.00	60.00	60.00	No's
		Foxiale Farms	8.00	1.00	1.00	8.00	8.00	No's
At Amphib Theatre		Carpet Grass	18.50	1.00	22.00	1.00	407.00	sf
		Carpet Grass	28.00	1.00	52.00	1.00	1456.00	sf
		Carpet Grass	42.00	1.00	3.00	1.00	126.00	sf
		Carpet Grass	55.00	1.00	3.00	1.00	165.00	sf
		Carpet Grass	69.00	1.00	3.00	1.00	207.00	sf
		Carpet Grass	80.00	1.00	3.00	1.00	240.00	sf
		Carpet Grass	18.00	1.00	7.00	1.00	126.00	sf
		Carpet Grass	19.00	1.00	8.00	1.00	152.00	sf
		Carpet Grass	18.00	1.00	6.00	1.00	108.00	sf
Removing of Carpet grass old		Carpet Grass	31.00	1.00	52.00	1.00	1612.00	sf
		At Sales office					4792.00	sf

ESTIMATE SHEET

Company Name: MRMallapur LLP

Project: Gulmohar Residency

Work Description: Trees Plantation

Contractor: Radha Krishna

Prepared By: P. Sai Kumar

Date: 20.09.22

Approved by: Sign:

Ramprasad

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	B-block	Shade grass	609.67	sqft	6.00	3658.00
	At Amphii Theatre	Carpet Grass	4792.00	sqft	3.00	14376.00
	Planter boxes	Cesiphonia	80.00	no's	20.00	1600.00
		Nerium	125.00	no's	20.00	2500.00
		T. acoma	50.00	no's	20.00	1000.00
	At Amphii Theatre	Plumaria pudica	50.00	no's	320.00	16000.00
		Pentas	25.00	no's	20.00	500.00
		Aricepalms	34.00	no's	20.00	680.00
		Acalapha	16.00	no's	20	320.00
		Forsdale Farms	8.00	no's	320	2560.00
		Grand Total				43,194.00
Total Amount in words - Forty Three Thousand One Hundred Ninety Four only						

## Bill for Equipment Allowance

Radhakrishna,  
H.no-4-1270 , Marthanda nagar,  
New Hafeezpet.

Date: 21.09.2022

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Plantation Work.  
**Towards :** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Plantation of tacoma,nerium,cesipilina,foxtale,carpet grass,shade grass at A,B-blocks Eastside & Amphi theatre plantation work . Total Amount = 43,194/- Work done from date 05.06.22 to date 17.09.2022.	Rs.17,277 /-

Amount in words: Seventeen Thousand Two Hundred and Seventy Seven Rupees Only.

Sign: \_\_\_\_\_

**Allowance for Consumables**

Radhakrishna,  
H.no-4-1270 , Marthanda nagar,  
New Hafeezpet

Date: 21.09.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Plantation Work.  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Plantation of tacoma,nerium,cesipilina,foxtale,carpet grass,shade grass at A,B-blocks Eastside & Amphi theatre plantation work . Total Amount = 43,194/- Work done from date 05.06.22 to date 17.09.2022.	Rs.8,638 /-

Amount in words: Eight Thousand Six Hundred and Thirty Eight Rupees Only.

Sign: \_\_\_\_\_ 

**Bill for Labour Charges**

Radhakrishna,  
H.no-4-1270, Marthanda nagar, New Hafeezpet

Date: 21.09.22

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Planting at Site.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Plantation of tacoma, nerium, cesipilina, foxtale, carpet grass, shade grass at A, B-blocks Eastside & Amphi theatre plantation work. Total Amount = 43,194/- Work done from date 05.06.22 to date 17.09.2022.	Rs. 17,277 /-

Amount in words: Seventeen Thousand Two Hundred and Seventy Seven Rupees Only.

Sign: \_\_\_\_\_