


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		708		Date - site bills Register		22/10/22	
Company Name:		GVRC		Site:		Innapolis.	
Name of Contractor		- Anecori					
Nature of work		3600 A & C Excavation.					
Work done		From Date		To Date			
		3/10/22		11/10/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	3600 A & C	2,96,275.00	1.80	CH	5,33,301.30		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				5,33,301.30		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 22/10/22		Date:		Date:			
Sign: <i>M/w</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name:	GVRC					Approved By	
Project:	Innapolis					Madhu .T	
Work Description:	3600 AAC excavation						
Name of the Contractor	Aneesri contract work						
Prepared By	Md.sahman						
Work Date	3/10/2022 - 11/10/2022						
Bill Date:	21-10-2022						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	3600 AAC	Excavation	2,96,278.50	cft	1.80	5,33,301.30	5,33,301.30

wd. 
 22/10/22

MEASUREMENT SHEET									
Company Name:	GVRC							Approved By	Madhu T
Project:	Innapolis								
Work Description:	3600 A&C excavation								
Name of the Contractor	Aneesri contract work								
Prepared By	Salman Md								
Bill Date:	21-10-2022								
work date	3/10/2022 -11/10/2022								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	3600 A&C	Excavation As per block size	203.00	131.20	10.0	1.0	2,66,336.00	cf	
		Excess excavation	203.00	6.50	6.0	1.0	7,917.00	cf	
			203.00	6.50	11.0	1.0	14,514.50	cf	
			131.00	6.50	6.0	1.0	5,109.00	cf	
			131.00	6.50	8.0	1.0	6,812.00	cf	3,00,688.50
		Diduction for Rock	42.00	42.00	2.5	1.0	4,410.00	cf	2,96,278.50

MD. *Salman Md*