


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10510		Date - site bills Register		25/10/2022	
Company Name:		M MARK-UP		Site:		GHT	
Name of Contractor OM PRAKASH SINGH							
Nature of work Tile work							
Work done		From Date		To Date			
		10/10/2022		24/10/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A - 301	01	34,120	NO	34,120		
2.	A - 415	01	36,576	NO	36,576		
3.	A - 514	01	36,576	NO	36,576		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,07,272		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 25/10/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

25 OCT 2022

PROJECT MANAGER



### Bill For Labour Charges

Om Praksh Singh  
Flat no 39/1, Rajiv Gruha kalpa,  
Nizampet  
Bachpalli, medchal, Malkajigiri  
,Telegana 500072

Date:25-10-2022


In favor of: MMR KOWKUR LLP  
Project / Site: GHT  
Location: Kawkur



Type of Work: Tile work  
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- A Block Flat no 301,415& 514 tiles laying work done <b>Total Amount is Rs : 1,07,272-</b>	Rs : 42,908/-
	Work Done from date:10-10-2022 To Date: 24-10-20222	

Amount in words: Forty Two Thousand Nine hundred Eight Only/-

Sign: \_\_\_\_\_



## Bill For Hire Equipment Charges

Om Prakash Singh  
Flat no 39/1, Rajiv Gruha kalpa,  
Nizampet  
Bachpalli, medchal, Malkajigiri  
,Telegana 500072

Date:25-10-2022

**In favor of:** MMR KOWKUR LLP  
**Project / Site:** GHT  
**Location:** Kawkur

**Type of Work:** Tile work  
**Towards:** Allowance for hire equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- A Block Flat no 301,415& 514 tiles laying work done <b>Total Amount is Rs : 1,07,272-</b>  Work Done from date:10-10-2022 To Date: 24-10-20222	Rs : 42,908/-

Amount in words: Forty Two Thousand Nine hundred Eight Only/-

Sign: \_\_\_\_\_

25 OCT 2022



**Bill For Consumable Charges**

Om Praksh Singh  
Flat no 39/1, Rajiv Gruha kalpa,  
Nizampet  
Bachpalli, medchal, Malkajigiri  
,Telegana 500072

Date:25-10-2022

**In favor of:** MMR KOWKUR LLP  
**Project / Site:** GHT  
**Location:** Kawkur

**Type of Work:** Tile work  
**Towards:** Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- A Block Flat no 301,415& 514 tiles laying work done <b>Total Amount is Rs : 1,07,272-</b>  Work Done from date:10-10-2022 To Date: 24-10-2022	Rs : 21,454/-


Amount in words: Twenty one Thousand Four hundred Fifty Four Only/-

Sign: Omprakash






Measurement Sheet											
Company Name:		MMR Kowkur LLP									
Project:		GHT									
Description :		B Block Tiles laying work done flat details									
Prepared By:		A Suresh									
Date :		20 October 2022									
Name of the Contractor :		Om Prakash Singh									
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks	
1	Flat no A - 301 1715 Sft SUBA	Flooring tile SUBA 67%	1149.5	1.00	1.00	1.00	1149.50	Sft	1149.5		
		Skirting	308.0	1.00	1.00	1.00	308.00	Sft	1457.5		
		Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00		
	Flat no A - 415 1945 Sft SUBA	Flooring tile SUBA 67%	1303.0	1.00	1.00	1.00	1303.00	Sft	1303.0		
		Skirting	308.0	1.00	1.00	1.00	308.00	Sft	1611.0		
		Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00		
	Flat no A - 514 1945 Sft SUBA	Flooring tile SUBA 67%	1303.0	1.00	1.00	1.00	1303.00	Sft	1303.0		
		Skirting	308.0	1.00	1.00	1.00	308.00	Sft	1611.0		
		Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00		

  
 25 OCT 2022  
 A SURESH  
 PROJECT NO. 2022



Estimate Sheet									
Company Name:		MMR KOWKUR LLP						Approved by:	
Project:		GHT						Sign:	
work description:		B Block Tiles laying work done flat details							
Prepared By :		A Suresh							
Contractor Name :		Om Prakash Singh							
Date:		25-Oct-2022							
		A						Work done to date :10-10-2022	
S No.	Item Description	Quantity	Units	Rate	D=AxC	Amount	Item Head Total	Remarks	
1	A - 301								
	Flooring tile	1,458	Sft	16		23,320			
	Toilet Tiles	600.00	Sft	18		10,800			
			Subtotal A			34,120			
2	A - 415								
	Flooring tile	1611.0	Sft	16		25,776			
	Toilet Tiles	600.00	Sft	18		10,800			
			Subtotal B			36,576			
3	A - 514								
	Flooring tile	1611.0	Sft	16		25,776			
	Toilet Tiles	600.00	Sft	18		10,800			
			Subtotal C			36,576			
TOTAL ( A+B+C)							1,07,272		

  
 25 OCT 2022  
 PROJECT LEADER