

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1098		Date - site bills Register		27/10/22	
Company Name:		MHPL SOV		Site:		SOV-111	
Name of Contractor		Biro paxida					
Nature of work		CIVIL WORK					
Work done		From Date		To Date			
		05/9/22		20/10/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	curb stone	}					
2.	fixing & security				CFT/		
3.	door & gate				SFB	47,568/-	
4.	columns brick work						
5.	gate fixing						
6.							
7.							
8.							
9.							
10.							
11.	Total:				47,568/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

ESTIMATE SHEET

Company Name:		MHPL SOV	Approved by:					
Project:		Silver Oak Villas-3	Sign:					
Work Description:		Civil works						
Name of the Contractor		Biro porida						
Prepared By		J Kiran kumar						
Date:		12-05-2022						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	Curb stones fixing	From 217-146 South gate -214 north west corner 151-214 north west corner 152-146 corner 166 west side.vno152-159,vno160-165,165-180 and166-179	1287.00	ft	15.00	19305.00		
2	Security room and gate	RCC Footings for gate columns	27.00	cft	40.00	1080.00		
3	Security room and gate columns	RCC columns for gate columns RGG Plinth beam for security room10	203.00	sft	40.00	8120.00		
4	Brick work Type2 interlocking	For security room below plinth beam	108.00	sft	14.00	1512.00		
5	Brick work 9" above plinth beam	For security room above plinth beam	274.50	sft	13.00	3568.50		
6	Internal plastering	For security room inside Ceiling and walls	366.50	sft	16.00	5864.00		
7	External plastering	For security room and columns	376.50	sft	16.00	6024.00		
8	Water proffing (Kalafinishing)	security room slab	80.00	sft	14.00	1120.00		
9	Water Patis & Gate Parties	For Security Room and columns gate patti	33.00	ft	10.00	330.00		
10	Gate fixing	For Main Road	92.00	sft	7.00	644.00	47568	
		Total amount: Rupes:Fourty seven thousand:Five hundred and sixty eight only						

APPROVED BY

27 OCT 2022

K. P. SHOTTHAM

Project Manager, Silver Oak Villas, Part-III

Bill for Allowance for Consumables

Biro porida
Chinna Cherlapally.

Date:27-10-2022

In favor of: MHPL SOV
Project / Site: SOV-III
Location: Cherlapally
Type of Work: Civil Work
Towards: Allowance For consumables

S No.	Description	Amount
1.	Brief description of work done: Towards:-Curb Stone Fixing, Security Room brick Work,Plastering, gate Columns Casting & Gate fixing Total Amount: 47,568/- Work done from 05-09-2022 to 20-10-2022	Rs.9,513/-

Amount in words:Nine Thousand Five Hundered Thirteen Rupees Only/-

Sign: _____

Bill for Allowance for Equipment

Biro porida
Chinna Cherlapally.

Date:27-10-2022

In favor of: MHPL SOV
Project / Site: SOV-III
Location: Cherlapally
Type of Work: Civil Work
Towards: Allowance For Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards:-Curb Stone Fixing, Security Room brick Work,Plastering, gate Columns Casting & Gate fixing Total Amount: 47,568/- Work done from 05-09-2022 to 20-10-2022	Rs.19,027/-

Amount in words:Nineteen Thousand Twenty Seven Only/-

Sign: _____

Bill for Labour Charges

Biro porida
Chinna Cherlapally.

Date:27-10-2022

In favor of: MHPL SOV
Project / Site: SOV-III
Location: Cherlapally

Type of Work: Civil Work
Towards: Allowance For Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Curb Stone Fixing, Security Room brick Work,Plastering, gate Columns Casting & Gate fixing Total Amount: 47,568/- Work done from 05-09-2022 to 20-10-2022	Rs.19,027/-

Amount in words: Nineteen Thousand Twenty Seven Only/-

Sign: _____