

**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		21		Date - site bills Register		30-10-22	
Company Name:		Evescentia Lab Pvt Ltd		Site:		GUV ONE	
Name of Contractor		T. KUMMANNA, cellar					
Nature of work		south side block (footing) excavation					
Work done		From Date		01-10-22		To Date	
						28-10-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Excavation upto 10ft	15544	2	cft	31088		
2.		8800	2	cft	17600		
3.		8050	2	cft	16100		
4.		15745	2	cft	31490		
5.		7800	2	cft	15600		
6.		7770	2	cft	15540		
7.		13230	2	cft	26460		
8.	Excavation above 10ft	6298	2.25	cft	14170		
9.		4680	2.25	cft	10530		
10.		5292	2.25	cft	11907		
11.		3885	2.25	cft	8741.25	Add 20% hard margin	
11. Total:					2,01,767		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 31/10/2022		Date:			Date:		
Sign: APPROVED BY		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**S. V. Subba Reddy**  
Project Manager

ESTIMATE SHEET							
Company Name:		Crecentia Labs Pvt Ltd	Approved by:		Subba Reddy		
Project:		GV ONE	Sign:				
Work Description :		Excavation for footing	Work start date:		01-10-2022		
Contractor:		T. Kurmanna	Work end date:		28-10-2022		
Prepared By:		Md Mursalim Ansari	Date :		31-10-2022		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount (L/S)	Item head total
1	South block	Excavation for Footings upto 10ft	15544.00	cft	2	31088.00	
			8800.00	cft	2	17600.00	
			8050.00	cft	2	16100.00	
			15745.00	cft	2	31490.00	
			7800.00	cft	2	15600.00	
			7770.00	cft	2	15540.00	
		13230.00	cft	2	26460.00		
		Excavation for Footings above 10ft	6298.00	cft	2.25	14170.50	
			4680.00	cft	2.25	10530.00	
			5292.00	cft	2.25	11907.00	
			3885.00	cft	2.25	8741.25	
		Total					
Add 20% for hard morum						33,628	
Total Amount						2,01,767	

\*Note - Previously Ramulu has done excavation upto avg of 6' for north block  
Total depth of the excavation is 15'  
As per the circular Rate excavation upto 10ft is Rs2/- and above 10ft is Rs2.25/-



## Allowance for Consumables

T. Kurmanna  
1-72 Pallamarri, Mahabub nager  
Andhra Pradesh 509409.

Date: 31.10.2022

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** South side footing excavation  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards south side footing excavation works at site. Total Amount = Rs: 2,01,767/- Work done from date 01.10.2022 to date 28.10.2022.	Rs: 40,353/-

Amount in words: Forty thousand three hundred fifty five Rupees only.

Sign: \_\_\_\_\_

Bill for Labour Charges

T. Kurmanna  
1-72 Pallamarri, Mahabub nager  
Andhra Pradesh 509409.

Date: 31.10.2022

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** South side footing excavation

**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards south side footing excavation works at site. Total Amount = Rs: 2,01,767/- Work done from date 01.10.2022 to date 28.10.2022.	Rs: 80,706/-

Amount in words: Eighty thousand seven hundred six Rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

T. Kurmanna  
1-72 Pallamarri, Mahabub nager  
Andhra Pradesh 509409.

Date: 31.10.2022

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** South side footing excavation

**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards south side footing excavation works at site. Total Amount = Rs: 2,01,767/- Work done from date 01.10.2022 to date 28.10.2022.	Rs: 80,706/-

Amount in words: Eighty thousand seven hundred six Rupees only.

Sign: \_\_\_\_\_