


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	-123 -	Date - site bills Register	31/10/22
Company Name:	MRPLLP	Site:	NGH
Name of Contractor Choudhary Prasad.			
Nature of work Civil work.			
Work done	From Date	To Date	28/10/22.
Sl. No.	Villa/Flat/block no.	Qty.	Rate
1.	Stair Case -II	-1150-	13/-
2.	Brick work done in lower & upper.		
3.	Plastering work	-2719-	16/-
4.	Stair Case -II		
5.	Brick work.	-1851-	13/-
6.	Plastering work	-4327-	16/-
7.	in lower & upper		
8.	Basements.		
9.			
10.			
11.	Total:		1,51,755/-
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.	---	PO/WO date:	---
Remarks :			
Approved by Project Manager		Approved by Design Team	
Date: 31/10/2022		Date: _____	
Sign: 		Sign: _____	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: MRPLLP
Project: Nilgiri Heights
Work Description: Civil work
Contractor: Choudary prasad
Prepared By: Anil M
Date: 31.10.2022

Approved by: Vijay raj

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Staircase-II Brick work	Making walls at staircase-2 in Lowerbasement	500.0	Sft	13.00	6,500.00	
	Plastering	Plastering the walls at staircase -2 in lowerbasement	1000.0	Sft	16.00	16,000.00	
	Brickwork	Making walls at staircase-2 in Upperbasement	650.0	Sft	13.00	8,450.00	
	Plastering	Plastering the walls at staircase -2 in Upper basement Plastering the staircase ceiling and midlands	1300.0 209.0 210.0	Sft Sft Sft	16.00 16.00 16.00	20,800.00 3,344.00 3,360.00	
2	Staircase-III Brick work	Making walls at staircase-3 in Lowerbasement	805.0	Sft	13.00	10,465.00	
	Plastering	Plastering the walls at staircase -3 in lowerbasement	1610.0	Sft	16.00	25,760.00	
	Brickwork	Making walls at staircase-3 in Upperbasement	1046.5	Sft	13.00	13,604.50	
	Plastering	Plastering the walls at staircase -3 in Upper basement Plastering the staircase ceiling and midlands	2093.0 273.0 351.0	Sft Sft Sft	16.00 16.00 16.00	33,488.00 4,368.00 5,616.00	
Total Amount:							1,51,755.50

REMENT SHEET									
Company Name: MRPLLP									
Project: Nilgiri Heights									
Contractor: Civil work									
Prepared By: Choudary prasad									
Date: Amil.M									
31.10.2022									
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Staircase-II Brick work	Making walls at staircase-2 in Lowerbasement	50.0	1.0	10.0	1.0	500.0	Sft	
	Plastering	Plastering the walls at staircase -2 in lowerbasement	50.0	1.0	10.0	2.0	1,000.0	Sft	
	Brickwork	Making walls at staircase-2 in Upperbasement	50.0	1.0	13.0	1.0	650.0	Sft	
	Plastering	Plastering the walls at staircase -2 in Upper basement	50.0	1.0	13.0	2.0	1,300.0	Sft	
		Plstering the staircase ceiling and midlands	11.0	4.8	1.0	4.0	209.0	Sft	
			10.0	7.0	1.0	3.0	210.0	Sft	
2	Staircase-III Brick work	Making walls at staircase-3 in Lowerbasement	80.5	1.0	10.0	1.0	805.0	Sft	
	Plastering	Plastering the walls at staircase -3 in lowerbasement	80.5	1.0	10.0	2.0	1,610.0	Sft	
	Brickwork	Making walls at staircase-3 in Upperbasement	80.5	1.0	13.0	1.0	1,046.5	Sft	
	Plastering	Plastering the walls at staircase -3 in Upper basement	80.5	1.0	13.0	2.0	2,093.0	Sft	
		Plstering the staircase ceiling and midlands	10.5	6.5	1.0	4.0	273.0	Sft	
			13.5	6.5	1.0	4.0	351.0	Sft	

Approved by: Vijay raj

Bill for Equipment charges
Choudary prasad
Address:H.no-325,balajinagar
Hyderabad

Date.31.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Civil work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards brick work and plastering works done for stair case 2 and 3 in lower & upper basement . Total Amount = 1,51,755/- Work done from date: 14-10-22 to date: 28-10-2022	Rs.60,702/-

Amount in words: Sixty thousand Seven hundred and Two rupees only.

Sign: _____

Bill for labour charges

Choudary prasad
Addres:H.no-325,balajinagar
Hyderabad

Date.31.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: CIVIL work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards brick work and plastering works done for stair case 2 and 3 in lower & upper basement . Total Amount = 1,51,755/- Work done from date: 14-10-22 to date: 28-10-2022	Rs.60,702/-

Amount in words: Sixty thousand Seven hundred and Two rupees only.

Sign: _____

Bill for Allowance for Consumables

Choudary prasad
Address:H.no-325,balajinagar
Hyderabad

Date.31.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: CIVIL work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards brick work and plastering works done for stair case 2 and 3 in lower & upper basement . Total Amount = 1,51,755/- Work done from date: 14-10-22 to date: 28-10-2022	Rs.30,351/-

Amount in words: Thirty thousand Three Hundred and Fifty One rupees only.

Sign: _____