


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1369		Date - site bills Register		25-10-22	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		Ravi chand					
Nature of work		Tiles laying					
Work done		From Date		To Date			
		20-8-22		22-10-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles laying						
2.	work B-101 201 verified tiles	975 x 2	16	sft	31,200 = 00		
3.	Toilets Kitchen's utility	400 x 2 140 x 2	18 15	sft	14,400 = 00 4,200 = 00		
4.	Skirting 3"	300 x 2	16	sft	9,600 = 00		
5.	B-702 verified tiles	1391	16	sft	22,256 = 00		
6.	Toilets Kitchen's utility	600 140	18 15	sft	10,800 = 00 2,100 = 00		
7.	Skirting 3"	300	16	sft	4,800 = 00		
8.	C-106 C-205 verified tiles	1170 x 2	16	sft	37,440 = 00		
9.	Toilets Kitchen's utility	600 x 2 140 x 2	18 15	sft	21,600 = 00 4,200 = 00		
10.	Skirting 3"	360 x 2	16	sft	11,520 = 00		
11.	Total:				1,78,676 = 00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 25/10/22		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**MEASUREMENT SHEET**

Company Name:		MPL	Prepared by:		N.Subhash						
Project:		May Flower Platinum									
Work Description:		Tiles laying Work									
Contractor Name:		Ravi chand									
Date:		25.10.2022									
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head		
<b>1 Tiles work at B-101-1500 sft</b>											
	Tiles Flooring work	Verified Tiles Flooring 65% of 1500 sft	1,500.00	1.00	1.00	1.00	975.00	No's			
	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	Sft			
	Kitchen & Utility	Kitchen & Utility tiles work	140.00	1.00	1.00	1.00	140.00	Sft			
	Skirting	Skirting 3"	300.00	1.00	1.00	1.00	300.00	Rft			
<b>2 Tiles work at B-201-1500 sft</b>											
	Tiles Flooring work	Verified Tiles Flooring 65% of 1500 sft	1,500.00	1.00	1.00	1.00	975.00	No's			
	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	Sft			
	Kitchen & Utility	Kitchen & Utility tiles work	140.00	1.00	1.00	1.00	140.00	Sft			
	Skirting	Skirting 3"	300.00	1.00	1.00	1.00	300.00	Rft			
<b>3 Tiles work at B-702-2140 sft</b>											
	Tiles Flooring work	Verified Tiles Flooring 65% of 2140 sft	2,140.00	1.00	1.00	1.00	1,391.00	No's			
	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	Sft			
	Kitchen & Utility	Kitchen & Utility tiles work	140.00	1.00	1.00	1.00	140.00	Sft			
	Skirting	Skirting 3"	300.00	1.00	1.00	1.00	300.00	Rft			
<b>4 Tiles work at C-106-1800 sft</b>											
	Tiles Flooring work	Verified Tiles Flooring 65% of 1800 sft	1,800.00	1.00	1.00	1.00	1,170.00	No's			
	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	Sft			
	Kitchen & Utility	Kitchen & Utility tiles work	140.00	1.00	1.00	1.00	140.00	Sft			
	Skirting	Skirting 3"	300.00	1.00	1.00	1.00	300.00	Rft			
<b>5 Tiles work at B-205-1800 sft</b>											
	Tiles Flooring work	Verified Tiles Flooring 65% of 1800 sft	1,800.00	1.00	1.00	1.00	1,170.00	No's			
	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	Sft			
	Kitchen & Utility	Kitchen & Utility tiles work	140.00	1.00	1.00	1.00	140.00	Sft			
	Skirting	Skirting 3"	300.00	1.00	1.00	1.00	300.00	Rft			
	Skirting	Skirting 3"	300.00	1.00	1.00	1.00	300.00	Rft			

**ESTIMATE SHEET**

Company Name:		MPL	Prepared by:	N.Subhash		
Project:		May Flower Platinum				
Work Description:		Tiles laying Work				
Contractor Name:		Ravi chand				
Date:		25.10.2022				
<b>S.No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>
	<b>Tiles Work at B-101,201,702,C-106,205.</b>					
<b>1</b>	<b>Tiles work at B-101-1500 sft</b>					
	Tiles Flooring work	Verified Tiles Flooring 65% of 1500 sft	975.00	Sft	16.00	15,600.00
	Toilets tiles work	Toilets	400.00	Sft	18.00	7,200.00
	Kitchen & Utility	Kitchen & Utility tiles work	140.00	Sft	15.00	2,100.00
	Skirting 3"	Skirting 3"	300.00	Sft	16.00	4,800.00
						<b>29,700.00</b>
<b>2.00</b>	<b>Tiles work at B-201-1500 sft</b>					
	Tiles Flooring work	Verified Tiles Flooring 65% of 1500 sft	975.00	Sft	16.00	15,600.00
	Toilets tiles work	Toilets	600.00	Sft	18.00	10,800.00
	Kitchen & Utility	Kitchen & Utility tiles work	140.00	Sft	15.00	2,100.00
	Skirting 3"	Skirting 3"	360.00	Sft	16.00	5,760.00
						<b>34,260.00</b>
<b>3</b>	<b>Tiles work at B-702-2140 sft</b>					
	Tiles Flooring work	Verified Tiles Flooring 65% of 2140 sft	1,391.00	Sft	16.00	22,256.00
	Toilets tiles work	Toilets	600.00	Sft	18.00	10,800.00
	Kitchen & Utility	Kitchen & Utility tiles work	140.00	Sft	15.00	2,100.00
	Skirting 3"	Skirting 3"	300.00	Sft	16.00	4,800.00
						<b>39,956.00</b>
<b>4</b>	<b>Tiles work at C-106-1800 sft</b>					
	Tiles Flooring work	Verified Tiles Flooring 65% of 1800 sft	1,170.00	Sft	16.00	18,720.00
	Toilets tiles work	Toilets	600.00	Sft	18.00	10,800.00
	Kitchen & Utility	Kitchen & Utility tiles work	140.00	Sft	15.00	2,100.00
	Skirting 3"	Skirting 3"	360.00	Sft	16.00	5,760.00
						<b>37,380.00</b>
<b>5</b>	<b>Tiles work at C-205-1800 sft</b>					
	Tiles Flooring work	Verified Tiles Flooring 65% of 1800 sft	1,170.00	Sft	16.00	18,720.00
	Toilets tiles work	Toilets	600.00	Sft	18.00	10,800.00
	Kitchen & Utility	Kitchen & Utility tiles work	140.00	Sft	15.00	2,100.00
	Skirting 3"	Skirting 3"	360.00	Sft	16.00	5,760.00
						<b>37,380.00</b>
			Total Amount			<b>178,676.00</b>
<b>Amount in Words: One lakh Seventy Eight Thousand Six Hundred and Seventy Six Rupees Only.</b>						

## Bill for Consumables

Ravichand,  
Mallapur,  
Hyderabad.

Date:25-10-2022

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1, Mallapur  
**Type of Work:** Tiles Fixing.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Big tiles laying at B-101,201,702,C-106,205 flats purpose. Total amount = Rs.1,78,676.00/- Work done from date 20-9-2022 to 20-10-2022	Rs. 35,735.00/-

Amount in words: Thirty five thousand seven hundred and thirty five Rupees Only

Sign: \_\_\_\_\_

## Bill for Labour charges

Ravichand,  
Mallapur,  
Hyderabad.

Date:25-10-2022

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1, Mallapur  
**Type of Work:** Tiles Fixing.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Tiles work at B-101,201,702,C-106,205 flats purpose. Total amount = Rs.1,78,676.00/- Work done from date 20-09-2022 to 20-10-2022	Rs. 71,470.00/-

Amount in words: Seventy One Thousand Four Hundred and Seventy Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Ravichand,  
Mallapur,  
Hyderabad.

Date:25-10-2022

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles Fixing.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Tiles work at B-101,201,702,C-106,205 flats purpose. Total amount = Rs.1,78,676.00/- Work done from date 20-09-2022 to 20-10-2022	Rs. 71,470.00/-

Amount in words: Seventy One Thousand Four Hundred and Seventy Rupees Only.

Sign: \_\_\_\_\_