


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1376		Date - site bills Register		5-11-22	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		N. Dharmarao					
Nature of work		civil work					
Work done		From Date		12-10-22		To Date	
						30-10-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	walls, beams & col						
	Lower basement plastering @						
2.	pump / store						
3.	First coat plastering walls	2873.75	13	sft	37,358.75		
4.	Beams columns	892.44	13	sft	11,601.69		
5.	1 st & 2 nd coat	555.75	13		7,224.75		
6.	plastering			sft			
7.	walls slab	1,828.75	16	sft	29,260.00		
8.	Beams	960.50	16	sft	15,368.00		
9.	Columns	302.94	16	sft	4,847.00		
10.	CAST 18%	1,550.25	16	sft	24,804.00		
11.	Total:				1,53,947.74		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 5/11/22		Date:		Date:			
Sign: 		Sign:		Sign: *			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MENT SHEET											
Name:		MPL	Prepared by:		N.Subash						
Work Description:		May Flower Platinum Wall & Beams-Lower Basement Plastering Work @ Stores									
Contractor Name:		N/Dharma Rao									
Date:		05.11.2022									
S.No	Item Head	A			B			C			Total Head
	Wall & Beams-Lower Basement Plastering Work @ Stores	Length	Width	Height	Nos	Quantity	Units				
I First Coat Plastering											
1 Walls											
		32.75	1.00	11.00	3.00	1,080.75	Sft				
		23.75	1.00	11.00	4.00	1,045.00	Sft				
		17.00	1.00	11.00	4.00	748.00	Sft	2,873.75			
2 Beams											
		32.75	1.00	3.25	1.00	106.44	Sft				
		32.75	1.00	3.25	1.00	106.44	Sft				
		32.75	1.00	3.25	1.00	106.44	Sft				
		32.75	1.00	3.25	1.00	106.44	Sft				
		32.75	1.00	2.75	1.00	90.06	Sft				
		32.75	1.00	2.75	1.00	90.06	Sft				
		32.75	1.00	3.25	1.00	106.44	Sft				
		32.75	1.00	3.25	1.00	106.44	Sft				
		32.75	1.00	2.75	1.00	90.06	Sft				
		32.75	1.00	2.75	1.00	90.06	Sft	892.44			
3 Columns											
		6.00	1.00	9.75	3.00	175.50	Sft				
		6.00	1.00	9.75	3.00	175.50	Sft				
		7.00	1.00	9.75	3.00	204.75	Sft	555.75			
II First&Second Coat Plastering											
1 Wall											
		32.75	1.00	11.00	3.00	1,080.75	Sft				
		17.00	1.00	11.00	4.00	748.00	Sft	1,828.75			
2 Slab											
		32.75	17.00	1.00	1.00	556.75	Sft				
		23.75	17.00	1.00	1.00	403.75	Sft	960.50			
3 Beams											
		32.75	1.00	3.25	1.00	106.44	Sft				
		32.75	1.00	3.25	1.00	106.44	Sft				
		32.75	1.00	2.75	1.00	90.06	Sft	302.94			
4 Columns											
		6.00	1.00	9.75	3.00	175.50	Sft				
		6.00	1.00	9.75	3.00	175.50	Sft				
		6.00	1.00	9.75	3.00	175.50	Sft				
		7.00	1.00	9.75	3.00	204.75	Sft				
		6.50	1.00	9.75	3.00	190.13	Sft				
		8.50	1.00	9.75	3.00	248.63	Sft				
		7.00	1.00	9.75	3.00	204.75	Sft				
		6.00	1.00	9.75	3.00	175.50	Sft	1,550.25			

ESTIMATE SHEET							
Company Name:		MPL	Prepared by:		N.Subash		
Project:		May Flower Platinum					
Work Description:		Wall, Beams & Columns-Lower Basement Plastering Work @ Stores					
Contractor Name:		N. Dharna Rao					
Date:		05.11.2022					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
I							
Wall, Beams & Columns-Lower Basement Plastering Work @ Stores							
First Coat Plastering							
1	Walls		2,873.75	Sft	13.00	37,358.75	
2	Beams		892.44	Sft	13.00	11,601.69	
3	Columns		555.75	Sft	13.00	7,224.75	
II							
First & Second Coat Plastering							
1	Walls		1,828.75	Sft	16.00	29,260.00	
2	Slab		960.50	Sft	16.00	15,368.00	
3	Beams		302.94	Sft	16.00	4,847.00	
4	Columns		1,550.25	Sft	16.00	24,804.00	
						Amount	130,464.19
						GST 18%	23,483.55
						Total Amount	153,947.74
Amount in words :- One Lakh Fifty Three Thousand Nine Hundred and Foirty Seven Rupees Only							

Bill for Consumables

N.Dharma Rao.
Boduppal, Uppal,
Hyderabad.

Date :05-11-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Civil Works
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Slab & Beams- Lower Basement Plastering Work @ Stores= Rs.1,53,947.00/- Work done from date 05-09-2022 to 29-09-2022	Rs. 30,789.00/-

Amount in Words: Thirty Thousand Seven Hundred and Eighty Nine Rupees Only.

Sign: _____

Bill for Equipment Allowance

N.Dharma Rao.
Boduppal, Uppal,
Hyderabad.

Date :05-11-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Civil Works
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards Slab & Beams- Lower Basement Plastering Work @ Stores= Rs.1,53,947.00/- Work done from date 05-09-2022 to 29-09-2022	Rs.61,578.00/-

Amount in Words: Sixty One Thousand Five Hundred and Seventy Eight Rupees Only.

Sign: _____

Bill for Labour charges

N.Dharma Rao.
Boduppal, Uppal,
Hyderabad.

Date :05-11-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Civil Works.
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards Slab & Beams- Lower Basement Plastering Work @ Stores= Rs.1,53,947.00/- Work done from date 05-09-2022 to 29-09-2022	Rs.61,578.00/-

Amount in Words: Sixty One Thousand Five Hundred and Seventy Eight Rupees Only.

Sign: _____