

Construction division.
Advice for giving credit to contractors/suppliers.

7365

Sl. No. - site bills register		Date - site bills Register		2/9/22		
Company Name:		Site:		Innapolis.		
Name of Contractor		GVRC				
Nature of work		VCD.				
Work done		From Date		To Date		
		10/7/22		21/02/22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	ETP/STP					
1.	Brickwork for steps b/w ETP/STP	96.00	16.00	sft	1,536.00	
2.	Brickwork for mid sump	80.00	13.00	sft	1,040.00	
3.	plastering for steps	54.00	16.00	sft	864.00	
4.	plastering mid sump	50.00	45.00	sft	2,250.00	
5.	Hard yard/Brickwork	18.00	16.00	sft	288.00	
7.	plastering below	54.00	60.00	sft	3,240.00	
8.	fencing / Only labour rates included and					
9.	Add 20% as site. <small>brickwork & plastering done</small>					18,218.00
10.	is far away from city					1,843.60
11.	Total:					11,062.00
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : <u> </u>						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign: <u> </u>		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Sravan Cont. - ETP-STP Brickwork.xlsx
Estimate sheet

IMMEDIATE SHEET									
Company Name:		GVRC		Approved by:		T Madhu			
Project:		Imopolis		Sign:					
Work Description :		Brickwork & Plastering		Work start date:		10-07-2022			
Contractor:		Vasanthi Construction and Developers		Work end date:		21-07-2022			
Prepared By:		Abdul Rahman		Date :		01-09-2022			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	ETP/STP	Brickwork for steps b/w Etp and Stp	96.00	sft	16.00	1,536.00			
		Brickwork for Mud Sump	80.00	sft	13.00	1,040.00			
		Plastering for steps b/w Etp and Stp	54.00	sft	16.00	864.00			
		Plastering for Mud Sump and Stp rcc slab	50.00	sft	45.00	2,250.00			
2	HSD Yard	Brickwork below fencing	18.00	sft	16.00	288.00			
		Plastering below fencing	54.00	sft	60.00	3,240.00			
					Amount	9,218			
					20%	1,843.60			
					Total Amount	11,062			





Stravan Cont. - ETP-STP Brickwork.xlsx
Measurement Sheet

MEASUREMENT SHEET									
Client Name:		GVRC		Approved by:		T Madhu			
Location:		Imopolis		Sign:					
Description :		Brickwork & Plastering		Work start date:		10-07-2022			
Contractor:		Vasanthi Construction and Developers		Work end date:		21-07-2022			
Prepared By:		Abdul Rahman		Date :		01-09-2022			
				A		B		C	
				D		E=AxBxCxD		F	
No.	Item Head	Item Description	Length	width	Height	Nos.	Quantity	Units	Item Head Total
1	ETP/STP	Brickwork for steps b/w Etp and Stp	6.00	1.00	4.00	4.00	96	Sft	
		Brickwork for Mud Sump	5.00	1.00	4.00	4.00	80	Sft	
		Plastering for steps b/w Etp and Stp	6.00	1.00	3.00	3.00	54	Sft	
		Plastering for Mud Sump and Stp rcc slab	5.00	1.00	2.00	5.00	50	Sft	
		Brickwork below fencing	18.00	1.00	1.00	1.00	18	Sft	
2	HSD Yard	Plastering below fencing	18.00	1.00	1.00	3.00	54	Sft	

(Handwritten signature)