

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1699	Date - site bills Register	23/11/22
Company Name:	M/RMLLP	Site:	GMR
Name of Contractor	Sushil Kumar		
Nature of work	Painting work		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	C-block					
2.	texture	3334	14	sqft	46679	
3.	putty & emulsion	6669	6.37	sqft	42478	
4.						
5.						
6.						
7.						
8.						
9.	50%					
10.						
11.	Total:				89157/-	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks: C-block texture work 5 & 6 flats
 putty & emulsion
 50% rates are mentioned on bill

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign:	Sign:	Sign:

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, temporary civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for auxiliary jobs where guidelines rates are clearly given.

MEASUREMENT SHEET								
Company Name:		MRMallapur I.I.P						
Project:		Gulmohar Residency.			Approved by:	Ramprasad		
Work Description:		C-block External painting			Sign:			
Contractor Name:		Susheel Kumar						
Prepared By		Madhan						
Date		23.11.22						
S No	Item Head	Item Description	A	B	C	D	E= AxBxCxD	F
1	B Block	Internal ducts texture	Length	Width	Height	Nos	Quantity	Units
	Texture work							
		Flat no around flat 105,205	107.00	1.00	20.00	1.00	2140.00	sft
		Flat no around flat 106,206	107.00	1.00	20.00	1.00	2140.00	sft
	Deductions	Windows 6' x 4'	-6.00	1.00	4.00	16.00	-384.00	sft
		Ventilators 2' 6 " x 2'. 0 "	-2.50	1.00	4.00	16.00	-160.00	sft
		Kitchen Window	-4.00	1.00	2.00	4.00	-32.00	sft
		Utility	-4.00	1.00	3.00	4.00	-48.00	sft
		cera board area	-6.00	1.00	420.00	0.00	0.00	sft
		balcony	-9.75	1.00	8.25	4.00	-321.75	sft
						Total	3334.25	Sft
2	Birla Wall care putty +	Flat no around flat 305 to 605	107.00	1.00	40.00	1.00	4280.00	sft
	Exterior emulsioin	Flat no around flat306 to 606	107.00	1.00	40.00	1.00	4280.00	sft
	Deductions	Windows 6' x 4'	-6.00	1.00	4.00	32.00	-768.00	sft
		Ventilators 2' 6 " x 2'. 0 "	-2.50	1.00	4.00	32.00	-320.00	sft
		Kitchen Window	-4.00	1.00	2.00	8.00	-64.00	sft
		Utility	-4.00	1.00	3.00	8.00	-96.00	sft
		cera board area	-6.00	1.00	420.00	0.00	0.00	sft
		balcony	-9.75	1.00	8.25	8.00	-643.50	sft
						Total	6668.50	Sft

Allowance for Consumables

Susheel
Hyderabad.

Date: 23.11.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at C-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting work done in C block . Total Amount = 89,157 /- Work done from date : 10.10.22 to 21.11.22	Rs.17,831 /-

Amount in words: seventeen thousand eight hundred and thitry one Rupees Only.

Sign: 

Bill for Equipment Allowance

Susheel
Hyderabad.

Date: 23.11.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at C-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting work done in C block . Total Amount = 89,157 /- Work done from date : 10.10.22 to 21.11.22	Rs.35,662 /-

Amount in words: Thirty five thousand six hundred and sixty two Rupees Only.

Sign:  _____

Bill for Labour Charges

Susheel
Hyderabad.

Date: 23.11.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at C-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting work done in C block . Total Amount = 89,157 /- Work done from date : 10.10.22 to 21.11.22	Rs.35,662 /-

Amount in words: Thirty five thousand six hundred and sixty two Rupees Only.

Sign: 
