


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 143 -		Date - site bills Register		22/11/22		
Company Name:		MRP LLP		Site:		NGH		
Name of Contractor		SVC Constructions.						
Nature of work		Slab - 7 RCC Works.						
Work done		From Date		30/10/22		To Date		
						18/11/22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no		
1.	5th floor, slab	-8,823-	54.60/-	Sft	4,81,772/-			
2.	7, Beam area							
3.	slab area	-12,219-	54.60/-	Sft	6,67,162/-			
4.	slab Projection	-1043-	54.60/-	Sft	56,976/-			
5.	area & Sides							
6.	Stair Case - 2	-317.75-	54.60/-	Sft	17,349/-			
7.	Stair Case - 3	-376.36-	54.60/-	Sft	20,548/-			
8.	A-Block.							
9.	5th floor		GST - 18%		2,23,885/-			
10.								
11.	Total:					14,67,694/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.		—		PO/WO date:		—		
Remarks :								
Approved by Project Manager		Approved by Design Team			Approved by M.D.			
Date: 22/11/22		Date:			Date:			
Sign: 		Sign:			Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 19.11.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 501 to 503, 505 to 509 - 5th Floor Slab Roof Beam and Slab Work - Centering, Rodbending, Concreting Works (Slab - 7). Total Amount = 12,43,809/- Work done from date 30.10.2022 to 18.11.2022	Rs. 2,48,762/-

Amount in words: Two Lakh Forty Eight Thousand Seven Hundred and Sixty Two Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 19.11.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 501 to 503, 505 to 509 - 5th Floor Slab Roof Beam and Slab Work - Centering, Rodbending, Concreting Works (Slab - 7). Total Amount = 12,43,809/- Work done from date 30.10.2022 to 18.11.2022	Rs. 9,95,047/-

Amount in words: Nine Lakhs Ninety Five Thousand and Forty Seven Rupees Only.

Sign: _____

Block - A - 2nd Floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 4)

ESTIMATE SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Block - A - 5th Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 7)							
Contractor Name:		SVC Constructions							
Date:		19-11-2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	Block - A - Flat no - 501 to 509 (Except Flat No - 504)	Beams Area	8,823.68	Sft	54.60	4,81,772.66			
2	Block - A - Flat no - 501 to 509 (Except Flat No - 504)	Slab Area	12,219.09	Sft	54.60	6,67,162.24			
3	Block - A - Flat no - 501 to 509 (Except Flat No - 504)	Slab Projection Area and Sides	1,043.52	Sft	54.60	56,976.19			
4	Block - A - Staircases	Staircase - 2	317.75	Sft	54.60	17,349.15			
		Staircase - 3	376.36	Sft	54.60	20,548.98			
					GST - 18%				
					Total Amount				14,67,694.88
Amount in words :- Fourteen Lakh Sixty Seven Thousand Six Hundred and Ninety Four Rupees Only									
Note: - Deducted Rs1/- for using RMC									

6

Block - A - 2nd floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 4)

MEASUREMENT SHEET

Company Name:		MRPLLP	Prepared by:		Vijay Raj				
Project:		Nilgiri Heights							
Work Description:		Block - A - 5th Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 7)							
Contractor Name:		SVC Constructions							
Date:		19-11-2022							
S.No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units	Total Head
	Block - A - 5th Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 7)								
1	Block - A - Flat no - 501 to 509 (Except Flat No - 504)	B1	33.50	1.00	3.75	1.00	125.63	Sft	
		B2	23.33	1.00	3.75	1.00	87.49	Sft	
		B3	21.33	1.00	3.25	1.00	69.32	Sft	
		B4	13.50	1.00	2.75	1.00	37.13	Sft	
		B5	42.66	1.00	3.25	1.00	138.65	Sft	
		B6	15.25	1.00	2.75	1.00	41.94	Sft	
		B7	25.58	1.00	2.75	1.00	70.35	Sft	
		B8	42.42	1.00	3.25	1.00	137.87	Sft	
		B9	17.17	1.00	2.75	1.00	47.22	Sft	
			20.33	1.00	3.25	1.00	66.07	Sft	
			21.58	1.00	2.75	1.00	59.35	Sft	
		B10	42.66	1.00	3.25	1.00	138.65	Sft	
		B11	25.17	1.00	3.25	1.00	81.80	Sft	
			16.08	1.00	2.75	1.00	44.22	Sft	
			22.58	1.00	3.25	1.00	73.39	Sft	
		B12	40.33	1.00	3.25	1.00	131.07	Sft	
		B13	20.66	1.00	3.25	1.00	67.15	Sft	
			16.08	1.00	2.75	1.00	44.22	Sft	
			21.83	1.00	3.25	1.00	70.95	Sft	
		B14	40.33	1.00	3.25	1.00	131.07	Sft	
		B15	21.83	1.00	3.25	1.00	70.95	Sft	
		B16	33.08	1.00	2.75	1.00	90.97	Sft	

Block - A - 2nd floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 4)

	B17	26.92	1.00	3.25	1.00	87.49	Sft
		31.25	1.00	2.75	1.00	85.94	Sft
	B18	33.08	1.00	2.75	1.00	90.97	Sft
		23.50	1.00	3.25	1.00	76.38	Sft
	B19	40.33	1.00	3.25	1.00	131.07	Sft
	B20	51.66	1.00	2.75	1.00	142.07	Sft
	B21	13.17	1.00	2.75	1.00	36.22	Sft
		23.58	1.00	3.25	1.00	76.64	Sft
	B22	105.50	1.00	2.75	1.00	290.13	Sft
	B23	30.33	1.00	3.75	1.00	113.74	Sft
		82.50	1.00	2.75	1.00	226.88	Sft
	B24	33.17	1.00	3.25	1.00	107.80	Sft
	B25	13.17	1.00	2.75	19.00	688.13	Sft
	B26	13.00	1.00	2.75	1.00	35.75	Sft
		22.83	1.00	3.25	2.00	148.40	Sft
	B27	22.83	1.00	3.25	1.00	74.20	Sft
		24.25	1.00	2.75	1.00	66.69	Sft
	B28	35.25	1.00	2.75	1.00	96.94	Sft
	B31	20.08	1.00	3.25	1.00	65.26	Sft
	B32	24.25	1.00	2.75	1.00	66.69	Sft
	B33	19.50	1.00	3.25	1.00	63.38	Sft
	B34	13.83	1.00	2.75	1.00	38.03	Sft
		20.08	1.00	3.25	1.00	65.26	Sft
	B35	12.92	1.00	2.75	19.00	675.07	Sft
	B36	23.00	1.00	2.75	1.00	63.25	Sft
	B37	24.58	1.00	2.75	1.00	67.60	Sft
	B41	24.58	1.00	3.25	1.00	79.89	Sft
	B42	27.00	1.00	2.75	1.00	74.25	Sft
	B43	23.66	1.00	2.75	1.00	65.07	Sft
		13.08	1.00	3.25	1.00	42.51	Sft
		11.25	1.00	2.75	1.00	30.94	Sft
	B45	27.25	1.00	2.75	2.00	149.88	Sft
		12.75	1.00	3.25	1.00	41.44	Sft
	B46	12.92	1.00	2.75	1.00	35.53	Sft

Block - A - 2nd floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 4)

2	Block - A - Flat no - 501 to 509 (Except Flat No - 504)	Slab Area	27.42	43.66	1.00	1.00	1,197.16	Sft	
			41.92	34.25	1.00	1.00	1,435.76	Sft	
			34.66	34.25	1.00	1.00	1,187.11	Sft	
			37.50	35.50	1.00	1.00	1,331.25	Sft	
			8.50	11.92	1.00	1.00	101.32	Sft	
			21.33	8.00	1.00	1.00	170.64	Sft	
			38.92	43.83	1.00	1.00	1,705.86	Sft	
			41.50	31.33	1.00	1.00	1,300.20	Sft	
			22.42	9.50	1.00	1.00	212.99	Sft	
			104.50	9.00	1.00	1.00	940.50	Sft	
			35.33	37.66	1.00	1.00	1,330.53	Sft	
			34.50	32.00	1.00	1.00	1,104.00	Sft	
			22.42	9.00	1.00	1.00	201.78	Sft	
									12,219.09
									12,219.09
							Total Slab Area		
3	Block - A - Flat no - 501 to 509 (Except Flat No - 504)	Slab Projection Area	695.68	1.00	1.00	1.00	695.68	Sft	
		Slab Projection Area Sides	695.68	0.50	1.00	1.00	347.84	Sft	
									1,043.52
4	Block - A - Staircases 5thFloor	Staircase - 2 - Beam - 1	11.50	1.00	3.00	1.00	34.50	Sft	
		S/C Waist slab-1	10.75	5.00	1.00	1.00	53.75	Sft	
		S/C Mid landing	11.50	5.00	1.00	1.00	57.50	Sft	
		S/C Waist slab-2	12.00	5.00	1.00	1.00	60.00	Sft	
		Slab Sides	112.00	1.00	1.00	1.00	112.00	Sft	
									317.75
		Staircase - 3 - Beam - 1	17.16	1.00	3.00	1.00	51.48	Sft	
		S/C Waist slab-1	10.75	6.50	1.00	1.00	69.88	Sft	
		S/C Mid landing	11.50	6.50	1.00	1.00	74.75	Sft	
		S/C Waist slab-2	10.50	6.50	1.00	1.00	68.25	Sft	
		Slab Sides	112.00	1.00	1.00	1.00	112.00	Sft	
									376.36