


Construction division  
Advice for giving credit to contractors/suppliers.

SL No. - site bills register		-142 -		Date - site bills Register		22/11/22.	
Company Name:		MRP LLP		Site:		N/G/H	
Name of Contractor		SVC Constructions.					
Nature of work		RCC Corbs (Col-7)					
Work done		From Date		To Date		Contractors bill no	
		15/10/22.		20/10/22.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount		
1.	Col-7	5777-	56/-	SFL	2,89,941/-		
2.	Column corb						
3.	RCC		GST	18%	52,189/-		
4.	A-Block.						
5.							
6.							
7.							
8.							
9.							
10.							
11.		Total			3,42,131/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 22/11/22.		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for carrying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges  
SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10.

Date: 19.11.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 5th Floor Columns ( Column - 7) Work - Centering, Rodbending, Concreting Works. Total Amount = 2,89,941/- Work done from date 15.10.2022 to 20.10.2022	Rs.57,988/-

Amount in words: Fifty Seven Thousand Nine Hundred and Eighty Eight Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

SVC Constructions,  
Door No - 4-2-205/163, Kowkur,  
Secunderabad - 10

Date: 19.11.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Centering Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 5th Floor Columns ( Column - 7) Work - Centering, Rodbending,Concreting Works. Total Amount = 2,89,941/- Work done from date 15.10.2022 to 20.10.2022	Rs. 2,31,953/-

Amount in words: Two Lakh Thirty One Thousand Nine Hundred and Fifty Three Rupees Only.

Sign: \_\_\_\_\_



**Block - A - Columns - 6 - Centering, Rodbending and Concreting Works**

**MEASUREMENT SHEET**

Company Name:		MRPLLP	Prepared by:	Vijay Raj					
Project:		Nilgiri Heights							
Work Description:		Block - A - Columns - 7 (5th floor Columns) - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		19-11-2022							
S.No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units	Total Head
	Block - A - Columns - 7 (5th floor Columns) - Centering, Rodbending and Concreting Works								
1	Block - A - Columns - 7 5th Floor Columns	C1 (9" x 18")	4.50	1.00	8.16	5.00	183.60	Sft	
		C1A (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
		C2 (9" x 21")	5.00	1.00	8.16	8.00	326.40	Sft	
		C2A (9" x 21")	5.00	1.00	8.16	6.00	244.80	Sft	
		C2B (9" x 21")	5.00	1.00	8.16	7.00	285.60	Sft	
		C3 (9" x 24")	5.50	1.00	8.16	2.00	89.76	Sft	
		C3A (9" x 24")	5.50	1.00	8.16	4.00	179.52	Sft	
		C4 (9" x 30")	6.50	1.00	8.16	15.00	795.60	Sft	
		C4A (9" x 30")	6.50	1.00	8.16	14.00	742.56	Sft	
		C4B (9" x 30")	6.50	1.00	8.16	19.00	1,007.76	Sft	
		C4C (9" x 30")	6.50	1.00	8.16	2.00	106.08	Sft	
		C5 (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C5A (9" x 36")	7.50	1.00	8.16	4.00	244.80	Sft	
		C5B (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C6 (9" x 42")	8.50	1.00	8.16	4.00	277.44	Sft	
		C6A (9" x 42")	8.50	1.00	8.16	2.00	138.72	Sft	
		C7 (9" x 15")	4.00	1.00	8.16	5.00	163.20	Sft	
		C8 (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
									5,177.52