

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1393		Date - site bills Register		21-11-22	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		Ravi chand					
Nature of work		Tiles laying					
Work done		From Date		To Date			
		10-10-22		20-11-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Big tiles laying C-906, C-1005						
2.	Tiles laying	2258	4	Sft	9,032.25		
3.	skirting	320	4	Rft	1,280.00		
4.	C-606, 604						
5.	Tiles laying	2258	4	Sft	9,032.25		
6.	Skirting	332	4	Rft	1,328.00		
7.	C-805, 804						
8.	Tiles laying	1889	4	Sft	7,556.71		
9.	skirting	320	4	Rft	1,280.00		
10.							
11.	Total:				29,509.22		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/11/22		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MENT SHEET

Name	MPP
Description	May Flower Platinum
Name of the Contractor	Big Tiles work
Prepared By	Ravichand N Subhash
Date	21/11/2022

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
A Big Tiles laying work in C-906,1005- 1800 sqft flats									
1	Big Tiles laying	Hall	15.25	10.75	1.00	2.00	327.88	Sft	
			6.50	2.16	1.00	2.00	28.08	Sft	
			7.00	14.66	1.00	2.00	205.24	Sft	
		Dinning wall	5.16	3.83	1.00	2.00	39.53	Sft	
			10.66	17.00	1.00	2.00	362.44	Sft	
		Puja room	9.58	11.25	1.00	2.00	215.55	Sft	
		Master Bedroom	5.25	4.00	1.00	2.00	42.00	Sft	
			12.08	11.33	1.00	2.00	273.73	Sft	
		Chirdren Bedroom	6.00	2.00	1.00	2.00	24.00	Sft	
			5.50	5.33	1.00	2.00	58.63	Sft	
		Guest Bedroom	9.66	12.25	1.00	2.00	236.67	Sft	
			10.75	12.16	1.00	2.00	261.44	Sft	
		Kitchen	5.50	2.08	1.00	2.00	22.88	Sft	
			10.00	8.00	1.00	2.00	160.00	Sft	
2	Skirting 3"	Skirting 3"	160.00	1.00	1.00	2.00	320.00	Rft	2,258.06
B Big Tiles laying work in C-606,604- 1800 sqft flats									
1	Big Tiles laying	Hall	15.25	10.75	1.00	2.00	327.88	Sft	
			6.50	2.16	1.00	2.00	28.08	Sft	
		Dinning wall	7.00	14.66	1.00	2.00	205.24	Sft	
			5.16	3.83	1.00	2.00	39.53	Sft	
			10.66	17.00	1.00	2.00	362.44	Sft	
		Puja room	9.58	11.25	1.00	2.00	215.55	Sft	
		Master Bedroom	5.25	4.00	1.00	2.00	42.00	Sft	
			12.08	11.33	1.00	2.00	273.73	Sft	
		Chirdren Bedroom	6.00	2.00	1.00	2.00	24.00	Sft	
			5.50	5.33	1.00	2.00	58.63	Sft	
		Guest Bedroom	9.66	12.25	1.00	2.00	236.67	Sft	
			10.75	12.16	1.00	2.00	261.44	Sft	
		Kitchen	5.50	2.08	1.00	2.00	22.88	Sft	
			10.00	8.00	1.00	2.00	160.00	Sft	
2	Skirting 3"	Skirting 3"	166.00	1.00	1.00	2.00	332.00	Rft	2,258.06
C Big Tiles laying work in C-805,1004- 1500 sqft flats									
1	Big Tiles laying	Dinning & Drawing hall	15.92	10.92	1.00	2.00	347.69	Sft	
			4.75	0.25	1.00	2.00	2.38	Sft	
			20.25	7.50	1.00	2.00	303.75	Sft	
			16.25	2.00	1.00	2.00	65.00	Sft	
			9.66	1.50	1.00	2.00	28.98	Sft	
			4.75	3.66	1.00	2.00	34.77	Sft	
			5.00	0.50	1.00	2.00	5.00	Sft	
		Master Bed Room	8.29	4.50	1.00	2.00	74.61	Sft	
		Dressing	13.50	11.00	1.00	2.00	297.00	Sft	
			9.00	6.00	1.00	2.00	108.00	Sft	
		Children Bed Room	12.00	10.50	1.00	2.00	252.00	Sft	
		Guest Bed Room	10.50	10.00	1.00	2.00	210.00	Sft	
		Kitchen	10.00	8.00	1.00	2.00	160.00	Sft	
2	Skirting 3"	Skirting 3"	160.00	1.00	1.00	2.00	320.00	Rft	1,889.18
									320.00

320.00

Bill for Consumables

Ravichand,
Mallapur,
Hyderabad.

Date:21-11-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles Fixing.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Big tiles laying at flats purpose. Total amount = Rs.29,509.00/- Work done from date 07-10-2022 to 26-10-2022	Rs. 5,901.00/-

Amount in words: Five Thousand Nine Hundred and One Rupees Only

Sign: _____

Bill for Equipment Allowance

Ravichand,
Mallapur,
Hyderabad.

Date:21-11-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles Fixing.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Big tiles laying at flats purpose. Total amount = Rs.29,509.00/- Work done from date 07-10-2022 to 26-10-2022	Rs. 11,803.00/-

Amount in words: Eleven Thousand Eight Hundred and Three Rupees Only.

Sign: _____

Bill for Labour charges

Ravichand,
Mallapur,
Hyderabad.

Date:21-11-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles Fixing
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards Big tiles laying at flats purpose. Total amount = Rs.29,509.00/- Work done from date 07-10-2022 to 26-10-2022	Rs. 11,803.00/-

Amount in words: Eleven Thousand Eight Hundred and Three Rupees Only.

Sign: _____