

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1736	Date - site bills Register		2/12/22		
Company Name:		MRMLP	Site:		GMP		
Name of Contractor Bhada Kala Bhasker Rao							
Nature of work Fabrication							
Work done		From Date	25/04/22	To Date	30/11/22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Flushing line	1420	9	sq	83554	}	
2.	Waterbaskets sheet	952	9	sq			
3.	Cable tray,	108	14	lts			
4.	Wire earth pattern	108	15	lts			
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				83554		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : <i>work completed.</i>							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, temporary civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for quantity jobs where guideline rates are clearly given.

fab bill.xlsx
Estimate sheet

ESTIMATE SHEET									
Company Name:		GMR		Approved by:		RAM PRASAD			
Project:		MRMLLP		Sign:		-			
Work Description :		fabrication work		Work start date:		25-09-2022			
Contractor:		bhadakai basker rao		Work end date:		30-11-2022			
Prepared By:		md sultan ali		Date :		02-12-2022			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount			
1	fabrication work	flushing line work from c-block central tank to H-block tank	1,350	kg's	25.00	33,750.00			
		L angle 50x50x6mm support fixing work	70	kg's	30.00	2,100.00			
		truss section support for flushing line	-	-	lumsump	4,000.00			
2	welding work	partition welding work near transformer area with asbestos sheet fitting	952	kg's	27.00	25704			
3	cable tray	cable tray work with L angle support in B block lower basement area	-	-	lumsump	8000			
4	welding	gi earth pati welding work's and ms plat hole for lift	-	-	lumsump	10000			
	TOTAL					83,554			
	Inwords	eighty three thousand five hundreden fivty four rupess only							

fab bill.xlsx
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GMR		Approved by:		Ram prasad			
Project:		MRMLLP		Sign:					
Work Description :		fabrication work		Start date:		25-09-2022			
Contractor:		bhadakal basker rao		End date:		30-11-2022			
Prepared By:		md sultan ali		Date :		02-12-2022			
				A		B		C	
				D		E		AxBxCxD	
S No.	Item Head	Item Description	Length	width	Height	meter per kg	Quantity		
1	fabrication work	flushing line work from c-block central tank to H-block tank	150	1	1	9.00	1,350		
		L angle 50x50x6mm support fixing work	14	1	1	5.00	70		
		truss section support for flushing line	1	1	1	1.00	humsump		
		partition welding work near transformer L-angle and c-channel area with asbestos sheet fitting	952	1	1	1.00	952		
	welding work	cable tray work with L angle support in B block lower basement area	1	1	1	1.00	humsump		
	welding	gi earth patti welding work's and ms plat hole for lift	1	1	1	1.00	humsump		

Bill for Equipment Charges
Bhadakal basker rao
Mallapur
Hyderabad

Date: 02-12-2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: fabrication work
Towards: Allowance for Equipment charges.

S No.	Description	Amount
1.	Fabrication work. Total Amount = 83554/- Work done from date 25-09-2022 to date 30-11-2022	Rs. 33421/-

Amount in words: thirty three thousand four hundreden twenty one.

Sign: _____

Bill for Labour Charges
Bhadakal basker rao
Mallapur
Hyderabad

Date: 02-12-2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: fabrication work
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Fabrication work. Total Amount = 83554/- Work done from date 25-09-2022 to date 30-11-2022	Rs. 33421/-

Amount in words: thirty three thousand four hundreden twenty one.

Sign: _____

Bill for consumables Charges
Bhadakal basker rao
Mallapur
Hyderabad

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: fabrication work
Towards: Allowance for consumable charges.

Date: 02-12-2022

S No.	Description	Amount
1.	Fabrication work. Total Amount = 83554/- Work done from date 25-09-2022 to date 30-11-2022	Rs. 16,710/-

Amount in words: thirty three thousand four hundreden twenty one.

Sign: _____