


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		150		Date - site bills Register		5/12/22	
Company Name:		MRPLUP		Site:		NGH	
Name of Contractor		Choudhary Prasad.					
Nature of work		Civil work.					
Work done		From Date		10/11/22		To Date	
						3/12/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block Retaining wall	-1207.5-	16/-	sft	19,320/-		
2.	open duct Brickwork	-129.6-	13/-	sft	1,684.8/-		
3.	Plastering work	-916-	16/-	sft	14,656/-		
4.	lift Room area						
5.	Brick work	-2858-	13/-	sft	37,154/-		
6.	Plastering	-5662.8-	16/-	sft	90,604.8/-		
7.	labour Quarters						
8.	Brick work	-10,410-	13/-	sft	1,35,330/-		
9.	water proofing	-55-	25/-	sft	1,375/-		
10.							
11.	Total:				3,00,136/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 5/12/22		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name: MRPLP									
Project: Nilgiri Heights									
Work Description: Civil work									
Contractor: Choudary prasad									
Prepared By: Anil.M									
Date: 05.12.2022									
S.No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Block-A Retaining wall	Block-A Flat-04 retaining wall plastering	105.0	1.0	11.5	1.0	1,207.5	Sft	
2	Open duct Plastering	Open duct Plastering at North of site office	36.0	1.0	6.5	2.0	468.0	Sft	
3	Brick work	Brick layed at near staircase-II	36.0	1.0	3.6	1.0	129.6	Sft	
4	Open duct Plastering	Open duct plastering at center of flat 102,103	46.0	1.0	6.5	1.0	299.0	Sft	
5	Open duct Plastering	Open duct plastering at flat-04 north side	23.0	1.0	6.5	1.0	149.5	Sft	
6	Lift Rooms brick work	Lift room brick work at lower basement	49.5	1.0	10.6	1.0	524.7	Sft	
			70.0	1.0	10.6	1.0	742.0	Sft	
		Lift room brick work at upper basement	48.0	1.0	13.6	1.0	652.8	Sft	
			69.0	1.0	13.6	1.0	938.4	Sft	
7	Lift room Plastering	Lift room Plastering at lower basement	48.0	1.0	10.6	2.0	1,017.6	Sft	
			69.0	1.0	10.6	2.0	1,462.8	Sft	
		Lift room Plastering work at upper basement	48.0	1.0	13.6	2.0	1,305.6	Sft	
			69.0	1.0	13.6	2.0	1,876.8	Sft	
8	Labour quarters room brick work	Making of labour quarters room at upperbasement	46.0	1.0	10.6	19.0	9,264.4	Sft	
9	Labour quarters bathrooms brick work	Labour quarters bathrooms brick work	36.0	1.0	10.0	3.0	1,080.0	Sft	
10	Labour quarters room wash area	Labour quarters room wash area brick work	22.0	1.0	3.0	1.0	66.0	Sft	
		Labour quarter room wash area water proofing	22.0	2.5	1.0	1.0	55.0	Sft	

Bill for Equipment charges
Choudary prasad
Addres:H.no-325,balajinagar
Hyderabad

Date. 05.12.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Civil work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards brick work and plastering works done in open duct , lift room & labour Quarters . Total Amount = 3,00,136/- Work done from date: 10-11-22 to date: 03-12-2022	Rs.60,027/-

Amount in words: Sixty thousand Twenty Seven rupees only.

Sign: _____

Bill for labour charges

Choudary prasad
Address:H.no-325,balajinagar
Hyderabad

Date. 05.12.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam
Type of Work: CIVIL work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards brick work and plastering works done in open duct , lift room & labour Quarters . Total Amount = 3,00,136/- Work done from date: 10-11-22 to date: 03-12-2022	Rs.1,20,054/-

Amount in words: One Lakh Twenty thousand Fifty Four rupees only.

Sign: _____

Bill for Allowance for Consumables

Choudary prasad
Address:H.no-325,balajinagar
Hyderabad

Date.05.12.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: CIVIL work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards brick work and plastering works done in open duct , lift room & labour Quarters . Total Amount = 3,00,136/- Work done from date: 10-11-22 to date: 03-12-2022	Rs.1,20,054/-

Amount in words: One Lakh Twenty thousand Fifty Four rupees only.

Sign: _____