



Construction division.
Advice for giving credit to contractors/suppliers.

| | | | | | | |
|---|--|----------------------------|-------------------------------|--|--------|---------------------|
| Sl. No. – site bills register | 10542 | Date - site bills Register | 06/12/2022 | | | |
| Company Name: | MARK-UP | Site: | GAT | | | |
| Name of Contractor | Ravichandmaehiya | | | | | |
| Nature of work | tile work | | | | | |
| Work done | From Date | 26/11/2022 | To Date | | | |
| | | | 04/12/2022 | | | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no |
| 1. | A - 501 | 01 | 34,272 | NO | 34,272 | |
| 2. | A - 502 | 01 | 34,272 | NO | 34,272 | |
| 3. | | | | | | |
| 4. | | | | | | |
| 5. | | | | | | |
| 6. | | | | | | |
| 7. | | | | | | |
| 8. | | | | | | |
| 9. | | | | | | |
| 10. | | | | | | |
| 11. | Total: | | | | 68,544 | |
| Bill required | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | <input type="checkbox"/> YES <input type="checkbox"/> NO. | | |
| Measurement & estimate sheet: | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | | |
| PO/WO no. | — | | PO/WO date: | — | | |
| Remarks : | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | |
| Date: 06/12/2022 | | Date: | | Date: | | |
| Sign:  | | Sign: | | Sign: | | |


Notes: 1. This advice must be given within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

06 DEC 2022
SURESH
PROJECT MANAGER

| Measurement Sheet | | | | | | | | | | |
|--------------------------|------------------|----------------------------------|--------|-------|--------|------|----------|-------|-----------------|---------|
| Company Name: | | MMR Kowkur LLP | | | | | | | | |
| Project: | | GHT | | | | | | | | |
| Description : | | Flooring work done Flats details | | | | | | | | |
| Prepared By: | | A Suresh | | | | | | | | |
| Date : | | 06 December 2022 | | | | | | | | |
| Name of the Contractor : | | Ravi chand .Michgaiya | | | | | | | | |
| S No. | Item Head | Item Description | Length | Width | Height | Nos. | Quantity | Units | Item Head Total | Remarks |
| 1 | Flat no A- 501 | Large Tile | 1,149 | 1 | 1 | 1 | 1,149 | Sft | | |
| | | SUBA 67% | | | | | - | | | |
| | | Skerting | 318 | 1 | 1 | 1 | 318 | Rft | 1,467 | |
| | | Bathroom tile | 1 | 1 | 1 | 3 | 3 | Nos | 3 | |
| | | | | | | | | | | |
| | 2 Flat no A- 502 | Large Tile | 1,149 | 1 | 1 | 1 | 1,149 | Sft | | |
| | | SUBA 67% | | | | | - | | | |
| | | Skerting | 318 | 1 | 1 | 1 | 318 | Rft | 1,467 | |
| | Bathroom tile | | 1 | 1 | 3 | 3 | Nos | Nos | 3 | |

APPROVED BY

06 DEC 2022
 A. SURESH
 PROJECT MANAGER

| Estimate Sheet | | MMR KOWKUR LLP | | Approved by: | |
|-------------------|------------------|----------------------------------|-------|------------------------------|--------|
| Company Name: | | GHT | | Sign: | |
| Project: | | Flooring work done Flats details | | Work done to date :28-11-22 | |
| work description: | | A Suresh | | work done from date 04-12-22 | |
| Prepared By : | | Ravichand Machigya | | E=Sum of D | |
| Contractor Name : | | 5-Dec-2022 | | Item Head Total | |
| Date: | | A | | Remarks | |
| S No. | Item Description | Quantity | Units | Rate | Amount |
| 1 | Flat no A-501 | | | | |
| | Floor Tile | 1,467 | Sft | 16 | 23,472 |
| | Toilets | 600 | Sft | 18 | 10,800 |
| | | | | | 34,272 |
| 2 | Flat no A-501 | | | | |
| | Floor Tile | 1,467 | Sft | 16 | 23,472 |
| | Toilets | 600 | Sft | 18 | 10,800 |
| | | | | | 34,272 |
| | | | | | 68,544 |


 06 DEC 2022
 PROJECT MANAGER

Bill For Labour Charges

Ravichand Machiya
Plot no 813, Madhapur,
Ranga reddy
,Telegana 500081


Date:06-12-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Labour Charges

| S No. | Description | Amount |
|-------|--|-------------|
| 1. | Brief description of work done: Towards:-A Block Flat tile Laying work done& Bathroom tiles laying work Flat nos are 501 & 502 Total Amount is Rs :68,544/- Work Done from date:26-11-22 date:05-12-202 | Rs.27,417/- |

Amount in words: Twenty Seven Thousand Four hundred seventeen Only/-



Sign: Ravi

APPROVED BY
06 DEC 2022
PROJECT MANAGER

Bill For Consumable Charges

Ravichand Machiya
Plot no 813, Madhapur,
Ranga reddy
,Telegana 500081

Date:06-12-2022


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for Consumable Charges

| S No. | Description | Amount |
|-------|---|-------------|
| 1. | Brief description of work done: Towards:-A Block Flat tile Laying work done & Bathroom tiles laying work Flat nos are 501 & 502 Total Amount is Rs :68,544/- Work Done from date:26-11-22 date:05-12-202 | Rs.13,708/- |

Amount in words: Thirteen Thousand Seven hundred Eight Only/-

Sign: RaM


06 DEC 2022
JULISH
T MANAGER

Bill For Hire Equipment Charges

Ravichand Machiya
Plot no 813, Madhapur,
Ranga reddy
,Telegana 500081

Date:06-12-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for Hire equipment Charges

| S No. | Description | Amount |
|-------|--|-------------|
| 1. | Brief description of work done: Towards:-A Block Flat tile Laying work done& Bathroom tiles laying work Flat nos are 501 & 502 Total Amount is Rs :68,544/- Work Done from date:26-11-22 date:05-12-202 | Rs.27,417/- |

Amount in words: Twenty Seven Thousand Four hundred seventeen Only/-

Sign: _____

