

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1753		Date - site bills Register		12-12-22	
Company Name:		MRMILLP		Site:		GMP	
Name of Contractor		SBM Centking					
Nature of work		Driveway slab Centking.					
Work done		From Date		12-10-22		To Date	
						C-12-2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Driveway	2182	40	Sqft	87,280		
2.	Beam						
3.							
4.	Slab	3498	40	Sqft	1,39,920		
5.			Total		2,27,200		
6.	Add 8%	for each	slabing	8 x 3	54,528		
7.				24% =			
8.							
9.							
10.							
11.	Total:				2,81,728		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.

ESTIMATE SHEET								
Company Name:		GMR		Approved by:		RAM PRASAD		
Project:		MRMILLP		Sign:		-		
Work Description :		Centring for driveway (RCC)		Work start date:		12-10-2022		
Contractor:		SBM CENTRING WORKS		Work end date:		05-12-2022		
Prepared By:		Sufyan		Date :		12-12-2022		
S No.	Item Head	Item Description	Quantity	Units	Rate (Fixed)	Amount		
1	E block driveway	Beam	2,182	sft	40	87,280		
		Slab	3,498	sft	40	1,39,920		
			5,680			2,27,200		
Add 8% for each stage, total 3 stages = 24%							54,528	
Total							2,81,728	
in words		two lakhs eighty one thousand seven hundred and twenty eight						

MEASUREMENT SHEET									
Company Name:		MRMallapur LLP			Approved by:		Rampprasad		
Project:		Gulmohar Residency			Sign:				
Work Description:		Centring for driveway (RCC)							
Contractor Name:		SBM CENTRING WORKS							
Prepared By		Sufyan							
Date:		12.12.22							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = Ax B x C x D Quantity	F Units	G = Sum of E
1	E block driveway	beams DB1	20.67	3.66	1.00	11.00	832	sft	
		DB2	11.50	2.66	1.00	29.00	887	sft	
		DB3	26.00	3.66	1.00	4.00	381	sft	
		Db4	15.50	2.66	1.00	2.00	82	sft	2182
		Slab	11.50	18.50	1.00	7.00	1489	sft	
			11.50	21.83	1.00	8.00	2008	sft	3498
							3498	sft	5680

Bill for Labour Charges
SBM CENTRING WORKS
Mallapur
Hyderabad

Date:09-12-2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Centring for driveway (RCC)
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Centring for driveway (RCC) Total Amount = 281728/- Work done from date 11-10-2022 to date 05-12-2022	Rs.112691/-

Amount in words: two lakhs eighty one thousand seven hundred and twenty eight

Sign: _____

Bill for consumables Charges
SBM CENTRING WORKS
Mallapur
Hyderabad

Date: 09-12-2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Centring for driveway (RCC)
Towards: Allowance for consumable charges.

S No.	Description	Amount
1.	Centring for driveway (RCC) Total Amount = 281728/-/- Work done from date 11-10-2022 to date 05-12-2022	Rs. 56345/-

Amount in words: Two lakhs eighty one thousand seven hundred and twenty eight

Sign: _____

Bill for Equipment Charges
SBM CENTRING WORKS
Mallapur
Hyderabad

Date: 9-12-2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Scaffolding for Driveway
Towards: Allowance for Equipment charges.

S No.	Description	Amount
1.	Centring for driveway (RCC) Total Amount = 281728/-/- Work done from date 11-10-2022 to date 05-12-2022	Rs.112691/-

Amount in words: two lakhs eighty one thousand seven hundred and twenty eight

Sign: _____