


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		-156 -		Date - site bills Register		13/12/22	
Company Name:		MRPLP		Site:		NGH	
Name of Contractor		N. Dharma Rao					
Nature of work		Plastering work.					
Work done		From Date		To Date			
		2/10/22		9/12/22.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-301	1425	70/-	sft	99750/-		
2.			18% GST		17,955/-		
3.	A-308	1425	70/-	sft	99,750/-		
4.			18% GST		17,955/-		
5.	A-309.	1425	70/-	sft	99750/-		
6.	Internal		18% GST		17955/-		
7.	Plastering work						
8.	done in						
9.	A-block.						
10.							
11.	Total:				3,53,115/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 13/12/22		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**INTERNAL MATE SHEET**

Company Name:		MRP LLP				Approved		
Project:		Nilgiri Heights						
Work Description:		Internal Plastering Work (Stage - 2) for A - 301, A - 308, A - 309						
Name of the Contractor		Nelli Dharma Rao (Turnkey - Civil Work)						
Prepared By		Vijay Raj						
Date:		13-12-2022						
S No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Item Head Total
Internal Plastering Work (Stage - 2) for A - 301, A - 308, A - 309								
1	Internal Plastering Work Stage - 2	A - 301 -1425 sft GST 18%	1,425.00	sft	25% of 280	70.00	99,750.00	1,17,705.00
		A - 308 -1425 sft	1,425.00	sft	25% of 280	70.00	99,750.00	1,17,705.00
		A - 309 -1425 sft	1,425.00	sft	25% of 280	70.00	99,750.00	1,17,705.00
		Grand Total						3,53,115.00
<b>Amount in words - Three Lakhs Forty Six Thousand Nine Hundred and Twenty rupees only</b>								

h

**MEASUREMENT SHEET**

Company Name:		MRPLLP			Approved				
Project:		Nilgiri Heights							
Work Description:		Internal Plastering Work (Stage - 2) for A - 301, A - 308, A - 309							
Name of the Contractor		Nelli Dharmma Rao (Turnkey - Civil Work)							
Prepared By		Vijay Raj							
Date:		13-12-2022							
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>A</b>	<b>B</b>	<b>C</b>	<b>D</b>	<b>E=AxBxCxD</b>	<b>F</b>	<b>G=Sum of E</b>
			<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>Nos.</b>	<b>Quantity</b>	<b>Units</b>	<b>Item Head Total</b>
	Internal Plastering Work (Stage - 2) for A - 301, A - 308, A - 309								
1	Internal Plastering Work	A - 301 - 1425 sft	1425.00	1.00	1.00	1.00	1425.00	Sft	1425.00
	Stage - 2	A - 308 - 1425 sft	1425.00	1.00	1.00	1.00	1425.00	Sft	1425.00
		A - 309 - 1425 sft	1425.00	1.00	1.00	1.00	1425.00	Sft	1425.00