

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

<b>Sl. No. - site bills register</b>		1758		<b>Date - site bills Register</b>		16/12/2022	
<b>Company Name:</b>		MRMLLP		<b>Site:</b>		G.M.R	
<b>Name of Contractor</b>		G. Smitha					
<b>Nature of work</b>		external painting work done at c-block					
<b>Work done</b>		<b>From Date</b>		<b>To Date</b>			
		01/11/2022		01/12/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards c-Block	8512	28	sft.	2,38,336		
2.	flat no 182						
3.	83 Texture						
4.	external work						
5.	done						
6.							
7.	75% Bill amount	8512	21	sft.	1,78,752		
8.							
9.							
10.							
11.	<b>Total:</b>				1,78,752		
<b>Bill required</b>		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		<b>GST bill required</b>		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
<b>Measurement &amp; estimate sheet:</b>		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		<b>Measurement &amp; estimate sheet:</b>		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed	
<b>PO/WO no.</b>				<b>PO/WO date:</b>			
<b>Remarks :</b> All works completed							
<b>Approved by Project Manager</b>		<b>Approved by Design Team</b>		<b>Approved by M.D.</b>			
<b>Date:</b>		<b>Date:</b>		<b>Date:</b>			
18 DEC 2022							
<b>Sign:</b>		<b>Sign:</b>		<b>Sign:</b>			

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guidelines rates are clearly given.

**MEASUREMENT SHEET**

<b>Company Name:</b>	<b>MRMallapur LLP</b>	<b>Approved by:</b>	<b>Ramprasad</b>
<b>Project:</b>	<b>Gulmohar Residency</b>	<b>Sign:</b>	
<b>Work Description:</b>	<b>External painting work done</b>		
<b>Contractor Name:</b>	<b>G.Sunitha</b>		
<b>Prepared By</b>	<b>K.Srikanth</b>		
<b>Date:</b>	<b>1.12.2022</b>		

			A	B	C	D	E= AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Item Head Total
1	<b>C-Block External texture</b>	<b>Duct Flat no-1&amp;2</b>	<b>40</b>	<b>1</b>	<b>20</b>	<b>2</b>	<b>1600</b>	<b>Sft</b>	
		deduction	6.00	4.00	1.00	6.00	144	Sft	
		<b>Duct Flat no- 2&amp;3</b>	<b>40</b>	<b>1</b>	<b>20</b>	<b>2</b>	<b>1600</b>	<b>Sft</b>	
		deduction	6.00	4.00	1.00	6.00	144	Sft	
		<b>Duct Flat no- 3&amp;4</b>	<b>40</b>	<b>1</b>	<b>20</b>	<b>2.00</b>	<b>1600</b>	<b>Sft</b>	
		deduction	6.00	4.00	1.00	6.00	144	Sft	
		flat no-1,2,3,4 east side elevation	35.00	1.00	20.00	4.00	2800	Sft	
		Balcony deductions	7.00	8.00	1.00	4.00	224	Sft	
		Flat no-04 south side wall	40.00	20.00	1.00	2.00	1600	Sft	
		deductions	4.00	4.00	1.00	2.00	32	Sft	
							<b>Total area quantity</b>	<b>9200.00</b>	<b>Sft</b>
							<b>Total deduction area</b>	<b>688.00</b>	<b>Sft</b>
							<b>Total Texture area</b>	<b>8512.00</b>	<b>Sft</b>

**ESTIMATE SHEET**

Company Name:

MRMallapur LLP

Approved by: Ramprasad

Project:

Gulmohar Residency

Sign:

Work Description:

**External Texture Painting work**

Contractor Name:

**G.Sunitha**

Prepared By

K.Srikanth

Date:

01-12-2022

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	<b>C-Block External Texture Painting</b>	Towards Flat no-1,2,3,4 external Texture painting work	8512	sft	28.00	2,38,336	
		Texture 75% Bill amount	8512	sft	21.00	1,78,752	
One Lakh Seventy Eight Thousand Seven Hundread Fifety Two Rupees Only							

# Bill for Equipment Allowance

G.Sunitha  
Mallapur  
Hyderabad


Date: 08.12.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Texture Painting work done at C-block  
**Towards:** Allowance for equipment.

S No.	Description	Amount
1.	Brief description: Towards Flat no-1,2,3&4 Texture work done at C-Block Total Amount = 1,78,752/- Work done from date 01.11.2022 to date 01.12.2022	Rs. 71,500/-

Amount in words: Seventy Five Thousand Five Hundred Rupees Only  
“

Sign: \_\_\_\_\_



## Allowance for Labour charges

G.Sunitha  
Mallapur  
Hyderabad

Date: 08.12.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Texture Work done at C-Block  
**Towards:** Bill for Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards Flat no-1,2,3&4 Texture work done at C-Block.Total amount 1,78,752/- Work done from date 01.11.2022 to date 01.12.2022	Rs.71,500/-

Amount in words: Seventy One Thousand Five Hundred Rupees Only.

Sign: \_\_\_\_\_



## Allowance for Consumables

G.Sunitha  
Mallapur  
Hyderabad

Date: 08.12.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Texture work done at C-Block  
**Towards:** Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards flat no-1,2,3,4 Texture Work done at C-Block. Total Amount = 1,78,752/- Work done from date 01.11.2022 to date 01.12.2022	Rs.35,750/-

Amount in words: Thirty Five Thousand Seven Hundread Fifety Rupees Only.

Sign: 