


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 172 -		Date - site bills Register		16/12/22	
Company Name:		MRP LLP.		Site:		NGH	
Name of Contractor		Vijay Laxmi					
Nature of work		Painting work in A-Block.					
Work done		From Date		To Date			
		20/11/22		10/12/22.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block. 203	1425	12.80/-	sft	18,240/-		
2.	205, 206 & 207	4350	12.80/-	sft	55,680/-		
3.	flats						
4.	Stage - I						
5.	Painting work						
6.	done.						
7.							
8.							
9.							
10.							
11.	Total:				73,920/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 16/12/2022.		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MRPLLP	Approved by: Vijay raj						
Project:		Nilgiri Heights							
Work Description:		Painting work							
Contractor:		Vijay Laxmi							
Prepared By:		A.Sravani							
Date:		16.12.22							
S No.	Item Head	Item Description	Quantity	Units	% of work done	Rate	Amount	Item Head Total	
1	A-Block flat no 203, 205, 40 % painting work	203 flat	1425	sft	40%	12.80	18,240.00		
		205, 206 & 207 flats	4350	sft	40%	12.80	55,680.00		
					Total Amount :			73,920	
Note : As per circular no 844(F) total painting work in flat Rate is Rs.32/- per sft .									

h

Bill for Consumable charges

M.Narsing Rao,
Mallapur
Hyderabad

Date: 16.12.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Painting work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards stage I painting work done for flat no A-203, 205, 206 & 207 at A-Block. Total Amount = 73920/- Work done from date: 20-11-22 to date: 10-12-2022	Rs.14,784/-

Amount in words: Fourteen thousand Seven Hundred Eighty Four rupees only.

Sign: _____

Bill for labour charges

M.Narsing Rao,
Mallapur
Hyderabad

Date. 16.12.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam
Type of Work: Painting work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards stage I painting work done for flat no A-203, 205, 206 & 207 at A-Block. Total Amount = 73920/- Work done from date: 20-11-22 to date: 10-12-2022	Rs.29,568/-

Amount in words: Twenty Nine thousand Five hundred Sixty Eight rupees only.

Sign: _____

Bill for Allowance for equipment

M.Narsing Rao,
Mallapur
Hyderabad

Date.16.12.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Painting work
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards stage I painting work done for flat no A-203, 205, 206 & 207 at A-Block. Total Amount = 73920/- Work done from date: 20-11-22 to date: 10-12-2022	Rs.29,568/-

Amount in words: Twenty Nine thousand Five hundred Sixty Eight rupees only.

Sign: _____