

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1760	Date - site bills Register	17-12-22			
Company Name:	MRMLLP	Site:	GMR			
Name of Contractor	Hannanthe					
Nature of work	Painting					
Work done	From Date	To Date				
	2-11-22	17-12-22				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	D-Block	9084	9.50	sft	86302/-	
2.	1 st to 6 th floor					
3.	north & south					
4.	side staircase					
5.	garage room					
6.	painting work					
7.						
8.						
9.						
10.						
11.	Total:				86302/-	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.	-		PO/WO date:		-	
Remarks :	All work completed					
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 17-12-2022		Date:		Date:		
Sign: R/99/2		Sign:		Sign:		

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for site changes, extra work, temporary civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for ordinary jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	MRMallapur LLP	Approved by:	Ramprasad					
Project:	Gulmohar Residency:	Sign:						
Work Description:	D-block Staircases,garbage rooms,parapet walls painting							
Contractor Name:	Hannanthu							
Prepared By:	P Sai kumar							
Date:	17-12-2022							
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	D-block	1st floor to 6th floor Staircases North & South side	10.00 10.50	5.00 5.00	9.50 1.00	12.00 12.00	5700.00 630.00 6330	sft sft sft
		Garbage Room						
		Ceiling	9.16	1.00	4.16	6.00	228.63	sft
		Walls	8.16	1.00	8.50	12.00	832.32	Sft
		Walls	4.16	1.00	8.50	12.00	424.32	Sft
		Parapet wall B/w flats	9.81	1.00	3.25	30.00	956.48	Sft
		Electrical room	9.16	1.00	8.50	2.00	155.72	Sft
			6.00	1.00	8.50	2.00	102.00	Sft
			9.16	1.00	6.00	1.00	54.96	Sft
							2754	Sft
		Grand Total					9084	Sft

Allowance for Consumables

Hanmanthu,
Nacharam,
Hyderabad.

Date: 17.12.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Painting work done at D-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Corridor staircase, garbage rooms, parapet walls 2coat Painting 1 st to 6 th floor at at D-block . Total Amount = 86,302 / Work done from date : 02.11.22 to 17.12.22	Rs. 17,260 /-

Amount in words: Seventeen Thousand Two Hundred and Sixty Only.

Sign: RP

Bill for Equipment Allowance

Hanmanthu,
Nacharam,
Hyderabad.

Date: 17.12.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Painting work done at D-block.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Corridor staircase,garbage rooms,parapet walls 2coat Painting 1 st to 6 th floor at at D-block . Total Amount = 86,302 / Work done from date : 02.11.22 to 17.12.22	Rs.34,520 /-

Amount in words: Thirty Four Thousand Five Hundred and Twenty Only.

Sign:  _____

Bill for Labour Charges

Hanmanthu,
Nacharam,
Hyderabad.

Date: 17.12.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Painting Work done at D-block
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Corridor staircase,garbage rooms,parapet walls 2coat Painting 1 st to 6 th floor at at D-block . Total Amount = 86,302 / Work done from date : 02.11.22 to 17.12.22	Rs.34,520 /-

Amount in words: Thirty Four Thousand Five Hundred and Twenty Only.

Sign: BZ