


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-74 -		Date - site bills Register		20/12/22	
Company Name:		MRP LLP		Site:		NGH	
Name of Contractor		SVC CONSTRUCTION					
Nature of work		RCC WORKY - COLUMN-8					
Work done		From Date		To Date			
		10.12.22		12.12.22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	BLOCK - A	5177.22	58/-	Sq	3,00,296.16		
2.	Column-8.						
3.							
4.							
5.				GST 18%	54,053.31		
6.							
7.							
8.							
9.							
10.							
11.		Total:			3,54,349/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 20/12/22.		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 20.12.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 6th Floor Columns (Column - 8) Work - Centering, Rodbending, Concreting Works. Total Amount = 3,00,296/- Work done from date 10.12.2022 to 12.12.2022	Rs.60,059/-

Amount in words: Sixty Thousand and Fifty Nine Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 20.12.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 6th Floor Columns (Column - 8) Work - Centering, Rodbending,Concreting Works. Total Amount = 3,00,296/- Work done from date 10.12.2022 to 12.12.2022	Rs. 2,40,237/-

Amount in words: Two Lakh Forty Thousand Two Hundred and Thirty Seven Rupees Only.

Sign: _____

Block - A - Columns - 8 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET							
Company Name:		MRPLLP	Prepared by:		Vijay Raj		
Project:		Nilgiri Heights					
Work Description:		Block - A - Columns - 8 (6th floor Columns) - Centering, Rodbending and Concreting Works					
Contractor Name:		SVC Constructions					
Date:		20-12-2022					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Block - A - Columns - 8 (6th floor Columns) - Centering, Rodbending and Concreting Works						
1	Block - A - Columns - 8 6th Floor Columns	Column - 8	5,177.52	Sft	58.00	3,00,296.16	
						GST - 18%	54,053.31
						Total Amount	3,54,349
Amount in words :- Three Lakh Fifty Four Thousand Three Hundred and Forty Nine Rupees Only							
NOTE: - Lifting Charges - 45% for 6th Slab above Ground Level							

h.

Block - A - Columns - 8 - Centering, Rodbending and Concreting Works

REMENT SHEET									
Party Name:	MRPLLP	Prepared by:	Vijay Raj						
Project:	Nilgiri Heights								
Work Description:	Block - A - Columns - 8 (6th floor Columns) - Centering, Rodbending and Concreting Works								
Contractor Name:	SVC Constructions								
Date:	20-12-2022								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
	Block - A - Columns - 8 (6th floor Columns) - Centering, Rodbending and Concreting Works								
1	Block - A - Columns - 8	C1 (9" x 18")	4.50	1.00	8.16	5.00	183.60	Sft	
	6th Floor Columns	C1A (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
		C2 (9" x 21")	5.00	1.00	8.16	8.00	326.40	Sft	
		C2A (9" x 21")	5.00	1.00	8.16	6.00	244.80	Sft	
		C2B (9" x 21")	5.00	1.00	8.16	7.00	285.60	Sft	
		C3 (9" x 24")	5.50	1.00	8.16	2.00	89.76	Sft	
		C3A (9" x 24")	5.50	1.00	8.16	4.00	179.52	Sft	
		C4 (9" x 30")	6.50	1.00	8.16	15.00	795.60	Sft	
		C4A (9" x 30")	6.50	1.00	8.16	14.00	742.56	Sft	
		C4B (9" x 30")	6.50	1.00	8.16	19.00	1,007.76	Sft	
		C4C (9" x 30")	6.50	1.00	8.16	2.00	106.08	Sft	
		C5 (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C5A (9" x 36")	7.50	1.00	8.16	4.00	244.80	Sft	
		C5B (9" x 36")	7.50	1.00	8.16	2.00	122.40	Sft	
		C6 (9" x 42")	8.50	1.00	8.16	4.00	277.44	Sft	
		C6A (9" x 42")	8.50	1.00	8.16	2.00	138.72	Sft	
		C7 (9" x 15")	4.00	1.00	8.16	5.00	163.20	Sft	
		C8 (9" x 18")	4.50	1.00	8.16	2.00	73.44	Sft	
									5,177.52