


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-175-	Date - site bills Register		20/12/22		
Company Name:		MRPLLP	Site:		NGH		
Name of Contractor		B. Hanumanth					
Nature of work		Painting work.					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	External painting	3,546.88	6.75/-	Sqr	23,941.42		
2.	- Acc						
3.	Block-A		(GST-18%)		4,309.46		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				28,250.88/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-	PO/WO date:		-		
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 20/12/22.		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Block - A - External Painting work upto 2 Floors for Channel Partners meeting							
Contractor Name:		B. Hanumanthu							
Date:		17-12-2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
	Block - A - External Painting work upto 2 Floors for Channel Partners meeting								
1	Block - A - External Painting work	External Emulsion - ACE (Primer + 2 coat Painting)	3,546.88	Sft	6.75	23,941.42			
							23,941.42		
						GST - 18%	4,309.46		
						Total Amount	28,250.87		
Amount in words :- Twenty Eight Thousand Two Hundred and Fifty Rupees Only									

h.

MEASUREMENT SHEET

Company Name:		MRPLLP			Prepared by:		Vijay Raj	
Project:		Nilgiri Heights						
Work Description:		Block - A - External Painting work upto 2 Floors for Channel Partners meeting						
Contractor Name:		B. Hanumanthu						
Date:		17-12-2022						
S.No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units
Block - A - External Painting work upto 2 Floors for Channel Partners meeting								
1	Block - A - External Painting work	External Emulsion - ACE (Primer + 2 coat Painting)	11.08	1.00	19.66	1.00	217.83	Sft
			10.00	1.00	19.66	1.00	196.60	Sft
			16.33	1.00	19.66	1.00	321.05	Sft
			22.75	1.00	19.66	1.00	447.27	Sft
			18.50	1.00	19.66	1.00	363.71	Sft
			12.08	1.00	19.66	1.00	237.49	Sft
			9.42	1.00	19.66	1.00	185.20	Sft
			5.16	1.00	19.66	1.00	101.45	Sft
			32.00	1.00	19.66	1.00	629.12	Sft
			10.50	1.00	19.66	1.00	206.43	Sft
			11.16	1.00	19.66	1.00	219.41	Sft
			15.00	1.00	19.66	1.00	294.90	Sft
			10.50	1.00	19.66	1.00	206.43	Sft
			11.00	1.00	2.00	8.00	176.00	Sft
Deductions		Windows (4' x 4')	4.00	4.00	1.00	16.00	256.00	Sft
							3,802.88	
							256.00	
							Total Area	3,546.88