


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10556		Date - site bills Register		20/12/2022	
Company Name:		MORRIS-UP		Site:		GAT	
Name of Contractor		M. Chandrababu					
Nature of work		C.C Road work					
Work done		From Date		01/12/2022		To Date	
						14/12/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Road formation	7731	12.50	Sft	96,643		
2.	S-I to S-II						
3.	work						
4.	CC road work	6081	6.0	Sft	36,486		
5.	VDFFing						
6.							
7.	Groov cutty	876.1	25.0	Rft	21,902		
8.	wire BT filling						
9.							
10.							
11.	Total:				1,55,031		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 20/12/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

20 DEC 2022

PROJECT MANAGER


Measurement Sheet										
Company Name:		MMR Kowkur I/p								
Project:		GHT								
Description :		CC Road Laying work done measurement details								
Prepared By:		A Suresh								
Date :		20 December 2022								
Name of the Contractor :		M Chandrakala								
A										
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD	F	G=Sum of E	Remarks
1	A & B Block	Formation of the road Stage I to Stage V work done								
1		A Block South side Road	202	16	1	1	3232	Sft		
		B Block Swimming pool side road	104	20	1	1	2038.4	Sft		
		Toward Main gate area road	107	23	1	1	2461	Sft		7,731
2		CC Road Laying with VDF Finshing								
		A Block South side Road	202	12	1	1	2390	Sft		
		B Block Swimming pool side road	104	12	1	1	1230	Sft		
		Toward Main gate area road	107	23	1	1	2461	Sft		6,081
3		CC Road Cutting for expansion Joint With BT Filling	440	1	1	1	440.24	Rft		
			264	1	1	1	264.25	Rft		
			172	1	1	1	171.6	Rft		876

20 DEC 2022

(Signature)

PROJECT MANAGER

Estimate Sheet									
Company Name:		MMRK LLP				Approved by:			
Project:		GHT				Sign:			
work description:		CC Road Laying work done measurement details							
Prepared By :		A Suresh						Work done to date :01-12-2022	
Contractor Name :		M Chandrakala						work done from date : 14-12-2022	
Date:		20-12-2022							
S No.		A		C		D=AxC		E=Sum of D	
1		Quantity		Rate		Amount		Item Head Total	
Road formation with		7,731		12.5		96,643		Remarks	
Stagel to Stage 5 workdone		Sft							
2		6081.0		Sft		36,486			
CC Road With Vdf Finshing									
3		876.1		Rft		21,902			
CC Road Groove cutting with BT Filling									
								1,55,031	


 RECEIVED BY
20 DEC 2022
 PROJECT MANAGER

Bill for Consumable Charges

M Chandrakala
Plot no 106
Bank colony
Mallapur ,RR Districit,Telengana500076

Date: 20-12-2022

In favor of: MMR Kowkur realty LLP
Project / Site: GHT
Location: Kowkur

Type of Work: CC Road work
Towards: Allowance For Consuamble Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Road formation with GSB Laying with rolling & CC Road Laying with VDF Finishing work done Total Amount is Rs : 1,55,031/- Work from date : 01-12-2022 work to date 14-12-2022	Rs.31,006/-

Amount in words: Thirty One Thousand Six Only/-

Sign: Rjw



Bill for Labour Charges

M Chandrakala
Plot no 106
Bank colony
Mallapur ,RR Districit,Telengana500076

Date: 20-12-2022

In favor of: MMR Kowkur realty LLP
Project / Site: GHT
Location: Kowkur

Type of Work: CC Road work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Road formation with GSB Laying with rolling & CC Road Laying with VDF Finishing work done Total Amount is Rs : 1,55,031/- Work from date : 01-12-2022 work to date 14-12-2022	Rs.62,012/-

Amount in words: Sixty Two Thousand Twelve Only/-

Sign: 