


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1405		Date - site bills Register		24/12/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor N. Ramakrishna Reddy							
Nature of work Electrical works							
Work done		From Date		To Date			
		05/12/2022		12/12/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	Boom Barrier						
2.	pipe laying, wiring						
3.	& power points.						
4.	wire purpose. @						
5.	Main gate purpose	14,550-00	1-00	N/A	14,550-00		
6.							
7.							
8.							
9.							
10.							
11.	Total:				14,550-00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 24/12/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Consumables

N.Ramakrishna Reddy, Mallapur,
Hyderabad

Date: 22-12-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Electrical Work.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Boom Barrier Pipe laying, wiring & power points Work purpose. Total amount = Rs.14,550.00 Work done from date 05-12-2022 to 12-12-2022.	Rs 2,910.00

Amount in words: Two Thousand Nine Hundred and Ten Rupees Only

Sign: _____

Bill for Consumables

N.Ramakrishna Reddy, Mallapur,
Hyderabad

Date: 22-12-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Electrical Work.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Boom Barrier Pipe laying, wiring & power points Work purpose. Total amount = Rs.14,550.00 Work done from date 05-12-2022 to 12-12-2022.	Rs 2,910.00

Amount in words: Two Thousand Nine Hundred and Ten Rupees Only

Sign: _____

Bill for Labour charges

N.Ramakrishna Reddy,
Mallapur,
Hyderabad

Date: 21-12-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Electrical Work.
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Boom Barrier Pipe laying, wiring & power points Work purpose. Total amount = Rs. 14,550.00 Work done from date 05-12-2022 to 12-12-2022.	Rs 5,820.00

Amount in words: Five Thousand Eight Hundred and Twenty Rupees Only

Sign: _____

Bill for Equipment Allowance

N.Ramakrishna Reddy, Mallapur,
Hyderabad

Date: 22-12-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Electrical Work.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Boom Barrier Pipe laying, wiring & power points Work purpose. Total amount = Rs.14,550.00 Work done from date 05-12-2022 to 12-12-2022.	Rs 5,820.00

Amount in words: Five Thousand Eight Hundred and Twenty Rupees Only

Sign: _____

MEASUREMENT SHEET									
Company Name:		MPL		Prepared by:		N.Subash			
Project:		May Flower Platinum							
Work Description:		Electrical Works							
Contractor Name:		N.Ramakrishna Reddy							
Date:		22.12.2022							
S.No.	Item Head	Item Description	Workers	Units	Days	Quantity	Units	Total Head	
1	Boom Barrier Pipe laying, Wiring & Power points fixing work @ Main Gate	Labour	Mason Male Helper	1.00 2.00	4.00 4.00	4.00 8.00	No's No's		
2	Security Room Chipping, Pipe laying, Wiring points fixing work @ Upper Basement	Labour	Mason Male Helper	1.00 2.00	2.00 2.00	2.00 4.00	No's No's		
3	Pump Storage Room Pipe laying, Wiring & Power Points fixing work @ Upper Basement	Labour	Mason Male Helper	1.00 1.00	3.00 3.00	3.00 3.00	No's No's		

