

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register	1821	Date - site bills Register	02/01/2023
Company Name:	MRMLLP	Site:	GMP
Name of Contractor	VIDYA SHANKAR		
Nature of work	Peripheral road Curbstone, brickwork & plastering Children's park brickwork		
Work done	From Date	To Date	
	30-11-22	30-12-22	

Sl. No.	Villa Plot block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Curbstone brickwork	600	16	sft	9600	
2.	Planter at road	800	16	sft	12,800	
3.	Curbstone with PCC	270	16	sft	4320	
4.	F block to G block	48	16	sft	768	
5.	Plastering - Curbstone	1290	16	sft	20,640	
6.	Planter	640	16	sft	10,240	
7.	Plastering with coping	640	16	sft	10,240	
8.	Road brickwork coping	300	16	sft	4800	Total
9.	B block Beam/Wall	276	16	sft	4416	86,144
10.	Children's Park <sup>Plastering</sup> brickwork	400	16	sft	6400	
11.	<b>Total:</b>				103372	

20% extra for shifting material  
 = 17,228  
 Total  
 = 103372

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet	<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required	Measurement & estimate sheet	<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks:

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 02/01/2023	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for supplying labour bills, bills for the design, earth work, trenching and construction. 3. Wherever not applicable - Nil NA. 4. Estimates and measurement sheets can not required for finishing jobs where guidelines cover are clearly given.

ESTIMATE SHEET

Company Name:	MRS Mallapur LLP				Approved by:	Ram prasad
Project:	Gulmohar Residency				Sign:	
Work Description:	Peripheral road curbstone, brickwork and plastering					
Contractor:	VIDYA SHANKAR					
Prepared By:	SULFIYAN					
Date:	30-12-2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	F block gate to g block gate	Curbstone fixing with PCC w/o plastering	270.00	ft	16.00	4320.00
2	planter	West side, Kerbstone, from D to F block	400.00	ft	16.00	6400.00
3	Kerbstone	Brickwork with coping	300.00	ft	16.00	4800.00
4	planter	East side Kerbstone, from D to F block	400.00	ft	16.00	6400.00
5	Kerbstone	Brickwork with coping	300.00	ft	16.00	4800.00
6		Childrens park brickwork	100.00	ft	16.00	1600.00
7		tiles store entrance	320.00	ft	16.00	5120.00
8	west Plastering Kerbstone	Kerbstone, from D to F block	250.00	sft	16.00	4000.00
9	Plastering Planter	East side road, kerbstone, plastering	400.00	sft	16.00	6400.00
10	West	Pathway and planter divider	640.00	sft	16.00	10240.00
11		Kerbstone east side	640.00	sft	16.00	10240.00
12	plastering	plastering, coping	640.00	sft	16.00	10240.00
13	Childrens park brickwork	Childrens park brickwork	400.00	sft	16.00	6400.00
14	B block	B block parking beam plastering	60.00	sft	16.00	960.00
15	B block	B block parking wall plastering	216.00	sft	16.00	3456.00
16	Peripheral road	gate Column	48.00	sft	16.00	768.00
		Total				86144
		Added 20% extra for shifting of material				17228.00
		Grand Total				103372.00

MEASUREMENT SHEET

Client Name:	WOTWahlgard LP	Approved by:		Item printed
Project:	Autobiter Roundery	Sign:		
Work Description:	Perigonal steel erection, brackwork and plastering			
Contractor:	VTD/TA 652436244			
Prepared by:	Naifan			
Date:	30-11-2012			

Sl No.	Item Detail	Item Description	A Length	B width	C Height	D Nos	E= AxBxC/D	F Units
1	F Block gate to f block gate	Cebsion fixing with PCC w/c plastering	270.00	1.00	1.00	1.00	270.00	sq
2	Plaster	West side, E-achance, from D to F block	400.00	1.00	1.00	1.00	400.00	sq
3	achance	Backwork with coping	300.00	1.00	1.00	1.00	300.00	sq
4	Plaster	East side E-achance, from D to F block	400.00	1.00	1.00	1.00	400.00	sq
5	achance	Backwork with coping	300.00	1.00	1.00	1.00	300.00	sq
6		Chilawa gate backwork	100.00	1.00	1.00	1.00	100.00	sq
7		Old store entrance	320.00	1.00	1.00	1.00	320.00	sq
8	west Plastering E-achance	E-achance, from D to F block	250.00	1.60	1.00	1.00	400.00	sq
9	Plastering Plaster	East side road, handstone, plastering	400.00	1.60	1.00	1.00	640.00	sq
10	West	Faltery and plaster girder	400.00	1.60	1.00	1.00	640.00	sq
11		E-achance west side	120.00	1.60	1.00	1.00	192.00	sq
12	Plastering	Plastering, coping	200.00	2.00	1.00	1.00	400.00	sq
13	Chilawa gate backwork	Chilawa gate backwork	60.00	1.00	1.00	1.00	60.00	sq
14	B block	B block yarding west plastering	216.00	1.00	1.00	1.00	216.00	sq
15	B block	B block yarding wall plastering	48.00	1.00	1.00	1.00	48.00	sq
16	Perigonal road	gate Column						sq

**Bill for Labour Charges**  
**VIDYA SHANKAR**  
Mallapur  
Hyderabad


Date: 30-12-2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Peripheral road curbstone, brickwork and plastering.  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Peripheral road curbstone, brickwork and plastering. Total Amount = 103372/- Work done from date 25-10-2022 to date 30-12-2022	Rs.41348/-

Amount in words: One lakh thirty three thousand and seventy two

Sign: \_\_\_\_\_




**Bill for Labour Charges**  
**VIDYA SHANKAR**  
Mallapur  
Hyderabad

Date: 30-12-2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** **Gulmohar Residency**  
**Location:** **Mallapur**  
**Type of Work:** Peripheral road curbstone, brickwork and plastering.  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Peripheral road curbstone, brickwork and plastering. Total Amount = 103372/- Work done from date 25-10-2022 to date 30-12-2022	Rs.41348/-

Amount in words: One lakh thirty three thousand and seventy two

Sign: \_\_\_\_\_ 

**Bill for Labour Charges**  
**VIDYA SHANKAR**  
Mallapur  
Hyderabad

Date: 30-12-2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Peripheral road curbstone, brickwork and plastering.  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Peripheral road curbstone, brickwork and plastering. Total Amount = 103372/- Work done from date 25-10-2022 to date 30-12-2022	Rs.20674/-

Amount in words: One lakh thirty three thousand and seventy two

Sign: \_\_\_\_\_

