


**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		31	Date - site bills Register		04.01.23	
Company Name:		evescentia lab pvt ltd		Site: UIVONE		
Name of Contractor Nalli krishna						
Nature of work concrete work for footing						
Work done		From Date	21-11-22	To Date	06-12-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Footing concrete	7462	6	sqft	44,773	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				44,773	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 04/01/2023		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## MEASUREMENT SHEET

Company Name:		Crecentia Labs Pvt Ltd			Approved by:		Subba Reddy		
Project:		GV ONE			Sign:				
Work Description :		Concrete work for footings			Work start date:		21-11-2022		
Contractor:		Nalli Krishna			Work end date:		06-12-2022		
Prepared By:		Abdul Rahman			Date :		07-12-2022		
			A	B	C	D	$E=(A \times C \times D) + (B \times D)$	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	North block footings	F1 -Grid E'2", F2"	31.49	18.89	2.21	2	177.21	sft	7462.12
		F3-Grid F3	41.98	33.59	2.71	1	147.20	sft	
		F5 - Grid B1,C1,D1,E1,F2	41.98	33.59	2.71	5	735.98	sft	
		Step	26.24	1.00	1.07	5	139.86	sft	
		WF1- Grid A1, F1	55.432	97.58	2.624	2	486.07	sft	
		F7- Grid C2, D2, C3, D3, D4	61.66	72.46	2.46	5	1120.74	sft	
		Step	31.49	1.00	0.53	5	82.66	sft	
		F8- Grid E2, B4, C4	65.60	82.00	2.46	5	1216.88	sft	
		Step	32.80	1.00	2.13	5	349.65	sft	
		CF1 - Grid E3	67.896	166.624	1.175	1	246.40	sft	
		Raft 1 Grid - A2,2"	82.984	262.3344	3.854	1	582.15	sft	
Retaining wall Raft Grid A1 to F3	212.38	1811.60	1.722	1	2177.32	sft			

## ESTIMATE SHEET

Company Name:	Crecentia Labs Pvt Ltd	Approved by:	Subba Reddy				
Project:	GV ONE	Sign:					
Work Description :	Concrete work for footings	Work start date:	21-11-2022				
Contractor:	Nalli Krishna	<i>End date</i>	06-12-2022				
Prepared By:	Abdul Rahman	<i>date</i>	07-12-2022				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	North block	Footings concrete	7462.12	sft	6	44,773	
			Total Amount			<b>44,773</b>	

Bill for Labour Charges

Nelli krishna  
9-160-9-11 bhalaji nager  
Andhra pardesh

Date: 04-01-2023

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Concrete work for footing  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Concrete work for footing works at site. Total Amount = Rs: 44,773/- Work done from date 21.11.2022 to date 06.12.2022.	Rs: 17,909/-

Amount in words: Seventeen thousand nine hundred nine Rupees only..

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Nelli krishna  
9-160-9-11 bhalaji nager  
Andhra pardesh

Date: 04-01-2023

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Concrete work for footing

**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Concrete work for footing works at site. Total Amount = Rs: 44,773/- Work done from date 21.11.2022 to date 06.12.2022.	Rs: 17,909/-

Amount in words: Seventeen thousand nine hundred nine Rupees only..

Sign: \_\_\_\_\_

**Allowance for Consumables**

Nelli krishna  
9-160-9-11 bhalaji nager  
Andhra pardesh

Date: 04-01-2023

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Concrete work for footing

**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Concrete work for footing works at site. Total Amount = Rs: 44,773/- Work done from date 21.11.2022 to date 06.12.2022.	Rs: 8,954/-

Amount in words: Eight thousand nine hundred fifty four Rupees only.

Sign: \_\_\_\_\_