


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		105		Date - site bills Register		28-11-2022	
Company Name:		MRGV		Site:		BRGV	
Name of Contractor		Janardhan Prasad					
Nature of work		Tiling Work					
Work done		From Date		10-12-22		To Date	
						27-12-2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	301, 320, 321	2,085	32	Sft	66,720.00		
2.		1,385.94	35	Sft	48,507.90		
3.		45	25	Sft	1,125.00		
4.		48	27	Sft	1,296.00		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,17,648.90		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:		-	
Remarks : Work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 28-12-2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
28 DEC 2022
SYED GOLAM SARWAR
Asst. Project Manager/BRGV

MEASUREMENT SHEET								
COMPANY NAME		MRGV				APPROVED BY		
PROJECT		BRGV				SIGN:		
WORK DISCRIPTION		TILING WORK						
PREPARED BY		SYED GOLAM SARWAR						
DATE		28-12-2022						
CONTRACTOR NAME		JANARDHAN PRASAD						
			A	B	C	D	E=AxBxCxD	F
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
							-	
1	301.320.321	M. BEDROOM	11	10	1	3	330.00	SFT
		C. BEDROOM	10	10	1	3	300.00	SFT
		DRAWING & DINING	15.66	10	1	3	469.80	SFT
		PASSAGE	7.66	2.5	1	3	57.45	SFT
		KITCHEN	9.5	5.5	1	3	156.75	SFT
		BALCONY	3	10	1	3	90.00	SFT
		Skirting	226	1	1	3	681.00	RFT
						Total	2,085.00	SFT/RFT
2		Toilet 1 - Floor tiles	5	6.66	1	3	99.90	SFT
		Wall tiles	23.32	1	7	3	489.72	SFT
		Door deduction	2.5	7	1	3	-52.50	SFT
		Toilet 2 - Floor tiles	7.5	4.16	1	3	93.60	SFT
		Wall tiles	23.32	1	7	3	489.72	SFT
		Door deduction	2.5	7	1	3	-52.50	SFT
		Ventilator deduction	7.5	4.16	1	3	93.60	SFT
		UTILITY	5	4.16	1	3	62.40	SFT
		U tility wall tiles	18	1	3	3	162.00	sft
						Total	1,385.94	SFT
3		Granite patti work + ledge wall top	15	1	1	3	45.00	RFT
		Chamfaring of the granite patti	16	1	1	3	48.00	rft

ESTIMATE						
COMPANY NAME		MRGV	APPROVED BY			
PROJECT		BRGV	SIGN:			
WORK DISCRPTION		TILING WORK				
PREPARED BY		SYED GOLAM SARWAR				
DATE		28-12-2022				
CONTRACTOR NAME		JANARDHAN PRASAD				
			A		B	A X B
SL NO	ITEM HEAD	ITEM DISCRPTION	QUANTITY	UNITS	RATE	AMOUNT
1	301.320.321	M. BEDROOM (tile size - 2' x 2')	330.00	sft	32	10,560.00
		C. BEDROOM (tile size - 2' x 2')	300.00	sft	32	9,600.00
		Hall (tile size - 2' x 2')	469.80	sft	32	15,033.60
		PASSAGE (tile size - 2' x 2')	57.45	sft	32	1,838.40
		KITCHEN (tile size - 2' x 2')	156.75	sft	32	5,016.00
		BALCONY (tile size - 2' x 2')	90.00	sft	32	2,880.00
		Skirting	681.00	rft	32	21,792.00
			2,085.00		Total	66,720.00
2		TOILET & Utility Floor & wall	1,385.94	sft	35	48,507.90
3		Granite patti work + ledge wall top	45.00		25	1,125.00
		Chamfaring of the granite patti	48.00		27	1,296.00
					Total	1,17,648.90

Allowance For Equipment
JANARDHAN PRASAD
MUHARPALLY
Hyderabad

Date 28-12-2022

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	47,059.56
	1,17,648.90	

Amount in Word: Fourty seven thousands fifty nine rupees only/-

Sign: _____

Labour Charges
JANARDHAN PRASAD
MUHARPALLY
Hyderabad

Date 28-12-2022

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	47,059.56
		1,17,648.90

Amount in Word: Fourty seven thousands fifty nine rupees only/-

Sign: _____

Allowance For Consumables
JANARDHAN PRASAD
MUHARPALLY
Hyderabad

Date 28-12-2022

In favor of : MRGV
Project/Site: BRGV
Location: YANAKA PALLY

Type of Work: TILING WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	1,17,648.90
		23,529.78

Amount in Word: Twenty three thousand three five hundred twenty nine rupees only/-

Sign: _____