

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	800	Date - site bills Register	30/12/22			
Company Name:	GVRC	Site:	Innapolis			
Name of Contractor	M. Satish					
Nature of work	Painting (Prime 1st coat)					
Work done	From Date	To Date				
	9-11-22	18-11-22				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	4545 1st Floor					
2.	columns-	7266	1.75	Sft	12715.50	
3.	walls	2356	1.75	Sft	4,123	
4.						
5.		Add 10%.			1,683.85	
6.						
7.						
8.						
9.						
10.						
11.	Total:				18,522.35	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign: <i>M Satish</i>		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:	GVRC				Approved		Madhu T sighn		
Project:	Innapolls								
Work Description:	Painting work(primer 1st coat)								
Name of the Contractor	M.Satish								
Prepared By	Salman Md								
Bill Date:	28-12-2022								
work date	9-11-2022 to 18-11-2022								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	4545 GRIDS	COLUMN S 04							
	4545	C3	1.0	6.0	16.0	3.0	288.0	Sft	
	4545	c3	1.0	7.0	16.0	6.0	672.0	Sft	
	4545GRID-D	C2	1.0	6.0	16.0	1.0	96.0	Sft	
	4545	c3	1.0	7.0	16.0	4.0	448.0	Sft	
	4545	C5	1.0	7.9	16.0	1.0	125.8	Sft	
	4545GRID-F	C2	1.0	6.0	16.0	2.0	192.0	Sft	
	4545	C5	1.0	7.9	16.0	7.0	884.8	Sft	
	4545GRID-G	c9	1.0	8.0	16.0	4.0	512.0	Sft	
	4545	c12	1.0	12.0	16.0	2.0	384.0	Sft	
	4545GRID I	C9	1.0	8.0	16.0	4.0	512.0	Sft	
		c12	1.0	10.8	16.0	2.0	345.6	Sft	
	4545 GRID-K	C9	1.0	8.0	16.0	4.0	512.0	Sft	
		C12	1.0	10.8	16.0	2.0	345.6	Sft	
	4545 GRID -M	C5	1.0	7.9	16.0	5.0	632.0	Sft	
		C9	1.0	8.0	16.0	1.0	128.0	Sft	
		C12	1.0	10.8	16.0	1.0	172.8	Sft	
	4545 GRID N	c2	2.0	6.0	16.0	1.0	192.0	Sft	
	4545GRID-Q	C5	1.0	7.9	16.0	1.0	126.4	Sft	
	4545GRID-S	C2	1.0	6.0	16.0	2.0	192.0	Sft	
		C8	1.0	7.9	16.0	4.0	505.6	Sft	7266.6
	Brick work	west side	100.00	4.0	1.00	1.00	400.00	sft	
		south side	158.000	4.0	1.00	1.0	632.00	sft	
		east side	89.000	4.0	1.00	1.0	356.00	sft	
		North side	137.000	4.00	1.00	1.0	548.00	sft	
		shear wall	14.000	15.00	1.00	1.0	210.00	sft	
		south side	14.000	15.00	1.00	1.0	210.00	sft	2356.000

