

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1854		Date - site bills Register		10/1/23	
Company Name:		MRMLP		Site:		GMP	
Name of Contractor XXXXXXXXXX TARI Shaym							
Nature of work Electrical.							
Work done		From Date		To Date			
		03/12/22		10/1/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Cable tray	3279	Kg	25	8047		
2.	Laying	Lansing			10,000		
3.	light fixture in				12,000		
4.	clubhouse room						
5.	(Shore) floor						
6.	extension Box						
7.	plumbing work						
8.							
9.							
10.							
11.	Total:					30,048	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

suman bill.xlsx
Estimate sheet

Company Name:		GMR	Approved by:		Ram prasad	
Project:		MRMLLP	Sign:			
Work Description :		electrical work	Work start date:		03-12-2022	
Contractor:		tari shaym	Work end date:		09-01-2023	
Prepared By:		sultan ali	Date :		10-01-2023	
S No.	Item Head	Item Description	A	B	C	D
1	F block	F block cable tray for cable laying work	Quantity	Units	Rate	Amount
			321.9	kgs	25	8047.5
2	club house	cable re-wiring of site and light wiring work in all store room's with road cutting.	l/s	1	lumsump	10,000
3	F block and g block	floor to floor extention box connection wiring and site fload	l/s	2	lumsump	12,000
	TOTAL					30,048

MEASUREMENT SHEET									
Company Name:	GMR	Approved by:		Ram prasad					
Project:	MRM LLP	Sign:							
Work Description :	electrical work	Work start date:	03-12-2022						
Contractor:	tari slyann	Work end date:	09-01-2023						
Prepared By:	sultan ali	Date :	10-01-2023						
		A	B	C	D	E=ANBxCxD			
S No.	Item Head	Item Description	Length	width	Height	kg per meter	Quantity		
1	F block	F block cable tray for cable laying work	30	1	1	10.73	321.90		
2	club house	cable re-wiring of site and light wiring work in all store room's	1	1	1	1	lunsump		
3	F block and g block	floor to floor extension box connection wiring and site flood light fixing over all site	1	1	1	1	lunsump		

Bill for labour Charges

Tari shyam
Mallapur
Hyderabad

Date: 10.01.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: electrical work

Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Site mics electrical work Total Amount = 30,048/- Work done from date 03.12.22 to date 10.01.23.	Rs. 12,019/-

Amount in words: twelve thousand nineteen rupees only.

Sign: _____

Bill for equipment Charges

Tari shaym
Mallapur
Hyderabad

Date: 10.01.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: electrical
Towards: Allowance for equipment charges.

S No.	Description	Amount
1.	Municiple work fabrication work Total Amount = 30,048/- Work done from date 03.12.22 to date 10.01.23.	Rs. 12019/-

Amount in words: twelve thousand ninteen rupees only.

Sign: _____

Bill for Consumable

Tari shyam
Mallapur
Hyderabad

Date: 10.01.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: electrical work

Towards: Allowance for consumable charges.

S No.	Description	Amount
1.	Site mics electrical work Total Amount = 30,048/- Work done from date 03.12.22 to date 10.01.23.	Rs. 6009/-

Amount in words: six thousand nine rupees only.

Sign: _____