




Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10568		Date - site bills Register		10/01/23	
Company Name:		MNRK - LLP		Site:		GHT	
Name of Contractor		P. Gangadhar					
Nature of work		Painting Works					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-Blaw	43,970	4.75	214	2,08,855		
2.	External						
3.	Wall painting						
4.	work.						
5.							
6.	106 TO 706 TO						
7.	112 TO 712						
8.							
9.							
10.							
11.	Total:						
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10/01/2023		Date:		Date:			
Sign: 		Sign:		Sign:			



Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

10 JAN 2023
PROJECT MANAGER

Estimate Sheet									
Company Name:	Mehta & Modi Realty Kowkur LLP							workdone from date :20-12-2022	
Project:	GHT							work done todate 09-01-2023	
work description:	B Block External Painting work details								
Prepared By	A Suresh							Approved by:	
Contractor Name	P Gangadhar painting works							Sign:	
Date:	10 January 2023								
S No.			A	Quantity	Units	C	D=AxC	E=Sum of D	
A	Item Description	External paint	43,970	Sft	Rate	5	Amount	Item Head Total	Remarks
							2,08,855		
								2,08,855	

Measurement Sheet											
Company Name:		MMRK LLP									
Project:		GHT									
Description :		B Block External painting work done details									
Prepared By:		A Suresh									
Date :		10 January 2023									
Name of the Contractor :		P Gangadhar painting works									
A	S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	Remarks
	1	B Block	North & East External Painting	650	1	80	1	52,000	Sft		
		Flat no 06 to 13	Elevation bond	60	1	2	8	952	Sft		
					Sub total A				52,952	Sft	
		Deductions	Flat no B- 113 To 713								
			Windows	2	1	3	7	26	Sft		
			Balcony	8	12	1	7	630	Sft		
			Drawing	5	3	1	7	79	Sft		
			Duct	6	1	4	7	168	Sft		
					Sub total B				903	Sft	
			Flat no B- 112 to 712								
			Windows	5	1	3	7	79	Sft		
			Toilet	3	2	1	14	70	Sft		
			Utility	7	4	1	7	191	Sft		
			kw	2	1	3	7	26	Sft		
				5	1	3	7	79	Sft		
				5	1	3	7	79	Sft		
				5	1	3	7	79	Sft		
			Balcony	7	1	11	7	539	Sft		
					Subtotal C				1,141	Sft	
			Flat no 106 to 111 to 706 to 711								
			Windows	5	1	3	14	158	Sft		
			Balcony	7	1	11	7	539	Sft		
								697	Sft		


 10 JAN 2023


	1	1	1	7	4,876	Sft
	697	Subtotal D	7	4,876	Sft	
Duct windows	4	5	7	126	Sft	
4m stairs windows	4	5	14	280	Sft	
3m stairs windows	6	4	14	336	Sft	
Duct windows	4	5	14	252	Sft	
Parugola opening	4	11	7	270	Sft	
	7	4	7	162	Sft	
	16	4	7	392	Sft	
				1,817	Sft	
	48	4	1	167	Sft	
	7	4	3	78	Sft	
				245	Sft	
				8,982	Sft	
Total Deductions area						
Total AREA				43,970	Sft	
					Sft	43,970

[Signature]

10 JAN 2023
10 JAN 2023
10 JAN 2023



P. GANGADHAR PAINTING WORKS

8-2-310/A/76/1, Ibrahim Nagar Road No. 10, Banjara Hills, Khairatabad,
Banjara Hills, Hyderabad -500034.

10/01/2023

No. **223** MEHTA & MODI REALITY KOWKUR LLP

Date :

Office: 5-A-127/384 II Floor M.G. Road

Name : SECUNDERABAD - 500 003
GREENWOOD HEIGHTS
Site: Sy. No. 196
Kowkur Village, Medchal - Malkajgiri District
..... GSTIN: 36ABLFM7681F1Z3

Sl. No.	Name of Product	Qty	Rate	Amount	
				Rs.	Ps.
	B - Blue Entrepreneur wall plano 12 to 06 106 TO 706 TO 113 TO 713	01		2,08,858	
Rupees in Words : <i>Two lakh Eighty Five Thousand</i> <i>Eight Hundred Eighty Five</i>				TOTAL	2,08,858

Terms & Conditions :
Goods once sold will not be taken back.

FOR P. GANGADHAR PAINTING WORKS

P. 707,50

Authorised Signatory